



WORK UPDATE

Huntly Place/Gilbert Street — Concrete works continue along Huntly Place and will be followed by the stone cladding and drainage. Thereafter, commencement of the pumping station will take place. We will be commencing the installation of the casings and the concrete piles at tree root protection zones along Gilbert Street North.

Anderson Street - Once the pavement reinstatement has been completed, the sandstone coping and handrails will be installed. We will be commencing with the pebble dashing and the landscaping works at the Anderson Street Flats.

Gael Force — Currently completing the reclamation works.

Thornbush Quay—On completion of the kerbing and footpath reinstatement, this will be followed by the commencement of the pebble dashing and cope installation.

Kessock Road—Works on Kessock Road are currently underway with the site clearance to be completed followed by the installation of sheet piles.

Riverside St/Waterloo Place— Concrete piling works to be completed shortly, followed by installation of sheet piles.

Portland Place— Backfilling of this area has taken place which will now be followed by the bank reinstatement of brick paving on the riverside of the apartments, as well as river bank reinstatement.

Shore Street— Footpath reinstatement works have commenced and will be followed by the completion of the surfacing works.

Caledonian Oils—Continuation of the gravity wall concrete works.

Munros—The concrete wall works are nearing completion.

Cromwell Road / Longman Drive — Concrete wall works are underway with the reinstatement works to follow.

We would like to thank local residents and businesses for their patience with these works and apologise for any inconvenience.

WORDSEARCH

Can you find the following words relating to the Flood Alleviation Scheme?

DASH
SITE
ROAD
DRAINAGE
COPE
FLOOD

TRAFFIC
STONE
PILING
WALL
CONCRETE
FOOTPATH

H	T	A	P	T	O	O	F
D	R	A	I	N	A	G	E
S	B	W	B	D	W	P	P
T	R	A	F	F	I	C	S
O	O	L	Z	L	D	E	V
N	A	L	I	O	P	T	F
E	D	N	R	O	U	I	C
P	G	F	C	D	A	S	H
C	O	N	C	R	E	T	E