

Inverness West Link Stage 2 - August 2019 Update

Progress

Works are progressing well on the site. The drainage works continue together with the installation of services along the edges of the new carriageways. The SUDS pond to the South of the A82 has been formed and the liner installed. The former Torvean golf clubhouse has been demolished and the materials along with the kerbs and surfacing have been recycled on site by using a crusher and ultimately used as general fill for road construction. A piling rig was on site and successfully installed trial piles on both the canal banks.

Planned Works

The planned works for the next month will consist of:

- Continue with the drainage and service installation.
- Kerbing across the site and the preparation for surfacing at the end of October.
- Installation of street lighting



Loading the Crusher with demolished material from the former Torvean Golf Clubhouse



Drainage installation on the new canal access with the new Control Building in the background



Placing liner and shaping the SUDS pond using GPS Machine Control



Aerial view of the site



Piling Rig installing piles on towpath