

## Inverness West Link Stage 2 - September 2019 Update

### Progress

Works continue to progress well across the site. The emphasis this month has been on buried service installation both temporary and permanent. The services being installed in the footpaths have included power cables for SSE, ducting for BT, City Fibre and Street Lighting. A new main for Scottish Water and a private pumped sewer from the hotel. The SUDS pond on the North of the A82 has been formed and the liner ordered. Kerb logs have been installed along the edge of the new carriageways and around the perimeter of the new roundabout.

### Planned Works

The planned works for the next month will consist of:

- Erection of street lights
- Kerbing across the site and the setting of the ironmongery
- Laying of subbase across between kerbs
- Formation of footpaths
- Preparation of the canal banks for forthcoming works, to include any footpath diversions
- Traffic management to allow the removal of existing kerbs and footpath on A82



Kerb installation on the new canal access



Installation of catchpits on new bridge access



Installing kerb logs on the new roundabout



Installing drainage and kerb logs on the new General Booth Road



Formation of new SUDS pond to North of A82 – awaiting liner



Aerial photo of the site from the North



Aerial photo of the site from the South