

## Inverness West Link Stage 2 – October 2019 Update

### Progress

Works continue to progress well across the site. Buried service installation continues for the permanent works. Kerbs have been installed across the site with subbase laid and compacted to its final profile ready for tarring. Gully and manhole ironwork have been set to its final level. Streetlights have started springing up around the site and temporary footpaths and parking areas have been prepared in advance of towpath diversions.

### Planned Works

The planned works for the next month will consist of:

- Erection of street lights
- Kerbing across the site and the setting of the ironmongery
- Tarring of the canal access road, part of the roundabout and General Booth Road and footpaths
- Closure of towpaths and diversions put in place
- Installation of pipes and pumps for the overpumping of the canal
- Damming of the canal
- Piling to the Wharf and West Abutments
- Installation of the concrete anchor wall
- Traffic management to allow the installation of drainage and ducts across the A82



Kerb installation on the new canal access



Kerbs on the new roundabout



Installing drainage and kerbs and footpaths on the new General Booth Road



Kerbs on the West approach to A82



Aerial photo of the site from the North East



Aerial photo of the site from the South