

Inverness West Link Stage 2







Community Liaison Meeting 2nd December 2019



Steve Scott




Project Update -

- Earthworks @ 90% complete
- Drainage and services @ 75% complete
- Streetlighting @ 60% complete
- Kerbing and lock block @ 70%
- Surfacing commenced in November and @ 40% complete
- Archaeological Investigation offsite regarding the finds will continue over the next 24 months
- Started piling on the 15th November Wharf piles completed
- Access to the canal on the 18th November, commenced with dam installation
- Footpath diversions
- Temporary Car Park for Inverness Rowing Club






Project Update – Damming the canal








Project Update – Installing overpumping





Project Update – Installing Piles on the wharf








Project Update – Footpath, kerbs, surfacing and street lighting on GBR








Project Update – New roundabout on A82 looking East





Project Update – Traffic Management on A82 / GBR





Project Update – Environment

- Silt Curtains in the canal
- Water Quality monitoring
- Regular visits from SEPA to the site
- Fish Screen on pumps
- Electrofishing in the canal during the dewatering
- Toolbox talks on otters
- New Zealand Pigmy Weed Invasive species
- Chipping the tree roots rather than going to landfill
- Reuse of materials on site
- · Site offices now on mains electricity
- Noise and vibration monitoring






Community Benefit – Local groups, schools and charities

- Open Meeting on the 12th September
- Cycling Without Age / Spokes for Folks
- Sponsored Inverness Rowing Club Head Regatta
- Sponsoring Maps for a local Orienteering Event
- Highland Schools Hockey Medals
- Park Run Markers
- Charleston Academy Maths Dept
- UHI Visit
- Time Capsule
- Bridges for Schools
- STEM Ambassadors
- ICE Visit





Community Benefit – Hockey Medals / Charleston Academy Maths Department










Community Benefit – Orienteering Lochardil









Community Benefit – Inverness Rowing Club Regatta









Planned Works

- Surfacing General Booth Road & Temporary Diversions
- Concrete Anchor Wall & Capping Beams
- Ducts under canal
- Piling Bridge abutments East & West
- Traffic Diversions Install services / form tie ins





CAPITA

Questions



Any Questions?





