

Inverness West Link Stage 2 – March /June 2020 Update

Progress

Works were progressing well across the site until the site was closed on the 23rd March due to the Covid 19 lockdown. The site reopened on the 1st June to undertake essential works, these being the reopening of General Booth Road and Covid 19 works for the Highland Council.

Prior to the lockdown General Booth Road was closed for essential drainage and surfacing, the concrete capping beams on the abutments were completed, the stone dams were removed, and the canal reopened on the 22nd March.



Re-watering of the canal in March following completion of concrete capping beams



Removal of stone dams from the canal using long reach excavator with GPS machine control



Concrete foundation for the new pivot bearing



Aerial photo of the site from the North with the old General Booth Road planned, concrete capping beam complete and canal re-watered