

Inverness West Link Stage 2 – September 2020 Update

Progress

Progress both on and off the site was good this month – except for those stuck in any traffic! The traffic management was necessary to allow the safe installation of kerbs, drainage and services along the A82. Other works progressing on site were the completion of the blockwork to the plant room, progress on the stone wall, concrete pours on the wing walls on the underpass. The completion of the concrete works on the West abutment and landscaping across the site. There was a turf cutting ceremony to mark the commencement of work for the new 5km path for the Inverness Parkrun which is to be constructed on parts of the original golf course.


Off site the fabrication works continued at Cleveland Bridge, testing of the hydraulic power unit at Hedley Hydraulics and the painting of the completed mechanical assemblies at JGC.



Central nose section of swing bridge during fabrication



Central tail section of swing bridge with brackets for tail locking pin



Hydraulic Power Unit for new swing bridge



Parkrun turf cutting ceremony



East and West Bridge Abutments with fenders fitted and scaffolding around plant room for roof installation



Aerial photo from the West showing the landscaping and creation of ponds adjacent to the golf course and the underpass for the A82