



Inverness West Link Stage 2



Community Update
3rd August 2020



Steve Scott



Project Update –

- Earthworks @ 98% complete
- Drainage and services @ 98% complete
- Streetlighting @ 98% complete
- Kerbing and lock block @ 95%
- Surfacing @ 70% complete
- Sheet Piling 100% complete
- Concrete Works on Bridge Abutments 70% complete
- A82 Underpass 15% complete
- Timber Jetty 5% complete
- General Booth Road 100% complete



Project Update – Starting to re-water the canal in March 2020





Project Update – Piles, Capping Beam & Dewatered Canal March 2020





Project Update – Swing Bridge Foundations March 2020





Project Update – Swing Bridge Foundations July 2020





Project Update – Removal of dams from canal March 2020





Project Update – Piling & Traffic Management on A82 for Underpass Construction



- Surfacing of roundabout completed
- Surfacing of General Booth Road completed
- Piling on A82 for underpass installation
- Future night closures on A82 for surface tie ins – to be advised



Project Update – General Booth Road





Community Benefit – Local groups, schools and charities

- **Open Meeting on site on the 12th September**
- **Cycling Without Age / Spokes for Folks**
- **Sponsored Inverness Rowing Club Head Regatta**
- **Assist Inverness Rowing Club with development plans**
- **Sponsoring Maps for a local Orienteering Event**
- **Highland Schools Hockey - Medals**
- **Park Run - Markers**
- **Charleston Academy Maths Department visit**
- **Glen Urquhart High School – Talk on role of Civil Engineers and the Project to S5**
- **Visit from Scottish Canals – Youth Group and Lock Keepers**
- **UHI Visits – Engineering and Quantity Surveying**
- **Kinmylies Primary - Talk on Civil Engineers and the Project to all pupils, dropped off a time capsule to be filled by pupils and installed in the bridge wall**
- **STEM Ambassadors**
- **ICE Visit**
- **Press Visit**





Planned Works

- Foundations & Plant Room for Swing Bridge
- Timber Jetty
- Installation of wharf precast
- Installation of fenders
- Underpass installation
- Bridge due to be delivered to site by road in 6 sections around the middle of October 2020
- Road works along the A82 and surfacing tie ins
- Installation of signs and CCTV
- Crash Barrier Installation
- Landscaping



Progress Photo – Aerial Photo of the site from the east

