

Inverness West Link Stage 2 – November 2020

Progress

Good progress was made on site this month with the final surfacing along the A82, completion of the concrete works on the East abutment and landscaping across the site. Once traffic was diverted onto the new section of road over the underpass this allowed the removal of sheet piles. Followed by the excavation of the original junction and the linking of footpaths on either side of the A82.

The timber jetty is now almost complete following a visit by a dive team to install the timber bracing, the joiners are in the process of completing the handrails.

Works planned up to the Christmas shutdown will comprise of landscaping, welding and making the site safe and secure.

RJ McLeod would like to thank the local community for their cooperation and assistance throughout 2020 and wish you a Happy Christmas and a Healthy and Happy 2021.



New timber jetty nearing completion



Surfacing, white lining and stone wall complete on the A82



New footpath under construction into the A82 underpass



Looking South from the West abutment onto the East abutment wall and the encapsulation over the new swing bridge



Welding of the bridge deck under cover



Aerial photo from the South with white bridge encapsulation and the landscaped areas beside General Booth Road