

Caol & Lochyside Flood Protection Scheme



Community Liaison Meeting 31st August 2021



Project Manager: Steve Scott BEng CEng MICE



Project Update -

Phase 1

- Welding of storm water overflow
- Site Clearance removal of swing park
- Removal of Japanese Knotweed
- Excavation for 3 number SUDS tanks
- Traffic Management on Kilmallie Road
- Commence Drainage & Watermain along Kilmallie Road
- Selection & Testing of Armour
- Trial Mixes with the proposed Concrete Pigment





Project Phasing - Erracht Drive Phase 1 (June - September 21)





Progress Photos – Traffic Management Kilmallie Road





Progress Photos – Drainage Kilmallie Road







Progress Photos – Excavation for SUDS Tank to be formed with recycled plastic crates





Progress Photos – Butt Fusion Welding of Storm Overflow





Progress Photos – Selection and testing of Rock Armour







Planned Works for next 4 weeks

- Service diversions
- Take delivery of drainage materials
- Continue with drainage on Kilmallie Road
- Water and Foul Main Installation
- Installation of headwalls and valves on shore
- Installation of SUDS tanks





Community Benefit – Employment

- 90% of site personnel reside in the Highlands.
- 65% of site personnel live within 75-mile radius of the site.
- 50% of site personnel are locals (live within a 10-mile radius of the site)
- Employed 2 local labourers, 1 ganger, 1 machine operator and a local cleaner all living within 2 miles of the site.
- Employed a student engineer from Ullapool.
- Employed a local machine operator
- Adverts in job centre for labourers and machine operators
- Discussions with the local schools on talks, time capsules and training for secondary pupils





Community Benefit – NC 500 Virtual Charity Ride - Stars for Harris



•General Foreman Alan Mackay and son Jamie, who both stay locally and work on the site each cycled 500miles throughout July and raised over £1300 for Stars for Harris!





Any Questions?

