



Uig Harbour Redevelopment



Community Liaison Meeting
19th January 2023





Summary of Works – since last meeting

- **Rock Armour & Fill To Marshalling Area**
- **Installation Of Drainage & Ducting In Marshalling Area**
- **Continue Piling Combi Wall To Berthing Structure**
- **Dynamic & Static Testing Of Approachway Piles**
- **Concrete to Wave Walls in Marshalling Area**
- **Tie Rods On Berthing Structure**
- **Rockfill To Berthing Structure**
- **Provision Of Floating Barge For Mooring Of Vessels**
- **Mobilisation of 300 tonne Crane**
- **Final Delivery of tubular piles**
- **Outage has commenced**



Planned Works – Outage Period

- Removal of existing concrete slab behind bankseat
- Removal of fenders from roundhead and berthing line
- Tubular piling of linkspan dolphins & installation of precast sections
- Sheet piling of new bankseat, installation of fill, tie rods and 2 nr tubular piles
- Dredging
- Installation of fender pile sockets
- Installation of combi wall at roundhead
- Installation of 2 nr protection piles
- Installation of tie rods and fill to berthing structure
- Installation of culvert across A87



Fishermans Wharf – Sheet Piling, Rock Armour & Wave Wall





Temporary Bridge –for Spanning over the New Bankseat






Approachway – Static Load Test on Tubular Pile @ 200 tonne





Outage Works – Removal of Concrete Deck with 250T Mobile Crane, Piling to Dolphins with 300 T Tracked Crane






Outage Works – Removal of Concrete Deck with 250T Mobile Crane, Piling to Dolphins with 300 T Tracked Crane







Outage Works – Removal of fenders and piling of dolphins






Berthing Area – Piling & Backfilling






Berthing Area – Backfilling of structure





Berthing Area – Dredging Plant





Revised Outage Proposal – 2 stage

First Outage – 16th January - 13th March 2023 for 8 weeks

- Removal of deck slab behind existing bankseat to facilitate the construction of the new bankseat
- Piling of Linkspan Bankseat
- Piling of Linkspan Dolphins
- Piling of fender sockets
- Piling of roundhead
- Installation of 2 protection piles
- Installation of temporary bridge spanning over new linkspan



Works Between Outage Periods - 13th March 2023 – 30th October 2023

- **Piling to Terminal Building**
- **Services, kerbing, streetlighting and surfacing to Marshalling Area**
- **Installation of precast crossheads, beams, services and pouring of deck slab, fenders on Approachway**
- **Installation of precast fishermans steps**
- **Installation of precast, services and deck slab on Berthing Structure**
- **Construction of Waiting Shelter**
- **Construction of Walkway Shelter**
- **Complete Dolphins and Bankseat**



Revised Outage Proposal – 2 stage

Second Outage – 30th October - 11th December 2023 for 6 weeks

- Removal of existing linkspan, dolphins & bankseat
- Installation of fender piles and fenders
- Installation and commissioning of new linkspan

The 2 staged proposal reduces the overall outage period by 10 weeks and avoids any holiday periods.



Community Benefit

- **Contracting with firms and supply chain with over £750k Skye and Lochalsh.**
- **Estimated local spend £220,000**
- **Engagement with schools, talks and business breakfasts to Kilmuir, Staffin, Plockton and Portree**
- **Staff are actively involved with school groups for Climbing, Hockey and Orienteering.**
- **Engaging with the job centre regarding future positions.**
- **Staff and the site involved with fundraising and charity events.**
- **Donation for Christmas Presents for Uig Community Children**
- **Donation to RNLI Portree for Open Day, quarry material for Skye Mountain Rescue & Kingsburgh Forest Trust**
- **Work Placement for a School leaver**



Kingsburgh Quarry – Crushing of Blasted Rock





Uig Harbour Redevelopment – Any Questions?

