



Caol & Lochyside Flood Protection Scheme



Community Liaison Meeting
29th August 2023





Project Update –

Kilmallie Rd flood wall

- Riverside erosion control and reinstatement works will be ongoing. - **Complete**
- 9Nr Gully lid replacement @ site entrance. - **Complete**
- Surfacing works on Kilmallie Rd - **Complete**
- Reinststate area @ Wet well - **Complete**
- Construct Grasscrete area @ Wet well - **Complete**
- Construct new planter @ Wet well - **Complete**
- Road Signage install ongoing
- Replacing damaged kerbs & upfilling/Soiling from kerb to wall face ongoing - **Complete**

Caol foreshore flood embankment.

- Rock armour works to Caol spit are 99% complete.
- Surfcaing - **Complete**
- Landscaping (De-stoning) Bare root Planting November
- Install Fridge + Freezer 31/08/23
- Fencing around Caol Spit ongoing
- Signage install ongoing
- Community Shed Installed, meter installation set at 25/08/23 Sparky's have installed equipment in advance



Kilmallie Rd – Traffic management phasing






Progress Photos Foreshore






Progress Photos – Foreshore





Progress Photos – Foreshore





Progress Photos – Foreshore





Progress Photos – Kilmallie Road





Progress Photos – Kilmallie Road





Progress Photos – Kilmallie Road





Planned Works for next period up to end of September.

Kilmallie Rd flood wall

- Snagging
- Install Road Signage
- Remaining White Lining will be laid tomorrow



Planned Works for next period up to end of September

Caol foreshore flood embankment

- Snagging
- Install Signage
- Clear remaining material @ Caol Spit area



Community Benefits

- **90% of site personnel reside in the Highlands.**
- **65% of site personnel live within 75-mile radius of the site.**
- **50% of site personnel are locals (live within a 10-mile radius of the site).**
- **To date we have employed 2 local labourers, 1 ganger, 2 machine operators and 4 local cleaners all living within 2 miles of the site.**
- **Adverts in job centre for labourers and machine operators.**
- **Discussions with the local schools on talks, time capsules and training for secondary pupils. We currently have a work experience pupil on site.**
- **Donation of shinty equipment to Lochaber High School.**
- **An alternative design proposal for part of the works has generated benefits including reduced vehicle movements and a financial saving which is allocated to be spent on Community Benefits.**



AOB

Any Questions?