

Corran Ferry Infrastructure Improvement Scheme

Landscape Planting and Maintenance Plan

Report No. 99 REP 26

Date: 26/02/2025













Contents

1	In	troduction	3
2	Ai	ims and Objectives	3
	2.1	Aims	3
	2.2	Objectives	3
3	Pl	lanting Proposals	4
4	Pl	lanting Specification	4
	4.1	General	4
	4.2	Planting Season	4
	4.3	Site Preparation and Supervision	4
	4.4	Soil Handling	4
	4.5	Soil Preparation	5
	4.6	Soil Spreading	5
	4.7	Planting Stock	5
	4.8	Planting and Watering	5
	4.9	Tree Supports/Protection	6
	4.10	Fencing	6
5	Ro	outine Maintenance – Tree Planting	6
	5.1	Tree Thinning	6
	5.2	Watering	6
	5.3	Fertiliser Application	6
	5.4	Removal of Litter	7
	5.5	Tree/Shrub Shelters	7
	5.6	Tree Inspection – Staked Trees	7
	5.7	Formative Pruning	7
	5.8	Weed Control	8
	5.9	Replacement Planting	8
6	Ro	outine Maintenance - Coastal Wildflower Grassland	8
	6.1	Management of sites sown in autumn (late August-late October)	8
	6.2	Management of sites sown in early spring (late March-early May)	8
	6.3	Management in the years after sowing	8
	6.4	Wildflower Grassland Cutting – General Points	8







Appendix 1: Seeding Specifications	1(
Appendix 2: Native Woodland Planting Mix	1







1 Introduction

The Highland Council are proposing to construct new ferry service infrastructure at the Corran Narrows under the Corran Ferry Infrastructure Improvement Scheme (CFIIS). This Landscape Planting and Maintenance Plan has been developed by HEPLA (with support from Atmos Consulting and Affric Limited) to support the planning application for the Corran Ferry Infrastructure Improvement Scheme.

Whist the development proposal extends to both sides of the Corran Narrows of Loch Linnhe, landscaping is required only on the Nether Lochaber (east) side.

The following planting and maintenance proposals set out the minimum standards required for all structure planting proposals associated with the proposed development. This plan shall be read in conjunction with the Planting Plans, Figures 1.1 to 1.3.

Implementation of this Landscape Planting and Maintenance Plan will be overseen by the construction contractor and Environmental Clerk of Works appointed to the construction phase of the project.

The plans have been prepared in close co-operation between HEPLA and member of the CFIIS project and design team, with the intention to integrate the development with the wider landscape setting.

2 Aims and Objectives

2.1 Aims

The aim of this Landscape Planting and Maintenance Plan is to ensure the establishment and long-term management of the proposed native species planting which forms the setting for the proposed infrastructure works to the Nether Lochaber (east) side of the CFIIS. The proposed planting will perform an important screening function to the proposed development, limiting the extent of views from the local road network and surrounding landscape setting.

The medium term (5-10 years) objective for the planting is to establish lengths of new tree belts to integrate the development, and to reduce and filter direct views to the new infrastructure. Note, over the longer term (10-30 years), it is anticipated that some limited thinning of the new structure planting may be necessary to ensure the retained trees reach maturity and provide effective long-term softening.

2.2 Objectives

The principal objectives are as follows:

- o Establish and maintain new tree planting to filter views to the site;
- Ensure the long-term presence of a backdrop of native trees to the setting of the development;
- o Diversify/enhance the ecological interest and visual amenity of the site.







3 Planting Proposals

Planting to be carried out according to the Planting Plans in Figures 1.1 - 1.3. These planting proposals have been designed to integrate into the final development design, and as such planting mixes have been tailored to reflect those species characteristic of the existing setting, as far as practicable.

The Planting Plans make reference to:

- Seeding: Coastal Meadow Mix' by Scotia Seeds (see Appendix 1: Seeding Specifications); and
- Planting Mix W; Native Woodland Mix (see Appendix 2: Native Woodland Planting Mix).

Planting will be undertaken in accordance with the planting specifications outlined below.

Planting proposals have been designed to ensure there is no interference with sight lines for traffic at the road junctions. Planting activities themselves will also be undertaken to ensure no interference with driver visibility.

4 Planting Specification

4.1 General

- All workmanship will adhere to relevant British Standards and Codes of Practice (BS 4428:1989 and BS 3936: Part 1 and Part2:1992).
- Use tools and machinery suitable for use and comply with Health and Safety Regulations.
- Planting activities will be undertaken to ensure no interference with driver visibility at any time.

4.2 Planting Season

- Carry out tree and shrub planting between October and late March.
- All work to be carried out in appropriate climatic conditions while soil and materials are suitable for operations.
- Planting will occur in the first available planting season after commencement of the development (once it is certain ground will not be disturbed further) to ensure that the species are given the best opportunity to establish.

4.3 Site Preparation and Supervision

- Extent of planting areas to be verified with site supervisor/contract administrator.
- Setting out of all planting to be approved by site supervisor/contract administrator.
- All planting works to be carried out under the authorisation of the site supervisor/contract administrator.

4.4 Soil Handling

When moving topsoil within the site, or when stripping topsoil and importing to site:

- If aggressive weeds are present, obtain instructions from the supervising officer before moving topsoil.
- Select and use plant to minimise disturbance, trafficking and compaction.







- Avoid contamination by subsoil, stone, hardcore, rubbish or material from demolition work.
- Keep different grades of topsoil separate from each other when handling and stockpiling.

4.5 Soil Preparation

- All weeds, rubbish, foreign materials and large stones larger are to be removed from existing topsoil.
- The Contractor is to rotavate or manually loosen compacted topsoil in planting areas to a depth of 300mm.

4.6 Soil Spreading

- Imported topsoil specifications should be to BS 3882:2015, grade: General Purpose Grade.
- Imported soil will be inspected on arrival to ensure topsoil is not contaminated with weeds, subsoil, rubbish or other materials which may be hazardous to plant growth.
- Remove temporary surfacing before spreading topsoil.
- Grade subsoil to smooth flowing contours. Excavate locally as necessary for areas of thicker topsoil for planting and tree pits.
- Spread over prepared subsoil in layers not exceeding 150mm and gently firm each layer before spreading the next.
- Planting beds and areas for hedges will receive a depth of 450 mm, turf lawn areas 150 mm and wildflower seeded areas will be left as subsoil.

4.7 Planting Stock

- Planting stock to be undamaged, sturdy, healthy, vigorous, of good shape and without elongated shoots.
- Planting stock will undergo 'firming up' ready for planting, if required.
- Stock should be free from pests, diseases, discolouration, weeds and physiological disorders, with balanced root and branch systems, root system and condition in accordance with the relevant parts of the National Plant Specification¹.
- Prior to planting, stock should be protected from desiccating winds and the root plugs kept moist.

4.8 Planting and Watering

- Planted will be undertaken according to the specified density in Planting Plans in Figures 1.1 1.3.
- Root dip to all bare root stock.
- Backfill imported topsoil mix in accordance with BS3882 to include spent mushroom compost at a rate of 2 litres per transplant and 10 litres per feathered tree and Enmag slow-release fertiliser at 75g/m.
- All woodland planting to be pit planted with individual tubex rabbit guards.
- All feathered trees to be supported by short stakes with spiral rabbit guards.
- On completion, all plants to be well watered to full depth of topsoil.

-

¹ Horticultural Trades Association (HTA), National Plant Specification (NPS)







• Continue to water through the growing season to ensure the establishment and continued thriving of all planting.

4.9 Tree Supports/Protection

• All trees and shrubs to be planted shall be protected with a Tubex Standard Shelter, 60cm high, nested in 5's (80-120mm diameter). Supporting stakes to be hand split chestnut (or similar), approximately 90mm high.

4.10 Fencing

• All planting areas are to be surrounded by a post and wire stock-proof fence with access stiles at 500m intervals.

5 Routine Maintenance - Tree Planting

The proposed native woodland belts and coastal grassland proposed will be maintained in the long term and for a minimum of 15 years to ensure a positive contribution in terms of landscape quality and conservation value in the long term. Maintenance has been outlined to accord with requirements of BS 7370.

5.1 Tree Thinning

Over the longer term (circa 10 years after planting), it is anticipated that some limited thinning of the new tree planting may be necessary to ensure the retained trees reach maturity and provide effective long-term softening.

This will be achieved by:

- Planted native trees will be carefully planted to avoid overhead power lines and will be allowed to mature to form a well-defined backdrop to the proposed development.
- Retaining mature trees for as long as it is safe to do so.
- Selective thinning and felling in order to allow the establishment of new trees, shrubs and ground flora, promoting a healthy population and to maintain the desired species balance.
- Thinning and selective felling will be carefully controlled to retain desirable species of the best quality.

5.2 Watering

• The condition of new planting shall be monitored, and during periods of high transpiration, irrigation shall be carried out as necessary. Water as necessary during these periods to ensure the establishment and continued thriving of all planting.

5.3 Fertiliser Application

- Where deficiency symptoms indicate, fertiliser will be applied in accordance with the manufacturer's recommendations.
- In areas of tree and shrub planting, top dress the rooting area in late March or early April with a suitable compound fertiliser and lightly work into top layer of soil at a rate recommended by the manufacturer.







5.4 Removal of Litter

The site shall be managed for litter and other debris through a regular programme of monitoring, collection and disposal.

5.5 Tree/Shrub Shelters

• Loose and defective Tubex shelters should be periodically inspected and adjusted, refixed or replaced to original specification and to prevent chafing.

5.6 Tree Inspection – Staked Trees

- All staked feathered trees shall be inspected periodically throughout the maintenance programme and any dead, diseased or damaged branches shall be pruned back to the main stem or suitable side shoot.
- All stakes and ties shall be inspected at the beginning and end of each growing season and stakes/ties adjusted or replaced as required to correct any looseness, constriction or abrasion.
- Where the support of a stake is no longer required, the stake and tie shall be completely removed (not sawn off at ground level).
- Any trees which have died or have suffered serious physical damage such that they no longer provide any useful landscape function, shall be removed and the ground reinstated.
- Any tree, which still requires support at the end of the third growing season shall have the stake, reduced to a height of 750mm and be re-secured. Any tree, which has failed to establish satisfactorily by the end of the fifth growing season, shall be removed from site and replaced during the next planting season.

5.7 Formative Pruning

- Pruning to be carried out in accordance with good horticultural and arboricultural practice, including advice given in British Standard BS 7370 Part 4: 1993 'Recommendations for maintenance of Soft Landscape'.
- Pruning operations should remove dead, dying and diseased wood, and be performed
 to retain the natural form of the plant as far as is practicable. Each specimen to be
 thinned, trimmed and shaped appropriately to the species, location, season, and stage
 of growth leaving a well-balanced natural appearance.
- Pruning should keep roads, pavements, access tracks, fences and areas of hard standing free from obstruction.
- When removing branches, do not to tear or damage the stem or bark. Keep wounds
 as small as possible and cut cleanly back to sound wood. Cut to be made above and
 sloping away from an outward facing healthy bud, angled so that water will not collect
 on cut area. Large branches should not be pruned flush, nor leaving a stub, but using
 the branch bark ridge or branch collar as a pruning guide.
- Pruning to be carried out using tools which are appropriate to the task, and which are in a well-maintained condition, such as clean sharp secateurs, hand saws and other approved tools.
- Notice should be given if disease or infection is found. Growth retardants, fungicides and pruning sealants not to be used unless instructed.







5.8 Weed Control

- Weed control to be undertaken to manage weeds in all planting beds, including the areas within and around the tubex tree and shrubs guards, and a minimum 1m buffer.
- Regular weeding of all planted areas will occur during the growing season until planting is suitably established.
- Weeds should be physically removed by hand from April to October, ensuring the removal of weeds entirely, including roots. The minimum quantity of soil should be removed, and the surface returned to a neat, clean condition.
- Pernicious weeds to be spot treated with herbicide if necessary, avoiding damage to, or herbicide drift on to planted individuals.

5.9 Replacement Planting

- All dead and dying plants shall be replaced 1, 2 and 3 years post planting.
- Replacement planting will be undertaken in November/December.
- Replacement planting shall comply in every respect with the original specification.

6 Routine Maintenance - Coastal Wildflower Grassland

The following recommendations are guidance for the maintenance of areas seeded with coastal wildflower grassland.

6.1 Management of sites sown in autumn (late August-late October)

No management will be required until the following Spring (1 April at the earliest). When the average vegetation height exceeds 100 mm, cut with a strimmer to a height of 75 mm, repeating the process whenever growth exceeds 200 mm. The object of this first cut is to reduce competition from annual weeds, to encourage tillering of sown grasses and to provide conditions favourable for the growth and development of sown forbs. Remove cut material from the site to prevent stifling the growth of young flower plants.

6.2 Management of sites sown in early spring (late March-early May)

Cut with a strimmer to a height of 75 mm or lower when the average vegetation height exceeds 100 mm. The object of this first cut is to reduce competition from annual weeds and to encourage the growth of sown species. The first cut will be needed about 6 weeks after sowing. Do not cut after mid-May, even though the vegetation exceeds 100 mm. Allow the annuals to flower and cut in late August, removing cut material. When regrowth exceeds 100 mm, cut again, removing cut material. Make final cut in late October to a height of 75 mm. On the majority of sites 1 cut may be all that is required.

6.3 Management in the years after sowing

Cutting once a year may be all that is required to maintain an attractive sward. Cutting should be done with a strimmer. Ideally, the cut material should be removed, but where this is not possible the cut material will eventually decay, provided it does not form a thick mulch. Cutting is best from mid-September to late October.

6.4 Wildflower Grassland Cutting – General Points

• Remove litter, rubbish and debris from areas before mowing.







- The finish should be neat and even, without surface rutting, compaction or damage to grass, with well-defined edges.
- Neatly trim around any large obstructions. Sweep clear and remove any arisings from the grass cutting, from adjoining hard areas or pathways.
- Do not use mowing machinery closer than 100mm to tree stems.
- During periods when ground conditions are so wet as to prevent grass cutting without causing damage to the surface or producing divots, operations shall cease and shall recommence only when ground and weather conditions are suitable.
- It may be necessary to spot treat with selective herbicide for to deal with pernicious perennial weeds such as Dock *Rumex obtusifolius*, Rosebay willowherb *Chamaenerion angustifolium*, Thistle and Horsetail.
- Across wildflower coastal grassland, there will be an annual clearance of any woody species that start to encroach including ivy, ash *Fraxinus sp.* and Sycamore *Acer* pseudoplatanus.







Appendix 1: Seeding Specifications

The following seed mix, 'Coastal Meadow Mix' by Scotia Seeds, is specified on the planting plans, Figures 1.1 - 1.3

- 80% grasses:
 - o Agrostis capillaris Common Bent
 - o Alopecurus pratensis Meadow Foxtail
 - o Cynosurus cristatus Crested Dog's Tail
 - o Festuca rubra commutata Chewings Fescue
 - o Poa pratensis Smooth-stalked Meadow Grass
- 20% wild flowers:
 - o Anthyllis vulneraria Kidney Vetch
 - o Armeria maritima Thrift
 - o Campanula glomerata Clustered Bellflower
 - o Centaurea nigra Common Knapweed
 - o Cochlearia danicus Scurvy Grass
 - o Echium vulgare Vipers Bugloss
 - o Galium verum Ladys Bedstraw
 - o Helianthemum nummularium Rock Rose
 - o Hypochaeris radicata Cats Ear
 - o Liquisticum scoticum Scots Lovage
 - o Lotus corniculatus Birdsfoot Trefoil
 - o Papaver rhoeas Corn Poppy
 - o Plantago maritima Sea Plantain
 - o Primula veris Cowslip
 - o Rhinanthus minor Yellow Rattle
 - o Scorzoneroides autumnalis Autumn Hawkbit
 - o Silene dioica Red Campion
 - o Silene latifolia White Campion
 - o Silene uniflora Sea Campion
 - o Solidago virgaurea Golden Rod
 - o Tripleurospermum maritimum Sea Mayweed

Sowing rate: 3g/m².







Appendix 2: Native Woodland Planting Mix

The following planting mix and stock sizes are specified on the planting plans, Figures 1. 1 - 1.3.

Native Woodland Mix:

Plants will be planted in groups of 5 - 7 plants of the same species:

- 10 % Betula pendula (silver birch) 60-80 cm 1+1 BR
- 10 % Corylus avellana (hazel) 40-60 cm 1+1 BR
- 10 % Crataegus monogyna (hawthorn) 40-60 cm 1+1 BR
- 5 % *Ilex aquifolium (*holly) 30 40 cm CG
- 5 % Pinus sylvestris (scots pine) 20 40 cm CG
- 10 % Prunus avium (Gean) 60-80 cm 1+1 BR
- 20 % Quercus robur (oak) 40-60 cm 1+1 BR
- 20 % Sorbus aucuparia (rowan) 40-60 cm 1+1 BR

Planting areas are to be overplanted with feathered trees as indicated:

Feathered whips 125-175 cm:

- 25 % No. Betula pendula
- 25 % *Pinus Sylvestris* (2 l pot 40-60 cm)
- 25 % Quercus robur



SPREADING TOPSOIL

Remove temporary roads or surfacing before spreaing topsoil.

Spread over prepared subsoil in layers not exceeding 150mm and gently firm each layer before

crumbs wherever possible. Planting beds and areas for hedges will receive a depth of 450 mm,

spreading the next. Do not compact topsoil. Preserve a friable texture of separate visible

turf lawn areas 150 mm and wildflower seeded areas will be left as subsoil.

from desiccating winds and the root plugs kept moist.

All plants to be supplied In the condition and planted according to the specified density. All planting to

-- Backfill imported topsoil mix in accordance with BS3882 to include spent mushroom compost at

a rate of 2 litres per transplant and 10 litres per feathered tree and Enmag slow release fertiliser

be carried out under the authorisation of the supervising officer only and include:

5.0 PLANTING WORKS

at 75g/m'.

-- Root dip to all bare root stock.

the best opportunity to establish.

topsoil for planting and tree pits.

GRADING OF SUBSOIL

LOOSEN SUBSOIL

7.0 SOILING SPECIFICATION NOTES

Grade subsoil to smooth flowing contours. Excavate locally as necessary for areas of thicker

Loosen subsoil with a single tine ripper, driven to 450mm deep at 1m centres in two directions

obliquely to any slopes when the ground conditions are reasonably dry.

Nether Lochaber Ferry Terminal Figure 1.1, Structure Planting Plan

Hermitage Environmental Planning & Landscape Architecture Limited 11 South Charlotte Street, Edinburgh, EH2 4AS United Kingdom www.hepla.co.uk



Feathered Trees. Stock/Rabbit Proof Fencing: All planting areas to be surrounded by a post and wire stock-proof fence with access stiles at 500m intervals. Seeding: Scotia Seeds, Coastal Meadow Mix Common Bent 80% Grasses: Agrostis capillaris Alopecurus pratensis Meadow Foxtail Crested Dog□ s Tail Cynosurus cristatus Festuca rubra commutata Chewings Fescue Smooth-stalked Meadow Grass Poa pratensis 20% Wild Flowers: Anthyllis vulneraria Kidney Vetch Armeria maritima Campanula glomerata Clustered Bellflower Centaurea nigra Common Knapweed Cochlearia danicus Scurvy Grass Echium vulgare Vipers Bugloss Galium verum Ladys Bedstraw Helianthemum nummularium Rock Rose Hypochaeris radicata Cats Ear Liguisticum scoticum Scots Lovage Lotus corniculatus Birdsfoot Trefoil Papaver rhoeas Corn Poppy Sea Plantain Plantago maritima Primula veris Cowslip Rhinanthus minor Yellow Rattle Scorzoneroides autumnalis Autumn Hawkbit Silene dioica Red Campion Silene latifolia White Campion Silene uniflora Sea Campion Solidago virgaurea Golden Rod Tripleurospermum maritimum Sea Mayweed Sowing rate 3g/m²

PLANTING SCHEDU - native woodland mi		X 'W	<i>[</i> '		
	%	W3	W4	W5	Tot
TRANSPLANTS	/0	858 sq.m	1,410 sq.m	353 sq.m	2,261 sq
Betula pendula	20	80	125	32	23
Corylua avellana	10	40	62	16	11
Crataegus monogyna	10	40	62	16	11
Ilex aquifolium	5	20	31	8	59
Pinus sylvestris	5	20	31	8	59
Prunus avium	10	40	62	16	11
Quercus robur	20	80	125	32	23
Sorbus aucuparia	20	80	125	32	23
FEATHERED WHIPS	•	•			
Betula pendula	25	9	17	2	28
Pinus Sylvestris	25	9	17	2	28
Quercus robur	25	9	17	2	28
Sorbus aucuparia	25	8	16	2	26
TOTAL		435	690	168	1,29

- 1. EXTENT OF PLANTING AREAS TO BE VERIFIED WITH CONTRACT ADMINISTRATOR (CA) 2. SETTING OUT OF ALL PLANTING TO BE APPROVED BY CONTRACT ADMINISTRATOR
- 3. PLANTING OF TO BE CARRIED OUT ACCORDING TO THE PLANTING PLAN.
- 4. ALL PLANTING WORKS TO BE CARRIED OUT UNDER THE AUTHORISATION OF THE CA

6. ALL FEATHERED TREES TO BE SUPPORTED BY SHORT STAKES WITH SPIRAL RABBIT

SHEET LAYOUT

parts of the National Plant Specification. True to name. Prior to planting, stock should be protected from desiccating winds and the root plugs kept moist. 5.0 PLANTING WORKS

All plants to be supplied In the condition and planted according to the specified density. All planting to be carried out under the authorisation of the supervising officer only and include: -- Root dip to all bare root stock. -- Backfill imported topsoil mix in accordance with BS3882 to include spent mushroom compost at

a rate of 2 litres per transplant and 10 litres per feathered tree and Enmag slow release fertiliser

at 75g/m'.


planting season altar commencement of the development to ensure that the species are given the best opportunity to establish. 7.0 SOILING SPECIFICATION NOTES GRADING OF SUBSOIL

Grade subsoil to smooth flowing contours. Excavate locally as necessary for areas of thicker topsoil for planting and tree pits.

LOOSEN SUBSOIL Loosen subsoil with a single tine ripper, driven to 450mm deep at 1m centres in two directions obliquely to any slopes when the ground conditions are reasonably dry.

SPREADING TOPSOIL Remove temporary roads or surfacing before spreaing topsoil. Spread over prepared subsoil in layers not exceeding 150mm and gently firm each layer before spreading the next. Do not compact topsoil. Preserve a friable texture of separate visible crumbs wherever possible. Planting beds and areas for hedges will receive a depth of 450 mm, turf lawn areas 150 mm and wildflower seeded areas will be left as subsoil.

intervals.



Hermitage Environmental Planning & Landscape Architecture Limited 11 South Charlotte Street, Edinburgh, EH2 4AS

United Kingdom www.hepla.co.uk



rainfall or when it is wetter than the plastic limit as defined by BS 3882, Annex N2.

turf lawn areas 150 mm and wildflower seeded areas will be left as subsoil.

Spread over prepared subsoil in layers not exceeding 150mm and gently firm each layer before

crumbs wherever possible. Planting beds and areas for hedges will receive a depth of 450 mm,

spreading the next. Do not compact topsoil. Preserve a friable texture of separate visible

Remove temporary roads or surfacing before spreaing topsoil.

SPREADING TOPSOIL

parts of the National Plant Specification. True to name. Prior to planting, stock should be protected

be carried out under the authorisation of the supervising officer only and include:

All plants to be supplied In the condition and planted according to the specified density. All planting to

-- Backfill imported topsoil mix in accordance with BS3882 to include spent mushroom compost at

a rate of 2 litres per transplant and 10 litres per feathered tree and Enmag slow release fertiliser

from desiccating winds and the root plugs kept moist.

5.0 PLANTING WORKS

at 75g/m'.

-- Root dip to all bare root stock.

planting season altar commencement of the development to ensure that the species are given

Grade subsoil to smooth flowing contours. Excavate locally as necessary for areas of thicker

Loosen subsoil with a single tine ripper, driven to 450mm deep at 1m centres in two directions

obliquely to any slopes when the ground conditions are reasonably dry.

the best opportunity to establish.

topsoil for planting and tree pits.

GRADING OF SUBSOIL

LOOSEN SUBSOIL

7.0 SOILING SPECIFICATION NOTES

Nether Lochaber Ferry Terminal Figure 1.3, Structure Planting Plan

Hermitage Environmental Planning & Landscape Architecture Limited 11 South Charlotte Street, Edinburgh, EH2 4AS

United Kingdom

All planting areas to be surrounded by a post and wire stock-proof fence with access stiles at 500m

February 2025

www.hepla.co.uk