

Draft Minutes of Meeting 9
Dunvegan Primary Stakeholder Group
7 September 2022 at 3:30pm
Via Microsoft Teams

Attendees	Initials
Parent Council Representatives	
Highland Councillor	
John Finlayson	JF
Drew Millar	DM
Community Representatives	
Sarah Allan, Dunvegan Community Council	SA
Mali Miller, Dunvegan Community Trust	MM
Kenna MacInnes, Football Club	KM
Catherine Matheson, Dunvegan Show	CM
Highland Council Officials	
Robert Campbell, Estate Strategy Manager	RC
Mhairi MacDonald, Area Education Manager (West)	MMcD
Marion MacGregor, Teacher	MM
Jenny MacRae, Estates Co-Ordinator	JMR
Samantha Muir, Head Teacher	SM
Alan Paul, Estates Officer	AP
Gordon Stewart, Education Advisor to Estates	GS
Ryan Sutherland, Architectural Technician	RS
External Officials	
Finlay Black, Robertson Construction	FB
Ian Hall, Dualchas	IH
Iain McIvor, LSHA	IM
Chris Packham, Robertson Construction	CP
Anne Pophanken, LSHA	AP
Apologies	
Jenny Bruce, Housing Officer	
Anna Campbell, Parent Council Chair	
Dorothy Gibb, Principal Estates Officer	
John Laing, Dunvegan Community Council	
Brian MacLeod, Architectural Technician	
Cllr Calum Munro	
Maressa Munro, Football Club	

Item	Discussion and comment	Action
1.	Welcome and apologies	
	<ul style="list-style-type: none"> Apologies as above 	
2.	Minutes of last meeting and actions	
	<ul style="list-style-type: none"> JF – Any updates on Sport Scotland query regarding providing an alternative sports area whilst construction ongoing? RC – Face to face meeting with Sports Scotland tomorrow. Will discuss this further with them. Current facility at Dunvegan is not suitable to be used and what we are proposing, will be an improvement. JF – Any update on Road Consent approval? IH – Still pending and now becoming time critical. Still waiting on a response from Transport Planning. Submission to them in May and nothing back. Cllr Finlayson & Cllr Millar will push this forward JF – Capital Programme has not been reviewed yet but no indication that there will be changes to the current list of projects. IMc - Met with Mali regarding the Community Garden proposal. 	JF/AM
3.	Planning approval and procedures	
	<ul style="list-style-type: none"> IH – Working on conditions and getting as many as possible on the one application. Road Consent approval is hindering progression. 	
4.	Project update – Highland Council	
	<ul style="list-style-type: none"> RC shared presentation to group IMc- Housing construction programme has changed to late summer 2023. John MacLeod is offering the field between the school and Kilmuir Road. Further discussions can take place on this JMR – Highland Council solicitor has received draft Resumption Order from MacLeod Estates solicitor. Highland Council solicitor seeking an update from John MacLeod's solicitor Peggy Campbell's solicitor is to contact LSHA solicitor. 	
5.	Education and school matters	
	<ul style="list-style-type: none"> SM – encouraged with meeting and that project continues to progress. Appreciate and thank everyone's hard work Current building is tired and could do with a freshen up of paint outside. 	
6.	AOCB	
	<ul style="list-style-type: none"> JF – Are prices stabilising? FB- Seems to be levelling off but prices not decreasing. IMc – Housing submitted Building Warrant in July and decision due soon. Have contacted Frank Reid (Managing Director at Robertson) to discuss pulling the housing and school project together. 	
7.	Date of next meeting	
	Wednesday 2 November 2022 3.30pm Via Microsoft Teams.	