

CORRAN FERRY INFRASTRUCTURE IMPROVEMENT SCHEME

Minutes for Community Liaison Meeting No. 6

Held on Wednesday 22nd July 2026 at 19:00 hrs

Meeting held in Ardgour Village Hall

	Item	Action
1	Introductions/Apologies	
	GK welcomed all attendees to Community Liaison Meeting 6 for the CFIS works. Project delivery team members were in attendance, as follows: - Garry Smith (GS) – Service Lead - THC - Andrew MacIver (AM) – Principal Engineer/Project Sponsor – THC - Gary Kennedy (GK) – Project Manager’s Representative – THC - Flo Cargill (FC) – Assistant Project Manager’s Representative – THC - Andy Bate (AB) – Community Liaison Officer – Charles Brand Group Ltd - Matthew Beggs (MB) – Assistant Project Manager – Charles Brand Group Ltd Apologies from Murray Bain (MB) – Vessel Procurement Project Manager – THC and Ryan Lavery (RL) – Project Manager – Charles Brand Group Ltd	
2	Review of previous minutes	
2.1	GK confirmed that hoarding had been erected at the field area boundary adjacent to the residential properties.	Note
2.2	GK confirmed that there were no further residual actions from CLM-5.	Note
3	Contractor Update	
3.1	AB presented power point of progress to date and planned works for upcoming period.	Note
3.2	Resident concerns about out of hours noise raised, particularly on Sundays. CBGL to investigate. Out of hours noise to be reported to THC, for onward action.	Note
3.3	GK confirmed that the expected durations for dredging and piling works were on target.	Note
3.4	GK advised that tubular piling at Nether Lochaber was now complete.	Note
3.5	GK advised that sheet piling at Ardgour was still on-course to be completed mid-August.	Note
3.6	GK advised that dredging at Nether Lochaber was ongoing until the end of July.	Note
3.7	GK confirmed that dredging works would resume at Ardgour early August.	Note
3.8	GK confirmed that utilities works at Ardgour would continue over coming months.	Note
3.9	GK confirmed that rock armour placement, drainage and slipway construction works would continue at Nether Lochaber over the coming months.	Note
3.10	AB presented details of community engagement undertaken over previous period. Liaison ongoing and further works planned. All parties happy with progress to date.	Note

4	AOCB	
4.1	Resurfacing of Corran Gardens as part of the scheme works was queried. GK to liaise with Local Area Office to determine viability and advise of outcome. Resurfacing works are currently being planned for the A884 at Liddesdale.	THC
4.2	AB advised that the requested notice board had been ordered and that CBGL would liaise with the community council regarding installation.	CBGL
4.3	The status of the new ferry order was queried. GS stated that procurement programme was progressing. Further updates will be available at subsequent meetings.	Note
4.4	The plans for the old slipway at Ardgour were queried. GK confirmed that no works were planned for the existing slipway in this scheme, and that it was being retained as-is.	Note
5	Date of Next Meeting	
5.1	Wednesday 19 th August 2026 at 19:00 Hrs at Ardgour Hall.	Note