

CORRAN FERRY INFRASTRUCTURE IMPROVEMENT SCHEME

Minutes for Community Liaison Meeting No. 7

Held on Wednesday 19th August 2026 at 19:00 hrs

Meeting held in Ardgour Village Hall



	Item	Action
1	Introductions/Apologies	
	GK welcomed all attendees to Community Liaison Meeting 7 for the CFIS works. Project delivery team members were in attendance, as follows: • Andrew MacIver (AM) – Principal Engineer/Project Sponsor – THC • Murray Bain (MB) – Vessel Procurement Project Manager – THC • Gary Kennedy (GK) – Project Manager's Representative – THC • Sheriff Adigun (SA) – Assistant Project Manager's Representative – THC • Ryan Lavery (RL) – Project Manager – Charles Brand Group Ltd Local Councillors attended online via TEAMS as follows: • Kate Willis • Liz Sagers • Thomas MacLennan Apologies from: • Garry Smith (GS) – Service Lead – THC • Flo Cargill (FC) – Assistant Project Manager's Representative – THC • Andy Bate (AB) – Community Liaison Officer – Charles Brand Group Ltd • Matthew Beggs (MB) – Asst. Project Manager – Charles Brand Group Ltd	
2	Review of previous minutes	
4.1	Resurfacing of North Corran Corran Gardens as part of the scheme works was queried. GK to liaise with Local Area Office to determine viability and advise of outcome.	Note
4.2	AB advised that the requested notice board had been ordered and that CBGL would liaise with the Community Council regarding installation.	Note
4.3	GK confirmed that there were no further residual actions from CLM-5.	Note
3	Contractor Update	
3.1	RL presented power point of progress to date and planned works for upcoming period.	Note
3.2	GK confirmed that the expected durations for dredging and piling works were on target.	Note
3.3	GK advised that sheet piling at Ardgour would be completed in the next week.	Note
3.4	GK advised that dredging at Nether Lochaber was ongoing until the end of August.	Note

3.5	GK confirmed that dredging works would resume at Ardgour early September.	Note
3.6	GK confirmed that utilities works at Ardgour would continue over coming months.	Note
3.7	GK confirmed that rock armour placement, drainage and slipway construction works would continue at Nether Lochaber over the coming months.	Note
3.8	RL presented details of community engagement undertaken over previous period. Liaison ongoing and further works planned. All parties happy with progress to date.	Note
4	AOCB	
4.1	RL confirmed that the requested notice board had been delivered and that CBGL would liaise with the Community Council regarding installation.	CBGL
4.2	The status of the new ferry order was queried. MB stated that procurement programme was progressing as planned. Further updates will be available at subsequent meetings.	Note
4.3	The issue of noise from the various activities ongoing at Corpach harbour area was raised by the Community Council. Resident concerns had been raised with THC site team. GK reiterated position that it was outside THC site team's scope of influence, and that issue had already been raised with THC Planning, EHO and Marine Scotland without any subsequent action. GK committed to respond to resident by end of week.	Note
5	Date of Next Meeting	
5.1	Wednesday 16 th September 2026 at 19:00 Hrs at Ardgour Hall.	Note