The Highland Council

# **Community Services Committee**

Agenda Item	5
Report	COM
No	2/17

15 February 2017

# Capital Expenditure Monitoring – 1 April 2016 to 31 December 2016

# Report by Director of Community Services

### Summary

This report invites Members to approve the capital expenditure monitoring position for the period from 1 April 2016 to 31 December 2016 for both the Community Services element of the Council's approved capital programme and the HRA capital programme.

### 1. Background

1.1 This report is produced in support of the Council's corporate governance process, which in turn is designed to support/augment the Council's overall/corporate delivery of all of its obligations in terms of the Single Outcome agreement.

## 2. Capital Programme 2016-17

2.1 The summary of capital expenditure against current programme and estimated outturn is included in **Appendix 1**. The 'Revised Net Budget' column is that approved by the Highland Council on 17 December 2015, amended to include the 2015/16 net slippage of £1.502m and the inclusion of £0.050m for low-energy lighting in communal blocks from the Carbon Clever budget.

## 3. Current Position

- 3.1 After 9 months of the financial year the net expenditure is £10.957m representing 63.6% of the 2016/17 programmed figure.
- 3.2 Progress on capital projects is as reported in the notes column on **Appendix 1**.

## 4. Estimated Outturn and Variances

4.1 The projected outturns for net expenditure is £16.564m leading to a net variance of £0.603m. The net variance is represented by slippage of £0.603m. The slippage will be carried forward and included in the 2017/18 capital programme. There are a number of overspends totalling £0.692m. The overspends are funded by a corresponding number of underspends totalling £0.692m.

#### 5. Major Issues and Variances

5.1 At present there are no major issues or variances other than those highlighted in **Appendix 1**.

### 6. HRA Capital Programme 2016-17

- 6.1 The HRA capital programme reflects the Council's commitment to maintain and improve the housing stock, to ensure that properties are adapted to meet the changing needs of tenants, and the Council house building programme.
- 6.2 The mainstream HRA Capital Programme 2016/17 was approved by the Community Services Committee on 5 November 2015, amended to include £4.069m of the 2015/16 underspend to allow completion of the final SHQS work, retentions and defect costs. The mainstream HRA capital budget for 2016/17 is £16.526m.
- 6.3 The Council house building programme was approved by the FHR Committee on 30 January 2013, and further amended at the Highland Council meeting on 7 March 2013, giving an overall target of 688 new Council houses by 2017. The total programme cost is estimated to be of the order of £92m. To allow progression and continuation of the programme, the Council house building element of the HRA capital programme for 2016/17 is £23.208m.

#### 7. Current Position

- 7.1 After 9 months of the financial year end the net expenditure is £20.
- 7.2 Progress on capital projects is as reported in the notes column on **Appendix 2**.

#### 8. Estimated Outturn and Variances

- 8.1 The projected outturn for net expenditure is £35.083m leading to a net variance of £4.651m. The net variance is represented by slippage of £6.517m; accelerated expenditure of £2.769m; and a net underspend of £0.903m.
- 8.2 The net underspend comprises an underspend on the mainstream element of the HRA capital programme of £5.353m and an overspend of £0.702m in the Council house building element.
- 8.3 The principal reasons for the underspend are as follows:
  - retendering of 7 contracts to achieve better value for money (£2.791m);
  - late award of contracts for heating replacements in Caithness and roof replacements in Ross & Cromarty (£0.732m);
  - further survey work required for the rewiring project pan-Highland (£0.496m);
  - a fall in number of gas heating upgrades required in Ross & Cromarty (£0.528m);
  - lower than anticipated number of Occupational Therapy referrals in the equipment and adaptations work (£0.275m); and
  - unutilised contingency sums on two of the Scape SHQS contracts (£0.531m).

8.4 Although there will be delays getting works started on site as a result of the above retendering and late award of contracts, it is anticipated at this point that the programme will be completed within the first quarter of the next financial year. Any further slippage will be reported to both Community Service Committee and relevant Area Committees.

#### 9. Implications

- 9.1 Resource implications are discussed in the report.
- 9.2 Risk implications to the budget position, and budget assumptions, will be kept under regular review and any risks identified reported to future Committees.
- 9.3 There are no other known legal, equality, climate change/carbon clever, Gaelic or rural implications arising as a direct result of this report.

#### Recommendations

Members are invited to approve the capital expenditure monitoring position for the period 1 April 2016 to 31 December 2016.

Designation:	Director of Community Services
Date:	23 January 2017
Author:	Mike Mitchell, Service Finance Manager
Background Papers:	Monitoring Statements 31/12/16 and the Highland Council Financial Ledger

THE HIGHLAND COUNCIL							APPENDIX 1
MONITORING OF CAPITAL EXPENDITURE - 1ST A	APRIL 2016 TO 31ST	DECEMBER 2016					
ERVICE: COMMUNITY SERVICES							
	Actual Net	Revised Net	Year End Estimated Net	Year End Net	(Slippage)/ Acceleration	Anticipated Year End	COMMENTS
Project Description	Year to Date	Budget	Outturn	Variance	Net	(Under)/Over	
	£000	£000	£000	£000	£000	£000	
ROADS AND BRIDGES							
Structural Road Works Road Structural Capital Works	2,252	4,950	4,525	(425)	0	(425)	Works ongoing in all Areas, target completion by year end.
Road Surface Dressing Capital	1,281	4,950	1,925	425	0	425	Works ongoing in all Areas, target completion by year end.
Bridges, Retaining Walls & Culverts	134	946	746	(200)	(200)	0	Works ongoing. Kylesku parapet replacement is slipped to next financial year, however emergency bridging stock and safety barrier works have utilised 50% of
		0.0		(200)	(200)	· ·	the slippage. Bridge works at A831 Struy and C1126 Coronation have slipped to 2017/18.
Area Minor Capital Works							
Area Minor Works - Traffic Calming	30	86	56	(30)	(30)	0	Works ongoing. There will be a slight slippage to next financial year.
Timber Extraction	0	150	50	(100)	(100)	0	Schemes currently under development, however works will slip to next financial year.
ACTIVE TRAVEL	┨ ┨────┨				_		
Bus Shelters	183	247	247	0	0	0	Ward discussions ongoing on programme of bus shelter installations. Installations progressing.
Traffic Management Improvements	2	143	93	(50)	(50)	0	Traffic signals at varoius sites progressing, however some works will slip to 2017/18.
LIGHTING	┨┨────┨				_		
LIGHTING			-				Works ongoing in all Areas. Funding allocated to replacement of old columns &
Structural Lighting Works	2,418	2,550	2,675	125	125	0	defected cabling. LED replacements ongoing in all areas. Additional investment of £2m linked to revenue saving on electiricty costs.
FERRIES AND HARBOURS	┨╢───┨				-		
Harbours General Structural Works	68	280	240	(40)	(40)	0	Schemes approved at Harbour Management Board - programme of works underway.
Lochinver Ice Plant	0	200	200	0	0	0	Grant approved, works to commence shortly, completion this financial year.
Chilling of Fish Market - Kinlochbervie	13	250	20	(230)	(230)	0	Tenders awaiting return, grants thereafter to be applied for.
Pontoons	1	11	11	0	0	0	Installations ongoing.
ENVIRONMENTAL HEALTH					_		
Contaminated Land	2	36	36	0	0	0	Last of funding for site identification and small remedial works.
COMMUNITY WORKS					_		
Burials and Cremations							
Burial Ground Extension - General	22	150	111	(39)	0	(39)	
Burial Ground Extension - Portree	24	77	77	0	0	0	Design work ongoing. Phase 1 works to be undertaken in 2016/17.
Burial Ground Extension - Nairn Burial Ground Acharacle	<u>396</u> 19	376 25	400 25	24 0	0	24 0	Works complete. Works complete.
Burial Ground Fodderty	30	110	110	0	0	0	Extension design brought forward - works 2016/2017
Burial Ground Ullapool	0	0	0	0	0	0	Design work ongoing.
Burial Ground Dores	7	10	10	0	0	0	Design work ongoing.
Burial Ground Glen Nevis	19	10	20	10	0	10	Design work ongoing.
Burial Ground Canisbay Burial Ground Alness	<u>19</u> 4	30	30 5	0	0	0 5	Design work ongoing.
Inverness Crematorium - Replacement Cremators	186	0	200	5 199	0		Design work ongoing. Works complete and cremators operational, retention to be paid. Overspend as reported last financial year.
War Memorials	14	(11)	(11)	0	0	0	Programme of works underway in conjunction with Community groups - fully funded by capital discretionary budget.
Public Conveniences							
Invergordon	29	0	29	29	0	29	
Parks and Play Areas - Development Play Areas	14	228	100	(128)	(128)	0	Area programmes progressing.
Depots							
Depots - Health & Safety	10	219	219	0	0	0	Depot infrastructure programme of works under development.
VEHICLES & PLANT	╢╢──╢						
Vehicle & Plant Purchases	3,736	4,500	4,272	(228)	0	(228)	Budget fully committed for 2016/17.
	╉╢───╢	╂────╂		┣────┣		∦	
HOUSING (NON HRA) Travelling People Sites	44	143	143	0	0	0	Budget fully committed and will be spent by March 2017.
<u> </u>							
OVERALL TOTAL	10,957	17,217	16,564	(653)	(653)	0	

rear End										
	Number		Actual	Estimated			Anticipated			
	of		Spend Year	Outturn	Year End	Slippage /	Year End			
Project Title	Houses	2016/17	to Date	2016/17	Variance	Acceleration	(Under)/Over	Comments		
HRA Capital Programme 2016/17										
Equipment and Adaptations										
Equipment & adaptations Caithness		100,000	40,029	100,000	-	-	-	Works carried out on demand		
Equipment & adaptations Sutherland		125,000	18,873	100,000	- 25,000	- 25,000	-	Works carried out on demand		
Equipment & adaptations Inverness City and Area		200,000	92,600	200,000	-	-	-	Works carried out on demand		
Equipment & adaptations Badenoch & Strathspey		177,800	20,381	33,000	- 144,800	- 144,800	-	Works carried out on demand		
Equipment & adaptations Nairn		46,800	29,177	46,800	-	-	-	Works carried out on demand		
Equipment & adaptations Lochaber		95,400	22,205	95,400	-	-	-	Works carried out on demand		
Equipment & adaptations Skye, Ross & Cromarty		355,000	111,114	250,000	- 105,000	- 105,000	-	Works carried out on demand		
TOTAL		1 100 000	224.270	975 - 700	777 500					
TOTAL		1,100,000	334,379	825,200	- 274,800	- 274,800	-			
Major Component Replacement										
Bathroom replacement Caithness	48	231,663	101,931	231,663	-	-	-	Work on site 70% complete		
Kitchen replacement Caithness	46	231,663	108,662	231,663	-	-	-	Work on site 50% complete		
Window & door replacement Caithness & Sutherland	55	412,500	45,991	336,000	- 76,500	- 52,000	- 24,500	Contract awarded - tender price less than budget		
Bathroom replacement Sutherland	21	98,646	6,618	98,646	-	-	-	Work on site 60% complete		
Kitchen replacement Sutherland	20	98,646	74,235	98,646	-	-	-	Work complete		
Individual bathroom and kitchens Caithness & Sutherland	12	69,981	-	69,981	-	-	-	Work on site 10% complete		
Bathroom replacement Inverness City & Area	14	70,000	38,337	78,119	8,119	-	8,119	Work on site 80% complete		
Kitchen replacement Inverness City & Area	33	165,000	74,765	170,000	5,000	-	5,000	Work on site 80% complete		
Window & door replacement Inverness City	91	780,000	33,789	630,523	- 149,477	- 103,000	- 46,477	Contract awarded - tender price less than budget		
Window & door replacement Inverness Area, Nairn, Badenoch & Strathspey	71	542,000	40,406	55,000	- 487,000	- 487,000		Being retendered as tenders exceeded budget		
Window & door replacement Fort William & Ardnamurchan, Caol & Mallaig	28	195,000	17,397	30,000	- 165,000	- 165,000	-	Being retendered as tenders exceeded budget		
Replacement bathrooms and kitchens Badenoch & Strathspey	15	39,379	1,290	57,500	18,121	-	18,121	Work on site 20% complete		
Replacement bathrooms and kitchens Nairn	20	104,470	1,590	104,470	-	-	-	Work on site 80% complete		
Replacement bathrooms and kitchens Fort William & Ardnamurchan	20	82,992	41,569	92,600	9,608	-	9,608	Work on site 80% complete		
Replacement bathrooms and kitchens Caol & Mallaig	9	23,972	3,869	22,100	- 1,872	-		Work on site 90% complete		
Individual bathroom replacement Skye, Ross & Cromarty	16	80,000	84,943	84,943	4,943	-	4,943	Work complete (additional 5 properties done)		
Individual kitchen replacement Skye, Ross & Cromarty	15	120,000	54,556	120,000	-	-	-	Work on site 10% complete		
Kitchen replacement Skye, Ross & Cromarty	56	556,743	40,263	457,606	- 99,137	- 8,404	- 90,733	Work on site 10% complete		
Window & door replacement Skye, Ross & Cromarty	66	554,000	36,766	39,000	- 515,000	- 515,000	-	Being retendered as tenders exceeded budget		
Rewiring	0	503,000	7,021	7,021	- 495,979	- 495,979	-	Project not started - awaiting survey information		
TOTAL	656	4,959,655	813,998	3,015,481	- 1,944,174	- 1,826,383	- 117,791			
		.,,	,	-,,	,,.	.,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	,			

Tear End											
	Number		Actual	Estimated			Anticipated				
	of		Spend Year	Outturn	Year End	Slippage /	Year End				
Project Title	Houses	2016/17	to Date	2016/17	Variance	Acceleration	(Under)/Over	Comments			
Heating/Energy Efficiency											
Heating replacement Caithness	88	858,000	79,210	472,000	- 386,000	- 385,500	- 500	Contract awarded			
Insulation works Caithness	30	150,000	-	150,000	-	-	-	Surveys ongoing			
Heating replacement Sutherland	15	165,000	118,177	165,000	-	-	-	Work complete			
Loft insulation Caithness	35	17,500	921	17,500	-	-	-	Work on site 10% complete - issues with non-access			
Insulation works Sutherland	15	75,000	-	75,000	-	-	-	Surveys ongoing			
Heating replacements Caithness & Sutherland	23	233,895	76,311	233,895	-	-	-	Work on site 10% complete			
Heating replacements Inverness and Nairn	52	500,000	491,630	491,630	- 8,370	-	- 8,370	Work complete			
Heating replacements Inverness	10	85,255	53,942	84,097	- 1,158	-	- 1,158	Work complete			
Non-gas heating replacements Inverness, Nairn, Badenoch & Strathspey	40	600,000	50,544	55,000	- 545,000	- 545,000	-	Being retendered as tenders exceeded budget			
Non-gas heating replacements Fort William & Ardnamurchan, Caol & Mallaig	56	572,961	54,404	55,000	- 517,961	- 517,961	-	Being retendered as tenders exceeded budget			
Heating replacements Skye, Ross & Cromarty	12	120,000	-	120,000	-	-	-	Work on site 30% complete			
		,						Contract awarded - tender price under			
Gas heating upgrades Ross & Cromarty	87	950,000	49,860	388,199	- 561,801	- 33,561	- 528,240	budget as fewer addresses			
		,									
TOTAL	463	4,327,611	974,999	2,307,321	- 2,020,290	- 1,482,022	- 538,268				
External Fabric (Major Component Replacement)											
Works to roofs, soffits, fascia and downpipes Caithness	8	80,000	24,051	80,000	-	-	-	Work on site 10% complete			
Works to roofs, soffits, fascia and downpipes Sutherland	32	250,000	24,851	27,620	- 222,380	- 222,380	-	Being retendered as tenders exceeded budget			
Individual external fabric works Caithness & Sutherland		48,331	-	48,331	-	-	•	Project not started			
Roof replacement Skye	36	370,000	29,106	31,407	- 338,593	- 338,593	-	Being retendered as tenders exceeded budget			
Roof replacement Ross & Cromarty	37	380,000	30,878	34,000	- 346,000	- 346,000	-	Contract awarded - tender price £537k			
External fabric works Inverness City & Area		477,895	5,751	477,895	-	-	-	Work on site 30% complete			
Roof replacement Badenoch & Strathspey	3	21,559	245	18,618	- 2,941	-		Works complete			
Roof works Nairn	4	26,693	27,552	27,552	859	-	859	Works complete			
Roof works Caol & Mallaig	11	54,413	33,149	48,649	- 5,764	-	- 5,764	Work on site 80% complete			
TOTAL											
	131	1,708,891	175,583	794,072	- 914,819	- 906,973	- 7,846				
	131	1,708,891	175,583	794,072	- 914,819	- 906,973	- 7,846				
External Fabric (environmental improvements)	131		175,583		- 914,819	- 906,973	- 7,846				
External Fabric (environmental improvements) Environmental improvements Caithness	131	88,548	175,583	88,548		-	- 7,846	Works to commence asap			
External Fabric (environmental improvements) Environmental improvements Caithness Environmental improvements Sutherland	131	88,548 39,783	175,583 - -	88,548 39,783	- 914,819 - -	- 906,973 - -	- 7,846	Works to commence asap			
External Fabric (environmental improvements) Environmental improvements Caithness Environmental improvements Sutherland Environmental improvements Skye, Ross & Cromarty		88,548 39,783 80,000	175,583 - - -	88,548 39,783 80,000		-	- 7,846 - - -	Works to commence asap Works to commence asap			
External Fabric (environmental improvements) Environmental improvements Caithness Environmental improvements Sutherland Environmental improvements Skye, Ross & Cromarty Environmental improvements Badenoch & Strathspey		88,548 39,783 80,000 21,559	175,583 - - - - - -	88,548 39,783 80,000 21,559		-	- 7,846 - - - - -	Works to commence asap Works to commence asap Works to commence asap			
External Fabric (environmental improvements) Environmental improvements Caithness Environmental improvements Sutherland Environmental improvements Skye, Ross & Cromarty Environmental improvements Badenoch & Strathspey Environmental improvements Nairn		88,548 39,783 80,000 21,559 26,693		88,548 39,783 80,000 21,559 26,693		-	- 7,846 - - - - - - -	Works to commence asap Works to commence asap Works to commence asap Works to site 20% complete			
External Fabric (environmental improvements) Environmental improvements Caithness Environmental improvements Sutherland Environmental improvements Skye, Ross & Cromarty Environmental improvements Badenoch & Strathspey Environmental improvements Nairn Environmental improvements Fort William & Ardnamurchan		88,548 39,783 80,000 21,559 26,693 32,854	- - - - 5,645	88,548 39,783 80,000 21,559 26,693 32,854		-	- 7,846 - - - - - - - - - -	Works to commence asap Works to commence asap Works to commence asap Work on site 20% complete Work on site 30% complete			
External Fabric (environmental improvements) Environmental improvements Caithness Environmental improvements Sutherland Environmental improvements Skye, Ross & Cromarty Environmental improvements Badenoch & Strathspey Environmental improvements Nairn		88,548 39,783 80,000 21,559 26,693		88,548 39,783 80,000 21,559 26,693	-		- 7,846 - - - - - - - - - -	Works to commence asap Works to commence asap Works to commence asap Works to site 20% complete			
External Fabric (environmental improvements) Environmental improvements Caithness Environmental improvements Sutherland Environmental improvements Skye, Ross & Cromarty Environmental improvements Badenoch & Strathspey Environmental improvements Nairn Environmental improvements Fort William & Ardnamurchan		88,548 39,783 80,000 21,559 26,693 32,854	- - - - 5,645	88,548 39,783 80,000 21,559 26,693 32,854	-		- 7,846 - - - - - - - - - - -	Works to commence asap Works to commence asap Works to commence asap Work on site 20% complete Work on site 30% complete Work on site 20% complete			
External Fabric (environmental improvements) Environmental improvements Caithness Environmental improvements Sutherland Environmental improvements Badenoch & Strathspey Environmental improvements Nairn Environmental improvements Fort William & Ardnamurchan Environmental improvements Caol & Mallaig		88,548 39,783 80,000 21,559 26,693 32,854 21,559	5,645	88,548 39,783 80,000 21,559 26,693 32,854 21,559	-			Works to commence asap Works to commence asap Works to commence asap Work on site 20% complete Work on site 30% complete Work on site 20% complete Work on site 60% complete - 50% match			
External Fabric (environmental improvements) Environmental improvements Caithness Environmental improvements Sutherland Environmental improvements Skye, Ross & Cromarty Environmental improvements Badenoch & Strathspey Environmental improvements Nairn Environmental improvements Fort William & Ardnamurchan		88,548 39,783 80,000 21,559 26,693 32,854	- - - - 5,645	88,548 39,783 80,000 21,559 26,693 32,854	-			Works to commence asap Works to commence asap Works to commence asap Work on site 20% complete Work on site 30% complete Work on site 20% complete			
External Fabric (environmental improvements)           Environmental improvements Caithness           Environmental improvements Sutherland           Environmental improvements Skye, Ross & Cromarty           Environmental improvements Badenoch & Strathspey           Environmental improvements Nairn           Environmental improvements Fort William & Ardnamurchan           Environmental improvements Caol & Mallaig           Low-energy lighting in communal blocks		88,548 39,783 80,000 21,559 26,693 32,854 21,559 50,000		88,548 39,783 80,000 21,559 26,693 32,854 21,559 50,000	-			Works to commence asap Works to commence asap Works to commence asap Work on site 20% complete Work on site 30% complete Work on site 20% complete Work on site 60% complete - 50% match			
External Fabric (environmental improvements) Environmental improvements Caithness Environmental improvements Sutherland Environmental improvements Skye, Ross & Cromarty Environmental improvements Badenoch & Strathspey Environmental improvements Naim Environmental improvements Fort William & Ardnamurchan Environmental improvements Caol & Mallaig		88,548 39,783 80,000 21,559 26,693 32,854 21,559	5,645	88,548 39,783 80,000 21,559 26,693 32,854 21,559	-			Works to commence asap Works to commence asap Works to commence asap Work on site 20% complete Work on site 30% complete Work on site 20% complete Work on site 60% complete - 50% match			
External Fabric (environmental improvements) Environmental improvements Caithness Environmental improvements Sutherland Environmental improvements Skye, Ross & Cromarty Environmental improvements Badenoch & Strathspey Environmental improvements Nairn Environmental improvements Caol & Mallaig Low-energy lighting in communal blocks TOTAL		88,548 39,783 80,000 21,559 26,693 32,854 21,559 50,000		88,548 39,783 80,000 21,559 26,693 32,854 21,559 50,000	-			Works to commence asap Works to commence asap Works to commence asap Work on site 20% complete Work on site 30% complete Work on site 20% complete Work on site 60% complete - 50% match			
External Fabric (environmental improvements) Environmental improvements Caithness Environmental improvements Sutherland Environmental improvements Skye, Ross & Cromarty Environmental improvements Badenoch & Strathspey Environmental improvements Nairn Environmental improvements Fort William & Ardnamurchan Environmental improvements Caol & Mallaig Low-energy lighting in communal blocks TOTAL Retention/defects costs outstanding		88,548 39,783 80,000 21,559 26,693 32,854 21,559 50,000 <b>360,996</b>		88,548 39,783 80,000 21,559 26,693 32,854 21,559 50,000 360,996				Works to commence asap Works to commence asap Works to commence asap Works to complete Work on site 30% complete Work on site 20% complete Work on site 60% complete - 50% match funding from Carbon Clever budget			
External Fabric (environmental improvements) Environmental improvements Caithness Environmental improvements Sutherland Environmental improvements Skye, Ross & Cromarty Environmental improvements Badenoch & Strathspey Environmental improvements Nairn Environmental improvements Fort William & Ardnamurchan Environmental improvements Caol & Mallaig Low-energy lighting in communal blocks TOTAL Retention/defects costs outstanding		88,548 39,783 80,000 21,559 26,693 32,854 21,559 50,000		88,548 39,783 80,000 21,559 26,693 32,854 21,559 50,000				Works to commence asap Works to commence asap Works to commence asap Work on site 20% complete Work on site 30% complete Work on site 20% complete Work on site 60% complete - 50% match			
External Fabric (environmental improvements)           Environmental improvements Caithness           Environmental improvements Sutherland           Environmental improvements Skye, Ross & Cromarty           Environmental improvements Badenoch & Strathspey           Environmental improvements Nairn           Environmental improvements Fort William & Ardnamurchan           Environmental improvements Caol & Mallaig           Low-energy lighting in communal blocks	131	88,548 39,783 80,000 21,559 26,693 32,854 21,559 50,000 <b>360,996</b>		88,548 39,783 80,000 21,559 26,693 32,854 21,559 50,000 360,996	- - - - - - - - - - - - - - - - - - -			Works to commence asap Works to commence asap Works to commence asap Works to complete Work on site 30% complete Work on site 20% complete Work on site 60% complete - 50% match funding from Carbon Clever budget			

Year End										
	Number		Actual	Estimated		<b>.</b>	Anticipated			
Project Title	of Houses		Spend Year to Date	Outturn 2016/17	Year End	Slippage / Acceleration	Year End	Comments		
-	nouses	2010/17	to Date	2010/17	Variatice	Acceleration	(Under)/Over	Comments		
New Builds	40	04.055	8,263	24,355				Manufacture and the state of th		
Dingwall North Tulloch Castle Alness, Dalmore	13	24,355 222,372		422,372	200,000	200,000	-	Works complete - in defect period		
,	15	38,747		38.747	200,000	200,000	-	Works complete - in defect period		
Alness, Kendal Crescent	10	419,000		250,000	- 169,000	- 169,000	-	Works complete - in defect period Work on site 10% complete		
Alness, Kendal Crescent II Alness Kendal Pods	9	30,000		30.000	- 109,000	- 109,000		Work on site 10% complete Works complete - in defect period		
Alness Nevar Road	° 6	754,369		847.000	92.631			Works complete - In delect period		
Alness, Perrins Road	6	1,000		180,000	179.000	179,000		Design in progress		
Airess, Perins Road Aviemore, former community centre	20	31,973		32,883	910	175,000		Works complete - in defect period		
	20	56,628		60.053	3,425	3,425				
Aviemore, Granish Way Balmacara, former dairy	8	101.946		101,946	3,423	3,423		Works complete - in defect period Works complete - in defect period		
	8	. /	- 1-	,						
Beauly, Simpsons	-	14,362		14,362 1,031,781	-	-		Works complete - in defect period		
Boat of Garten	10	1,031,781	896,533 451,270	1,031,781	•	-	-	Work on site 80% complete		
Broadford, Broadford House	9	1,223,066	- / -	, .,	-	-		Work on site 30% complete		
Broadford, Fish Factory	12	591,026		492,000	- 99,026	-	- 99,026	Works complete - in defect period		
Dingwall, Castle St	12	725,000	,	150,000	- 575,000	- 575,000	-	Design in progress - start delayed, building occupied		
Dingwall, Gospel Hall/Gladstone Aveunue	4	346,670		400,000	53,330	53,330		Works complete		
Dornoch, Deans Park	6	10,408	-	10,410	2	-		Works complete		
Dingwall, North P2/St Andrews Road	9	550,318	,	612,016	61,698	61,698		Works complete - in defect period		
Fort William, Belhaven	5	729,148		729,148	-	-		Work on site 60% complete		
Fort William, former Angus Centre	17	234,346	,	224,934	- 9,412	-		Works complete		
Fort William, Tweeddale	22	2,258,061	1,666,925	2,258,061	-	-		Work on site 80% complete		
Glenborrodale PS	2	1,000		1,000	-	-	-	Works complete		
Grantown on Spey, Breachen Court	6	50,000		325,000	275,000	275,000	-	Tender received		
Invergordon, Flemingway P2	11	20,769	19,594	19,594	- 1,175	-	- 1,175	Works complete		
Invergordon, Joss Street P2	5	445,000		50,000	- 395,000	- 395,000	-	Design in progress - start delayed, building occupied		
Invergordon, Victoria Garage	18	2,274,327	1,138,185	1,800,000	- 474,327	- 474,327	-	Work on site 60% complete		
Inverlochy (distillery)	21	40,000	3,314	40,000	•	-	-	Works complete - in defect period		
Inverlochy SN Bungalow	1	388	-	388	-	-	-	Works complete - in defect period		
Inverness, Academy Street	14	28,188	1,978	28,188	-	-	-	Works complete - in defect period		
Inverness, Balloan Road	19	36,000	42,071	42,071	6,071	6,071	-	Works complete, additional landscaping o/s		
Inverness, Caulfield Road	13	1,211,536	1,230,324	1,232,000	20,464	20,464	-	Works complete - in defect period		
Inverness, Charleston Janny's Houses	3	75,000	-	-	- 75,000	- 75,000	-	Tender received - start delayed, building occupied		
Inverness, Glenurquhart Road	8	606,682	652,507	705,000	98,318	98,318	-	Works complete - in defect period		
Inverness, Glendoe Terr P2	44	22,611	56,656	1,600,000	1,577,389	1,577,389	-	Out to tender		
Inverness, Huntly House	20	1,982,996	1,515,478	2,182,000	199,004	199,004	-	Work on site 80% complete		
Inverness, Midmills	30	400,000	54,991	400,000				Tender received		
Inverness, Old Edinburgh Rd	6	7,680	,	100,000	92,320	92,320	-	Contract awarded - accelerated spend		
Inverness, Parks Farm	18	120		150	30	-		Works complete		
Inverness, Slackbuie P2	6	20,000		5,070	- 14,930	-		Design in progress		
Inverness, Westercraigs P1	16	58,814		58.814		-		Works complete - in defect period		

Project Title	Number of Houses	Budget	Actual Spend Year to Date	Estimated Outturn 2016/17	Year End Variance	Slippage / Acceleration	Anticipated Year End (Under)/Over	Comments
Kiltarlity, Balgate Mill	10	901,553	846,890	846,890	- 54,663	- 54,663	-	Works complete - in defect period
Kiltarlity, Phase 2	18	400,000	-	296,000	- 104,000	- 104,000	-	Work on site 10% complete
Kiltarlity, Phase 3		-	- 154,400	-	-	-	-	
Lochcarron Kirkton Gardens	6	17,000	993	1,000	- 16,000	- 16,000	-	Works complete - in defect period
Muir of Ord, Urry House	22	2,122,150	1,508,892	1,958,000	- 164,150	- 164,150	-	Work on site 70% complete
Nairn, Lochloy P1	6	10,411	-	-	- 10,411	-	- 10,411	Works complete
Nairn Former bus garage	16	830	1,100	1,100	270	-	270	Works complete - final account settled
Nairn, Lochloy P2	8	1,010,875	994,861	1,010,875	-	-	-	Work on site 70% complete
Portree, Dunvegan Road P2	8	657,583	645,545	657,583	-	-	-	Work on site 90% complete
Ullapool, Lochyside Court	14	60,000	24,474	60,000	-	-	-	Works complete - in defect period
CHB Additional Schemes	0	18,508	22,143	22,143	3,635	3,635	-	Project not started
Individual House Purchases	0	650,754	218,914	650,754	-	-	-	
One-Bed House Purchases	0	682,691	336,272	682,691	-	-	-	
NEW BUILD TOTAL	586	23,208,042	15,649,450	23,909,445	701,403	742,514	- 41,111	
GRAND TOTAL	1,836	39,733,843	20,877,765	35,082,867	- 4,650,976	- 3,747,664	- 903,312	

MONITORING STATEMENT OF CAPITAL PROGRAMMES TO 31 DECEMBER 2016

Capital Receipts 2016/2017

	Funding Budget £'000	Actual to 31/12/2016 £'000	Estimated Outturn £'000	Estimated Variance £'000
Mainstream Investment Programme				
Useable Capital Receipts	1,278	3,258	4,023	2,745
RHI Income	-	249	332	332
Borrowing	12,458	1,721	2,008	(10,450)
Capital from Current Revenue	2,790	-	4,810	2,020
Total For Mainstream Investment Programme	16,526	5,228	11,173	(5,353)
New Council House Build Programme				
Government Grant	8,467	3,433	5,712	(2,755)
Miscellaneous Income	-	197	197	197
Sale of LIFT Properties	-	48	48	48
Landbank	2,195	1,880	2,330	135
Borrowing	12,546	10,092	15,623	3,077
Total For New Council House Build Programme	23,208	15,650	23,910	702
GROSS FUNDING	39,734	20,878	35,083	(4,651)