



WORK UPDATE

Huntly Place/Gilbert Street — Piling works are ongoing and will be followed by pumping station installation, concrete works and stone cladding.

Anderson Street - Surfacing works are due to commence on Anderson Street South. Handrails are currently being fabricated and once completed, will be installed on top of the floodwall followed by sandstone coping installation.

Topsoil is currently being hauled to the residential areas and park on Anderson Street in preparation for reinstatement.

Gael Force — The concrete wall and armour/scour protection works are almost complete. This will be followed by the completion of the reclamation works.

Kessock Road—Works on Kessock Road are due to commence shortly. Traffic management shall be in place to facilitate excavation and installation of sheet piles.

Riverside St/Waterloo Place—Demolition of existing flood wall commenced. Concrete piling works to be completed shortly, followed by installation of sheet piles.

Portland Place— Concrete floodwall completed adjacent to the railway bridge. Backfilling of this area will take place followed by reinstatement of brick paving on the riverside of the apartments.

Shore Street— Footpath reinstatement works due to commence. Traffic management shall be in place to facilitate these works.

Caledonian Oils—Concrete works shall be commencing around the boundary wall of Caledonian Oils.

Cromwell Road / Longman Drive — H-piling mostly complete. Garage demolition completed. Reinforced concrete works commenced at Cromwell Road and will continue along Longman Drive.

Friars Bridge Footpath Closure—A footpath closure will be required under Friars Bridge between Friars Place and Huntly Place. This will be required to facilitate construction of the floodwall. A signposted detour shall be in place for the duration of the works.



We would like to thank local residents and businesses for their patience with these works and apologise for any inconvenience.

