

This Newsletter has been produced by Coffey Construction to communicate with businesses and residents in Inverness who are currently affected by the enabling works for the River Ness Flood Alleviation Scheme. The purpose of this bulletin is to keep you informed with the progress of our work via a monthly Newsletter until completion in April 2013



Enabling Work for the River Ness Flood Alleviation Scheme started on Monday 29th October 2012. Over the last fifteen weeks Coffey Construction has progressed on schedule with completion of work due in late-April. To date enabling work on Bank Street, Friars Street, Friar's Lane and Douglas Row have been completed and work continues on Huntly Street, Glebe Street and Riverside Street. Here is a breakdown of work completed and work in progress.

HUNTLY STREET

Having installed a new water main work now focuses on the installation of new gas mains. Work has been re-sequenced and we are now working from Wells Street towards Ness Bridge. This minimises disruption to businesses and residents as there will only be two further sectional closures instead of three as previously planned. The Public Liaison Officers assigned to this project will keep you fully informed of road closures and parking availability as and when required. Interruptions to water and gas services will be necessary while supplies to individual properties are swapped onto the new mains, there will be minimal disruption.



PARKING ON HUNTLY STREET

Please note: Traffic Wardens will continue to monitor Huntly Street during the enabling works over the next six weeks. If you are a resident or a business with private off-road parking based on Huntly Street to which access is prevented by the works and require a temporary parking permit during the next phase of works, please email Angela McBrearty at Coffey Construction e-mail: amcbrearty@coffeyconstruction.com

CASTLE ROAD

Works will re-commence on Castle Road on 11th March to facilitate the permanent diversions of the electricity cables. This work will be carried out by Scottish and Southern Energy. The work is expected to take approximately four weeks with localised traffic diversions.

DOUGLAS ROW



A new gas main has been installed on Douglas Row which completes the enabling work required for this road under this contract. Please note that the road is temporarily operating a two-way system in order to allow access and exit for Douglas Row residents as access from Glebe Street is temporarily closed for enabling work until approximately 22nd February

FRIARS STREET

Friar's Street re-opened on Saturday 9th February. Permanent re-surfacing work has been completed. This street will not be affected by any further works under this contract.

GLEBE STREET/RIVERSIDE

Work is continuing with excavation of a trench for new SSE cables (Scottish & Southern Energy). These cables will eventually connect in to the sub-station near the Shore Street roundabout. Work on Glebe Street and Riverside Street will be complete at the end of February.

Coffey Construction would like to take this opportunity to thank the businesses and residents of Inverness for their patience during the alleviation scheme works. The next Coffey Construction Newsletter will be distributed on week commencing 11th March. If you have any questions and/or requirements please contact Public Liaison Officers - Details below



Angela McBrearty – Coffey Representative Tel: 07553 378201 e: amcbrearty@coffeyconstruction.com
Sally Cooper – Highland Council Representative Tel: 07557 744442 e: RiverNessFAS@highland.gov.uk