The Highland Council

Skye, Ross and Cromarty Area Committee –

Agenda Item	5
Report	SRC
No	01/13

28 October 2013

Investing in Skye, Ross and Cromarty – Capital Projects

Report by Director of Finance

Summary

This report shows the annual budget, expenditure to end of August 2013 and projected year end position for 2013/14, for projects in the Council's capital programme being delivered in the Skye, Ross and Cromarty area.

1. Introduction

1.1 This report shows, subtotalled by Council Service, the capital projects being delivered in the Skye, Ross and Cromarty area.

2. Overview

- 2.1 Appendix 1 lists for each project, the budget, year to date expenditure, estimated outturn expenditure and comments on each project.
- 2.2 The projects included in the appendix are those which are specific to the Skye, Ross and Cromarty area. Other capital jobs are being undertaken within the area as part of generic Council wide capital projects; such expenditure is not included in this report.
- 2.3 Ward Business Meetings are regularly provided with information on the TECS programme of works which details the planned work being delivered in Skye, Ross and Cromarty area from the Roads Structural Capital Works budget.

3. Recommendation

Members are invited to consider the report

Designation: Director of Finance
Date: 16 October 2013
Author: Margaret Grigor

Background Papers: Service budget monitoring statements

Skye, Ross and Cromarty 13-14, capital expenditure at August 2013

ECS

EC019 Maryburgh Conon P S Replacement

EC022 Plockton High 21st Century

EC127 Ullapool Hostel

EC163 Portree Gaelic School (Stand Alone)

EC176 Black Isle Education Centre - Replacement

EC204 Ben Wyvis PS Community Facilities

EC206 Cromarty Primary - Extension

EC234 Invergordon Leisure Centre

EC235 Portree High School Hostel

Total ECS

Health & Social Care

SW032 Duthac House Asset No 6680 care of the Elderly Investment

Total Health & Social Care

HRA

HR159 HAC0286 Replacement of Electrical Warm Air Units

HR161 Residential Conversion, Former Service Point, Poolewe

HR162 HCA0287 Milnafua Gas Heating

HR166 HCA0320 - Balcony Repairs Church St Dingwall

HR168 HCA0329 - Skye Window or Roof Light Replacements

HR177 HCA0332 Ross-shire Gas Heeating 383No

HR178 HCA0333 Electric/solid fuel heating replacements Wester Ross

HR179 HCS0334 Solid fuel/electric heating replacements Skye & Lochalsh

HR183 HCA0338 Electric/solid fuel Heating Replacements Easter Ross

HR185 HCA0317 Coulpark Alness Refurbishment

HR509 CHB - Invergordon, Joss Street

HR510 CHB - Conon Bridge, Sellar Place Phase 1

HR511 CHB - Strathpeffer

HR515 CHB Dingwall North, Tulloch Castle

HR517 CHB - Muir of Ord, Balvraid Road

HR518 CHB - Gairloch, Achtercairn

HR519 CHB - Dornie, Carr Brae

HR526 CHB Round 4 Ullapool Hotel

HR527 CHB Round 4 Conon Bridge, Sellar Place, Phase 2

HR529 CHB Round 5 Invergordon, Clyde Street

HR530 CHB R5 - Lochcarron, Kirkton Gardens

HR544 CHB 5 - Tain, Jackson Drive, P2

HR545 CHB 5 - Conon Bridge, Braes of Conon

HR546 CHB 5 - Dingwall, St Andrews Road

HR547 CHB 5 - Balmacara, former dairy

HR553 CHB - Alness, Riverside

HR564 CHB 5 - Alness, Kendall Crescent

HR565 CHB 5 - Portree, Home Farm P1

HR505 CHB 5 - Politee, Hollie Fallii P

HR566 CHB 5 - Broadford, Broadford House

Total HRA

Planning & Development

PD004 Kilt, Lealt, Raasay, Kyle & Storr

PD053 Portree Environmental Improvements

Total Planning & Development

Appendix 1

				Appendix 1
	ANNUAL	ACTUALS	ESTIMATED	
	BUDGET	TO DATE	OUTTURN	NOTE
	£	£	£	
	892,461	66,623		Outstanding issues are being addressed.
	68,000	2,513	•	Work complete - final retention balance.
	10,000	607		Work complete - final retention balance.
	4,000	-		Expenditure on feasibility study. Project now approved as part of capital programme review.
	350,000	-	•	Feasibility study on hold. Awaiting outcome of ASN review.
	-	21,347		Items funded by LEADER.
	425,000	12,247		Awaiting acquisition of land.
	200,000	(421,061)		Design in progress. NHSH grant received before expenditure incurred.
	350,000	-	350,000	Work will start on site in August 2014
_	0.000.404	(047.704)	0.000.404	-
-	2,299,461	(317,724)	2,099,461	-
	3,000	3,496	3.496	Refurbishment project now completed
	0,000	0,100	0,100	Troid Biolinion project new completed
-	3,000	3,496	3,496	•
_				•
	438,400	106,912	438,400	
	7,000	-		Works complete on site, in maintenance period
	416,000	146,239	•	Gas infrastructure complete and heating works now being costed
	25,000	-		Works complete on site, awaiting final invoice
	115,800	120,912		Works complete on site
	548,600	199,836		Gas mains in, tender for heating installations being reviewed
	63,900	63,932	63,932	Review of heating options pending committee approval
	65,000	17,436	65,000	Review of heating options pending committee approval
	50,000	-	50,000	Review of heating options pending committee approval
	152,200	130,478	152,000	Works complete on site and property handed over
	15,000	-		Works complete and now in maintenance period, retention still to be released
	(50,000)	-		Project Completed, remaining grant expected from Scottish Government
	20,000	250	20,000	Completed
	210,000	(115,854)	210,000	Spend to date negative due to grant income
	18,730	-	18,730	Works complete and now in maintenance period, retention still to be released
	122,249	282,249	122,249	Works complete and now in maintenance period, retention still to be released. Grant income due
	23,400	6,840	23,400	Works complete and now in maintenance period, retention still to be released
	770,000	44,295		Tender being evaluated expected acceptance November 13
	577,000	497,337	577,000	Works complete and now in maintenance period, retention still to be released.
	420,000	30,110	420,000	Tender being appraised
	350,000	12,770		Tender accepted due to start Jan 14
	1,035,658	749,996	1,035,658	On site
	1,953,569	719,298	1,953,569	
	170,000	-	170,000	Out to tender
	67,304	67,304	217,304	Tender being appraised start on site expected Jan 14
	363,363	265,669	363,363	Works complete and now in maintenance period, retention still to be released
	3,346	3,346	33,346	Proposals being developed
	250,000	-		Tender being appraised
	9,499	9,499	39,499	Proposals being developed
_	0.011.010	0.050.050	0.075.000	•
-	8,211,018	3,358,853	8,275,962	-
			_	Storr Woodland restructuring ongoing with SRDP income. Kilt, Leallt, Storr: options
	116,000	1,584	75,000	appraisal in prep . Kyle steps: designs in prep.
	54,000	_	54,000	Bayfield steps upgrade - designs in prep.
	•		•	
_	170,000	1,584	129,000	• •

Skye, Ross and Cromarty 13-14, capital expenditure at August 2013	
---	--

Skye, Ross and Cromarty 13-14, capital expenditure at August 2013				Appendix 1
	ANNUAL		ESTIMATED	
	BUDGET	TO DATE	OUTTURN	NOTE
	£	£	£	
Property RACCO PRANCES Community and a first CIVO Alexandral Feb.	4.700		4 700	Words accordated according to the first and all
PA002 DDAA0088- Community serv off Unit 8K2 Alness Ind Est	1,700	-		Works completed now in defects period
PA022 DDAB0115 Gairloch High School (Community Use Library & Leisure Centre	19,900	-		Site works in progress
PA023 DDAB0116 Lochbroom Leisure Centre Quay Street Ullapool	42,300	4.504		Site works in progress
PA038 DDAA0116 Invergordon Sports Centre Academy Road Invergordon (Asset No: 8515)	4,100	4,561		Project fully completed
PA074 DDAB0185 Conon Family Reasource Centre - Access Works - Asset 6635				On hold due to office review
PE020 PAA0140 - South Lodge PS Invergordon, Biomass Boiler (Asset No:22190)	5,400	5,424		Works completed now in defects period
PE025 PAA0170 Park PS Biomass Boiler - Asset No 22190	5,800	(050)		Works completed now in defects period
PE098 PAB0193 Dingwall Leisure Centre Biomass Boiler - Asset 22190	10,000	(953)		Works completed now in defects period
PE106 PAB0209 Broadford P.S. Biomass Boiler Asset 22190	5,700	-		Works completed now in defects period
PE109 PAA0193 Tain Royal Academy Biomass Boiler Asset 22190	20,000	-		Works completed now in defects period
PE174 PAA0366 - Averon Centre Alness - Biomass Boiler - 22190	-	-		Project at initial design stage. Funding due from ECS, project recently set up
PE175 PAA0367 - Oakwood Childrens unit - Voltage Optimiser - 22185	10,000	=		Project at initial design stage
PM100 PAB0258 Fortrose Academy Rewire and Asbestos Removal phase 2 - Asset 5220	6,200	-		Works completed now in defects period
PM105 PAA0250 Dingwall Swimming Pool (Asset 1715) - Roof Replacement PM109 PAA0256 Tarradale PS Windows & Doors Asset 5070	29,700	- 64 675		Works completed now in defects period
	82,800	61,675	-	Site works in progress Works completed now in defects period
PM110 PAA0257 Fortrose Academy Flat Roof over Admin Block Asset 5220	1,100	7 710	•	·
PM131 PAA0266 Munlochy PS - Window and Door replacement Asset 5080 PM139 PAA0277 Coulhill Primary Bolier Replacement Asset 4860	76,100	7,719		Site works in progress
PM150 PAA0297 Coulding Filmary Boilet Replacement Asset 4660 PM150 PAA0293 Hill of Fearn P S Window replace Asset No 4985	2,000	1,968 12,649		Project fully completed Works completed now in defects period
PM177 PAA0343 Ullapool H S 3 LPG Boilers Asset No12210	16,500	•	•	·
'	26,300	20.202	-	Site works in progress
PM189 PAA0356 Elgol Primary School Roof Covering Replacement Asset No 5285	37,100	38,303		Site works in progress
PM191 PAA0363 Howard Doris Centre - Emergency Generator - 11220	78,900	-	76,900	Project at initial design stage
Total Property	481,600	131,347	483,500	-
TECS				
10175 Raasay Ferry Terminal	-	2,208	5,000	Work Complete
21342 Ullapool Public Toilets	-	4,618	5,000	Works complete.
21616 Muir of Ord Railway Bridge	260,000	191,781	330,000	Design progressing. Advance Public Utilities work taking place.
22362 Portree Burial Ground Extension	22,000	3,959	50,000	Design work ongoing. Contract works to start in April 2014.
				Design work ongoing, planning application submitted, objections are being considered,
				issues raised by Network Rail regarding level crossings which are being looked into as is
23024 Kinnairdie Link Road, Dingwall	50,000	48,713	-	land access for the works. Flooding issues also being addressed to ensure that where
				opportunities arise flood mitigation can be provided. £150K Funded by Developer's
				Contributions.
				High Priority maintenance work as defined in the consultants report. Work commenced in
TC257 Stromeferry	400,000	297,516	400,000	June 2013 and is now complete. Committee approval obtained to investigate the options
				for a permanent solution.
TC452 Kilmuir Cemetery Extension	-	18,377		Design work ongoing. SI undertaken.
TC472 Gairloch Recycling Shed	-	1,018		Work Complete - no other spend anticipated.
TC473 Ullapool Recycling Shed	-	-		Work Complete - no other spend anticipated.
TC537 Invergordon Public Convenience	81,000	86,181		Design progressing - out to tender. Costs held in Property.
TC589 Mitchell Hill	-	2,224		No design work started by the PDU.
TC645 B8021 Sand - Lifeline Bridges	88,000	80,239		Works complete - in maintenance
TC648 A986 Chada - Lifeline Bridges	35,000	9,459		Preliminary Design
TC651 A850 Snizort - Lifeline Bridges	10,000	57		Works Complete - In Maintenance
TC760 Alness - Invergordon Cycle Path	-	3,598		Works Complete - in Maintenance
TC808 Tain Burial Ground Extension	-	2,604		Tender September 2013. Contract works November 2013 onwards.
TC835 Play Areas Mid & West	56,667	-		Works ongoing.
TC836 Play Areas Skye	15,000	-	15,000	Works ongoing.
TC848 Portree to Staffin LSR	-	3,137	3,000	Works complete on strip widening scheme. Monitoring being carried out of deformation at
TC0F0 I Illandal Busial Cround Futer size Asset No 04000		·	0.000	one location arising from peat under existing road.
TC852 Ullapool Burial Ground Extension Asset No 21890	- 0.000	2,233		No design work started by the PDU.
TC927 U2548 Henrietta - Lifeline Bridges Asset No 21995	2,000	446 5 585		Scheme Complete
TC931 A832 Rosemarkie - Asset No 21995	6,000	5,585		Scheme Complete Not Started
TC932 B8117 ALLT Graad - Asset No 21995 TC935 A832 Refurbishments - Asset No 21995	2 000	050		
10900 MOOS IVERRINGHINGHIS - MOOST IND \$1990	3,000	858	3,000	Scheme Complete

Appendix 1

Skye, Ross and Cromarty 13-14, capital expenditure at August 2013

TC949 Sconser Ferry Terminal Improvement Works

TC965 A890Strathcarron Junction Balnacra

TD010 Mid & West Ross - Various Capital Structural Works - Asset No 21995

TD011 S&L - Various Capital Structural Works - Asset No 21995

TD032 B817 Roskeen

TD060 Skye & Lochalsh Surface Dressing - Capital

TD064 Mid & West Ross - Various Surface Dressing Capital - Asset No 21995

TD089 Conon Bridge, Ben Wyvis, Lifeline Bridges

TD091 Conon Railway Station Re Opening

TD101 Achmore Bridge

TD102 Braeintra Bridge

TD114 S&L Additional Surfacing - Brochel Raasay - Capital

TD116 Culbokie Village (Ross & Cromarty) Additional Surfacing - Capital

TD133 Blairninch - Strathpeffer - Flooding

TD134 A832 Slattadale Widening

TD135 A890 Strathcarron Widening

Total TECS

TOTAL ROSS, CROMARTY & SKYE

Appendix 1

			Appendix
ANNUAL	ACTUALS	ESTIMATED	
BUDGET	TO DATE	OUTTURN	NOTE
£	£	£	
346,000	895,959	957,000	Construction works now complete and fully operational. Awaiting the arrival of the new Hybrid Ferry from Calmac. £28.5K Retention due in July 2014.
750,000	110,832	750,000	At tender stage. Contract award October 2013. ERDF spend complete by March 2014.
473,600	58,538	473,600	Works ongoing.
407,900	-	407,900	Works ongoing.
2,000	271	2,000	Works Complete - In Maintenance
198,300	-	198,300	Works ongoing.
271,400	126,067	271,400	Works ongoing.
3,000	-	3,000	Scheme Complete
-	9,375	13,000	Scheme Complete
_	2,301	25,000	Preliminary Design
_	-	-	Preliminary Design
100	51,008	52,000	Work Complete
_	29,416	30,000	Work Complete
30,000	-	30,000	Design work ongoing
40,000	2,047	40,000	Design Works ongoing. Tender - January 2014. Contract award planned for April 2014.
			Design Works ongoing. ERDF spend to end of February 2013. Remaining spend of the
55,000	-	200,000	budget will be completed by June 2014.
3,605,967	2,050,627	4,675,200	_
			_
14,771,046	5,228,183	15,666,619	