The Highland Council

Community Services Committee

21 August 2014

Agenda	7 ii
ltem	
Report	COM/
No	15/14

Capital Expenditure Monitoring – 1 April 2014 to 30 June 2014

Report by Director of Community Services

Summary

This report invites Members to approve the capital expenditure monitoring position for the period from 1 April 2014 to 30 June 2014, and to approve the HRA capital programme for 2014/15.

1. Capital Programme 2014-15

- 1.1 This report is produced in support of the Council's corporate governance process, which in turn is designed to support/augment the Council's overall/corporate delivery of all of its obligations in terms of the Single Outcome agreement.
- 1.2 The Council's Capital Programme was approved at Highland Council on 27 June 2013, and reflected £10m over-programming. Over-programming represents the difference between the capital programme agreed, and the funding in place. It reflects a plan to set a higher level of programme, on the basis that some degree of slippage in the year is to be expected, which would bring the programme down to the funded level. Over-programming has been introduced to avoid issues experienced in past years where slippage resulted in the Council underspending its capital programme.
- 1.3 The summary of capital expenditure against current programme and estimated outturn is included in **Appendix A**. The "Budget" column is that approved by the Highland Council on 27 June 2013, amended to include the 2013/14 underspend of £2.511m.

2. Expenditure

2.1 After 3 months of the financial year end the gross expenditure is £1.418m representing 10.5% of the 2014/15 programmed figure.

3. Income

3.1 After 3 months of the financial year the gross income is £0.126m representing 12.4% of the 2014/15 programmed figure.

4. **Progress on Capital Projects**

4.1 Progress on capital projects is as reported in the notes column on **Appendix A**.

5. Estimated Outturn

5.1 The projected outturns for expenditure and income are £13.467m and £1.016m respectively leading to a balanced programme.

6. Major Issues and Variances

6.1 At present there are no major issues or variances.

7. HRA Capital Programme 2014-15

- 7.1 The HRA capital programme reflects the Council's commitment to meet the Scottish Housing Quality Standard (SHQS), to ensure that properties are adapted to meet the changing needs of tenants, and the Council house building programme.
- 7.2 The mainstream HRA Capital Programme 2013/15 was approved by the Finance, Housing and Resources (FHR) Committee on 3 October 2012, subsequently updated for revised cost estimates, and approved by the FHR Committee on 9 October 2013. Allowing for the overspend in 2013/14 the remaining budget to fund SHQS work, adaptations, and other improvements to existing housing is £43.070m. It is recommended that the mainstream HRA capital budget for 2014/15 is £32.540m.
- 7.3 The Council house building programme was approved by the FHR Committee on 30 January 2013, and further amended at the Highland Council meeting on 7 March 2013, giving an overall target of 688 new Council houses by 2017. The total programme cost is estimated to be of the order of £92m. To allow progression and continuation of the programme, it is recommended that the Council house building element of the HRA capital programme for 2014/15 is £18.994m.

8. Net Expenditure

8.1 After 3 months of the financial year end the net expenditure is £7.067m representing 13.7% of the 2014/15 programmed figure.

9. **Progress on Programme**

9.1 Progress on capital projects is as reported in the notes column on **Appendix B**.

10. Estimated Outturn

10.1 The projected outturn for net expenditure is £51.534m leading to a balanced programme.

11. Major Issues and Variances

11.1 At present there are no major issues or variances.

12. Implications

- 12.1 Resource implications are discussed in the report.
- 12.2 There are no legal, equalities, climate change/carbon clever, risk, Gaelic and rural implications arising as a direct result of this report.

Recommendations

Members are invited to approve:

- (i) the capital expenditure monitoring position for the period 1 April 2014 to 30 June 2014; and
- (ii) the HRA Capital Programme budget of £51.534m for 2014/15, comprising £32.540m for the mainstream programme and £18.994m for Council house building.

Designation:	Director of Community Services
Date:	7 August 2014
Author:	Mike Mitchell, Service Finance Manager
Background Papers:	Monitoring Statements 30/06/14 and the Highland Council Financial Ledger

MONITORING OF CAPITAL EXPENDITURE	E - 1ST APRIL 2014 T	O 30TH JU	NE 2014							
SERVICE: COMMUNITY SERVICES										
		BUDGET			TO DATE AC		ESTI	MATED OUT		Varia
	Α	B	С	D	E	F	G	H		
	A	D			<u> </u>		G		1	J Colun
	Gross		Net	Gross		Net	Gross		Net	mini
Project Description	Expenditure	Income	Expenditure	Expenditure	Income	Expenditure	Expenditure	Income	Expenditure	Colum
	£000	£000	£000	£000	£000	£000	£000	£000	£000	£00
ROADS AND BRIDGES										
Structural Road Works							-			
Road Structural Capital Works	3,210	0	3,210	525	0	525	3,210	0	3,210	0
Road Surface Dressing Capital	1,500	0	1,500	447	(2)	445	1,500	0	1,500	0
Bridges, Retaining Walls & Culverts	350	0	350	49	0	49	350	0	350	0
Area Minor Capital Works										
Area Minor Works - Traffic Calming	75	0	75	1	0	1	75	0	75	0
Timber Extraction	140	0	140	0	0	0	140	0	140	0
ACTIVE TRAVEL										
Cycling, Walking & Safer Streets	611	(416)	195	69	(11)	58	611	(416)	195	0
20mph Zones	100	0	100	0	0	0	100	0	100	0
Bus Shelters	132	0	132	3	0	3	132	0	132	0
Traffic Management Improvements	0	0	0	8	0	8	0	0	0	0
LIGHTING										
Structural Lighting Works	500	0	500	95	0	95	500	0	500	0
FERRIES AND HARBOURS										
Harbours General Structural Works	334	0	334	0	0	0	334	0	334	0
Pontoons	200	(100)	100	5	0	5	200	(100)	100	0
Kinlochbervie Sea Tanker Berth	1,000	(500)	500	0	0	0	1,000	(500)	500	0
ENVIRONMENTAL HEALTH						+				
Contaminated Land	107	0	107	16	0	16	107	0	107	0
				-		┨────┨				
Burials and Cremations										
Burial Ground Extension - Portree	100	0	100	0	0	0	100	0	100	0
Burial Ground Extension - Tain	180	0	180	2	0	2	180	0	180	0
Burial Ground Extension - Nairn	920	0	920	4	0	4	920	0	920	0
Burial Ground Acharacle	140	0	140	12	0	12	140	0	140	0
Burial Ground Ullapool	0	0	0	8	0	8	0	0	0	0
Public Toilets										
Public Conveniences - Invergordon	0	0	0	38	0	38	0	0	0	0
Parks and Play Areas - Development	001	~			(40)		004	~	004	
Play Areas	281	0	281	58	(48)	10	281	0	281	0
Depots Depots - Health & Safety	150	0	150	0	0	0	150	0	150	0
VEHICLES & PLANT										-
Vehicle & Plant Purchases	3,309	0	3,309	78	(65)	13	3,309	0	3,309	0
HOUSING (NON HRA)										
Travelling People Sites	128	0	128	0	0	0	128	0	128	0
OVERALL TOTAL	13,467	(1,016)	12,451	1,418	(126)	1,292	13,467	(1,016)	12,451	0

Works ongoing. Works ongoing. Works ongoing. Works ongoing. Various schemes currently under dis Works ongoing. Designs in progress. Developing bus shelter programme Designs in progress. Works ongoing.	to be discussed with Wards.
Works ongoing. Works ongoing. Works ongoing. Works ongoing. Various schemes currently under dis Works ongoing. Designs in progress. Developing bus shelter programme Designs in progress. Works ongoing. Schemes approved at Harbour Man Installations to be complete by Marc	G Scussion. to be discussed with Wards. hagement Board - to be progressed.
Works ongoing. Works ongoing. Works ongoing. Various schemes currently under dis Works ongoing. Designs in progress. Developing bus shelter programme Designs in progress. Works ongoing. Schemes approved at Harbour Man Installations to be complete by Marc	to be discussed with Wards.
Works ongoing. Works ongoing. Works ongoing. Various schemes currently under dis Works ongoing. Designs in progress. Developing bus shelter programme Designs in progress. Works ongoing. Schemes approved at Harbour Man Installations to be complete by Marc	to be discussed with Wards.
Works ongoing. Works ongoing. Works ongoing. Various schemes currently under dis Works ongoing. Designs in progress. Developing bus shelter programme Designs in progress. Works ongoing. Schemes approved at Harbour Man Installations to be complete by Marc	to be discussed with Wards.
Works ongoing. Works ongoing. Works ongoing. Various schemes currently under dis Works ongoing. Designs in progress. Developing bus shelter programme Designs in progress. Works ongoing. Schemes approved at Harbour Man Installations to be complete by Marc	to be discussed with Wards.
Works ongoing. Works ongoing. Works ongoing. Various schemes currently under dis Works ongoing. Designs in progress. Developing bus shelter programme Designs in progress. Works ongoing. Schemes approved at Harbour Man Installations to be complete by Marc	to be discussed with Wards.
Works ongoing. Works ongoing. Works ongoing. Various schemes currently under dis Works ongoing. Designs in progress. Developing bus shelter programme Designs in progress. Works ongoing. Schemes approved at Harbour Man Installations to be complete by Marc	to be discussed with Wards.
Works ongoing. Works ongoing. Works ongoing. Various schemes currently under dis Works ongoing. Designs in progress. Developing bus shelter programme Designs in progress. Works ongoing. Schemes approved at Harbour Man Installations to be complete by Marc	to be discussed with Wards.
Works ongoing. Various schemes currently under dis Works ongoing. Designs in progress. Developing bus shelter programme Designs in progress. Works ongoing. Schemes approved at Harbour Man Installations to be complete by Marc	to be discussed with Wards.
Various schemes currently under dis Works ongoing. Designs in progress. Developing bus shelter programme Designs in progress. Works ongoing. Schemes approved at Harbour Man Installations to be complete by Marc	to be discussed with Wards.
Various schemes currently under dis Works ongoing. Designs in progress. Developing bus shelter programme Designs in progress. Works ongoing. Schemes approved at Harbour Man Installations to be complete by Marc	to be discussed with Wards.
Designs in progress. Developing bus shelter programme Designs in progress. Works ongoing. Schemes approved at Harbour Man Installations to be complete by Marc	nagement Board - to be progressed.
Designs in progress. Developing bus shelter programme Designs in progress. Works ongoing. Schemes approved at Harbour Man Installations to be complete by Marc	nagement Board - to be progressed.
Designs in progress. Developing bus shelter programme Designs in progress. Works ongoing. Schemes approved at Harbour Man Installations to be complete by Marc	nagement Board - to be progressed.
Developing bus shelter programme Designs in progress. Works ongoing. Schemes approved at Harbour Man Installations to be complete by Marc	nagement Board - to be progressed.
Designs in progress. Works ongoing. Schemes approved at Harbour Man Installations to be complete by Marc	nagement Board - to be progressed.
Schemes approved at Harbour Man Installations to be complete by Marc	
Schemes approved at Harbour Man Installations to be complete by Marc	
Installations to be complete by Marc	
Installations to be complete by Marc	
	ch 2015.
Works on-going.	
Works on-going.	
Works on-going.	
Design work ongoing. Works to be Forecast completion in 2014/15 fina	
	ater monitoring) ongoing. Contract work
expected summer 2014. Land purc	chase agreed.
Contract to be awarded.	
No design work instructed to or star	rted by the PDU in Dingwall.
Works complete.	
· · · · · · · · · · · · · · · · · · ·	
Programmes under development by	y Areas.
£2.3m already committed for 2014/*	15.

MONITORING STATEMENT OF CAPITAL PROGRAMMES TO 30 JUNE 2014

				Spend in			
Project		Number Of		current year to	estimated outturn		
	Project Title		Budget 2014/15		2014/15	Variance	Comments
	,		Ŭ				<u>.</u>
	Projects approved in 2012/13						
	Energy Efficient						
HCA0286	Electric warm air to gas	150	528,000	£86,728	528,000	-	works near completion
	Milnafua gas heating	199				-	works recently started on site
	Badenoch/Lochaber/Inverness heating	106	1,045,000			-	works to start on site imminently
HCC0423	Gas Inverness	65	566,000	£0	566,000	-	works to start on site imminently
HCC0319	Inverness gas heating	163	44,000	£30,468	44,000	-	works near completion
HCC0318	Ballifeary gas heating	114	47,000	£46,569	47,000	-	works near completion
HCC0236	Inverness gas warm air replacements	202	480,000	£290,713	480,000	-	works near completion
HCC0425	Heating upgrade to biomass	30	107,400	£85,520	107,400	-	works complete on site
HCC0237	Badenoch & Strathspey heating replacements	140	300,000	£264,254	300,000	-	works near completion
	Heating upgrade from electric storage	179	1,873,000	£0	1,873,000	-	works to start on site imminently
HCC0232							
&							
HCC0498	Inverness, Nairn & Beauly windows and doors	subject to survey				-	tender documents being reviewed
	Total		£8,181,500	£1,304,257	£8,181,500	£0	
	2013/15 Projects						
	Equipment and Adaptations						
	Equipment and adaptations North Area		424,000		;	-	-
	Equipment and adaptations South Area		560,000		,	-	-
	Total		£984,000	-£29,671	£984,000	£0	
	Energy Efficient						
	Roof Covering Broadford and Kyle	44			,	-	works to start on site imminently
HCA0371	Roof Covering Brora and Thurso	53	760,000	£9,416	760,000	-	works to start on site imminently
	Window and Door Replacement Allan Square						
	Cromarty	0	57,000			-	works recently started on site
HCA0332	Electric/Solid fuel to gas Ross-shire	218	714,000	£3,633	714,000	-	tender documents being reviewed
	Electric/solid fuel Heating Replacements Easter						
HCA0338	Ross	228	500,000	£0	500,000	-	works recently started on site
	Electric/solid fuel heating replacements Wester						
HCA0333	Ross	417	2,800,000	£0	2,800,000	-	surveys in progress
	Solid fuel/electric heating replacements Skye &	400	050.000		050.000		
HCA0334	Lochalsh	106	850,000	£0	850,000	-	surveys in progress
	Heating Replacements Skye &	004	500.000		500.000		
HCA0340	Lochalsh/Caithness/Sutherland	234	500,000	£0	500,000	-	surveys in progress
	Electric/solid fuel Heating Replacements	105	E00.000		500.000		survovs in progress
HCA0337 HCA0336	Caithness Electric Heating Replacements Sutherland	165 189				-	surveys in progress
	Solid fuel Heating Replacements Sutherland	370				-	surveys in progress
1040333	Electric Heating Replacements – Badenoch &	370	3,000,000	£U	3,000,000	-	surveys in progress
HCC0459	Strathspey/Nairn	168	1,200,000	£0	1,200,000	-	surveys in progress
	Inverness installation of gas heating	216				-	surveys in progress
	Inverness and Nairn installation of gas heating	114			;	-	works to start on site imminently
	Electric Heating Replacements - Inverness-shire	141					surveys in progress
	Electric Heating Replacements – Inverness-sine	278				-	works to start on site imminently
	Solid fuel Heating Replacements - South Highland					-	surveys in progress

MONITORING STATEMENT OF CAPITAL PROGRAMMES TO 30 JUNE 2014

				Spend in			
Project		Number Of		current year to	estimated outturn		
	Project Title		Budget 2014/15		2014/15	Variance	Comments
		100303	Duager 2014/10	duto	2014/10	Variance	ooniniento
new	External wall insulation - north area	subject to survey	0	£0			designs in progress
project	External wall insulation - north area	Subject to Survey	0	£U	-	-	designs in progress
HCC0464	External wall insulation - south area	subject to survey	0	£0			designs in progress
11000404		subject to survey	0	£U	-	-	designs in progress
	Glendoe Terrace renovation phase 3 – subject to						
HCC0474	further tenant consultation and feasibility studies	11	427,800	£175,229	427,800	-	works recently started on site
11000474	Housing Managed Spend - North		250,000		250,000		works recently started on site
	Housing Managed Spend - South		250,000	,		-	
	TOTAL		£19,190,800		19,190,800	-	
	Free from Serious Disrepair		213,130,000	511,071	13,130,000		
	Roof replacement works - North Area (est. 100	150 (subject to					
HCA0376	addresses)	survey)	451,300	£0	451,300	-	surveys in progress
10/100/0	Housing Managed Spend - North		,000	£4,873	-	-	
	Housing Managed Spend - South		0	-£3,044	_	-	
	TOTAL		£451,300	,	£451,300	£0	
	Modern Facilities and Services		101,000		2101,000	20	
HCA0324	Bathroom upgrade/replacement	302	500,000	£140,597	500,000	-	works complete on site
	Bathroom upgrade/replacement - Milnafua	0				-	works recently started on site
	Bathroom upgrade/replacement	331	795,400			-	works near completion
	Kitchen upgrade/replacement	322				-	works near completion
	Housing Managed Spend - North		250,000		250,000	-	
	Housing Managed Spend - South		250,000		;	-	
	TOTAL		£3,045,900		£3,045,900	£0	
	Structural And Environmental Works		20,010,000	2.00,	20,010,000		
	Housing Managed Spend - North		0	£9,497	-	-	
	Housing Managed Spend - South		0	,	-	-	
	Stock condition survey			,			
	Stock condition survey		0	£0	-	-	
	Tenant Liason Officers		47,000		47,000	-	
	TOTAL for 2013/15 Projects		23,719,000		23,719,000	-	
				, , ,			
	Retention/defects costs outstanding		£639,200	£10,484	639,200	-	-
	spend to carry forward						
	OVERALL TOTAL SHQS SPEND		£32,539,700	£2,027,563	£32,539,700	£0	
NEW BUIL	DS						
	CHB - Dingwall North Tulloch Castle	12	£878,000				works recently started on site
	CHB - Gairloch, Achtercairn	8	£20,000				works complete on site
	CHB - Inverness Burnside	12	£30,000				works complete on site
	CHB - Inverness St Valery Place	20	£50,000				works complete on site
	CHB - Lochyside	6	£13,000		-		works complete on site
	R4 total:	58	£991,000	£150,610	991,000	0	
	CHB 5 - Alness, Kendal Crescent	12	£400,000				tender documents issued
HR553	CHB 5 - Alness, Riverside	8	£13,000	£0	13,000	-	works complete on site

MONITORING STATEMENT OF CAPITAL PROGRAMMES TO 30 JUNE 2014

				Spend in			
Project		Number Of		current year to	estimated outturn		
Number	Project Title		Budget 2014/15		2014/15	Variance	Comments
HR534	CHB 5 - Ardersier, Nairn Road	8	£38,000	£17,805	38,000	-	works complete on site
HR533	CHB 5 - Aviemore, former community centre	20	£1,240,000	£284,957	1,240,000	-	works near completion
HR573	CHB 5 - Aviemore, former community centre	21	£200,000	£0	200,000	-	
HR547	CHB 5 - Balmacara, former dairy	8	£870,000	£0	870,000	-	works to start on site imminently
HR535	CHB 5 - Beauly, Simpsons	8	£506,000	£3,120	506,000	-	works recently started on site
HR549	CHB 5 - Boat of Garten	8	£300,000	£0	300,000	-	tender documents being reviewed
HR566	CHB 5 - Broadford, Broadford House	6	£59,000	£20,032	59,000	-	tender documents issued
HR572	CHB 5 - Broadford, Former Fish Factory		£435,000	£3,621	435,000		
HR545	CHB 5 - Conon Bridge, Braes of Conon	26	£504,000	£450,568	504,000	-	works near completion
HR556	CHB 5 - Dingwall, Craigwood		£37,000	£1,500	37,000		·
HR548	CHB 5 - Dornoch, Deans Park	6	£11,000	£10,120		-	works near completion
HR540	CHB 5 - Fort William, former Angus Centre	11	£1,625,000	,		-	works to start on site imminently
HR575	CHB 5 - Fort William, Whisky		£0		: ;		
HR576	CHB 5 - Fort William, Belhaven		£0				
HR568	CHB 5 - Glenborodale		£120,000				
HR558	CHB 5 - Grantown on Spey, Garth	6	£0			-	designs in progress
HR529	CHB 5 - Invergordon Clyde Street	8	£0			-	tender documents being reviewed
HR568	CHB 5 - Invergordon, Flemingway P2	6	£1,319,000	£43,323	1,319,000	-	works recently started on site
HR528	CHB 5 - Inverlochy (distillery)	15	£1,434,000			-	works recently started on site
HR551	CHB 5 - Inverness, Balloan Road	16	£1,897,000				works recently started on site
HR561	CHB 5 - Inverness, Balloch	8	£255,000			-	works near completion
HR560	CHB 5 - Inverness, Caulfield Road	6	£25,000			-	tender documents being reviewed
HR567	CHB 5 - Inverness, Church Street	7	£27,000			-	tender documents issued
HR559	CHB 5 - Inverness, Craigton Avenue	16	£80,000			-	designs in progress
HR523	CHB 5 - Inverness, Former Jolly Drover	10	£313,000		;	-	works near completion
HR562	CHB 5 - Inverness, Glendoe Terrace	15	£1,486,000		1,486,000	-	works recently started on site
HR531	CHB 5 - Inverness, Huntly House	16	£450,000		, ,	-	tender documents issued
HR536	CHB 5 - Inverness, Milton of Leys P1	22	£1,043,000		1,043,000	-	works near completion
HR537	CHB 5 - Inverness, Parks Farm	14	£581,000		, ,	-	works near completion
HR538	CHB 5 - Inverness, Westercraigs P1	12	£385,000		385,000		works recently started on site
HR554	CHB 5 - Inverness, Woodside	11	£24,000			-	works complete on site
HR530	CHB 5 - Lochcarron, Kirkton Gardens	6	£192,000		;	-	works recently started on site
HR542	CHB 5 - Nairn, former bus garage	16	£526,000			-	works near completion
HR541	CHB 5 - Nairn, Lochloy	6	£472,000				works recently started on site
HR565	CHB 5 - Portree, Home Farm	4	£128,000				works near completion
HR544	CHB 5 - Tain, Jackson Drive, P2	8	£30,000				works complete on site
HR526	CHB 5 - Ullapool Hotel	11	£978,000				works near completion
-	R5 Total	381	£18,003,000			-	
	additional new builds to achieve target						
	TOTAL NEW BUILD SPEND	£439	£18,994,000	£4,657,040	18,994,000	-	

HR850 New Build 1 Bed Accommodation

£381,938

TOTAL SPEND

£51,533,700 £7,066,541

£51,533,700

MONITORING STATEMENT OF CAPITAL PROGRAMMES TO 30 JUNE 2014

Project Number Of current year to estimated outturn Number Project Title Houses Budget 2014/15 date 2014/15 Variance Comments					Spend in			
Number Project Title Houses Budget 2014/15 date 2014/15 Variance Comments	Project		Number Of		current year to	estimated outturn		
	Number	Project Title	Houses	Budget 2014/15	date	2014/15	Variance	Comments

MONITORING STATEMENT OF CAPITAL PROGRAMMES TO 30 JUNE 2014

Capital Receipts 2014/2015

	Funding Budget £'000	Actual to 31/05/2014 £'000	Estimated Outturn £'000	Estimated Variance £'000
Mainstream Investment Programme				
Useable Capital Receipts	1,279	381	1,279	0
Contribution to Individual Properties	0	0	0	0
Borrowing	26,936	1,647	26,936	0
Capital from Current Revenue	4,325	0	4,325	0
Total For Mainstream Investment Programme	32,540	2,028	32,540	0
New Council House Build Programme				
Government Grant	8,594	0	8,594	0
HRA Balances	0	0	0	0
Contribution from other services	0	0	0	0
sale of LIFT properties	0	0	0	0
Landbank	1,980	0	1,980	0
Borrowing	8,420	4,657	8,420	0
Total For New Council House Build Programm	18,994	4,657	18,994	0
Borrowing	0	382	0	0
Total For New 1 Bed Accommodation	0	382	0	0
Balance to C/F to 2015/2016				
GROSS FUNDING	51,534	7,067	51,534	0