The Highland Council

# Community Services Committee 6 November 2014

Agenda	6
Item	
Report	COM
No	32/14

# Capital Expenditure Monitoring – 1 April 2014 to 30 September 2014

# Report by Director of Community Services

### Summary

This report invites Members to approve the capital expenditure monitoring position for the period from 1 April 2014 to 30 September 2014, and to approve the HRA capital programme for 2014/15.

# 1. Capital Programme 2014-15

- 1.1 This report is produced in support of the Council's corporate governance process, which in turn is designed to support/augment the Council's overall/corporate delivery of all of its obligations in terms of the Single Outcome Agreement.
- 1.2 The Council's Capital Programme was approved at Highland Council on 27 June 2013, and reflected £10m over-programming. Over-programming represents the difference between the capital programme agreed, and the funding in place. It reflects a plan to set a higher level of programme, on the basis that some degree of slippage in the year is to be expected, which would bring the programme down to the funded level. Over-programming has been introduced to avoid issues experienced in past years where slippage resulted in the Council underspending its capital programme.
- 1.3 The summary of capital expenditure against current programme and estimated outturn is included in **Appendix A**. The "Budget" column is that approved by the Highland Council on 27 June 2013, amended to include the 2013/14 underspend of £2.511m.

# 2. Expenditure

2.1 After 6 months of the financial year, the gross expenditure is £4.457m representing 33.1% of the 2014/15 programmed figure.

# 3. Income

3.1 After 6 months of the financial year, the gross income is £0.314m representing 30.9% of the 2014/15 programmed figure.

# 4. **Progress on Capital Projects**

4.1 Progress on capital projects is as reported in the notes column on **Appendix A**.

# 5. Estimated Outturn

- 5.1 The projected outturns for expenditure and income are £12.467m and £0.516m respectively leading to an underspend of £0.500m.
- 5.2 As previously reported to the CS Committee, the Service expected to deliver a balanced capital programme for the year to 31 March 2015. The Kinlochbervie Sea Tanker Berth scheme will not be progressed this financial year. This project is wholly dependent on third party funding, and is now part of the Harbour's Business Plan currently under development. The Service is now anticipating an underspend for this financial year.

# 6. Major Issues and Variances

6.1 At present there are no major issues or variances.

# 7. HRA Capital Programme 2014-15

- 7.1 The HRA capital programme reflects the Council's commitment to meet the Scottish Housing Quality Standard (SHQS), to ensure that properties are adapted to meet the changing needs of tenants, and the Council house building programme.
- 7.2 The mainstream HRA Capital Programme 2013/15 was approved by the Finance, Housing and Resources (FHR) Committee on 3 October 2012, subsequently updated for revised cost estimates, and approved by the FHR Committee on 9 October 2013. Allowing for the overspend in 2013/14 the remaining budget to fund SHQS work, adaptations, and other improvements to existing housing is £43.070m. The CS Committee on 12 August 2014 approved the mainstream HRA capital budget for 2014/15 as £32.540m.
- 7.3 The Council house building programme was approved by the FHR Committee on 30 January 2013, and further amended at the Highland Council meeting on 7 March 2013, giving an overall target of 688 new Council houses by 2017. The total programme cost is estimated to be of the order of £92m. To allow progression and continuation of the programme, the CS Committee on 12 August 2014 approved the Council house building element of the HRA capital programme for 2014/15 as £18.994m.

# 8. Net Expenditure

8.1 After 6 months of the financial year, the net expenditure is £19.297m representing 37.4% of the 2014/15 programmed figure.

# 9. Progress on Programme

9.1 Progress on capital projects is as reported in the notes column on **Appendix B**.

### 10. Estimated Outturn

- 10.1 The projected outturn for net expenditure is £53.489m leading to an overspend of £1.955m.
- 10.2 The overspend is in the Council house building element of the HRA capital programme and is due to projects progressing in advance of previously predicted timetables.

### 11. Major Issues and Variances

11.1 At present there are no major issues or variances.

# 12. Implications

- 12.1 Resource implications are discussed in the report.
- 12.2 There are no legal, equalities, climate change/carbon clever, risk, Gaelic and rural implications arising as a direct result of this report.

### Recommendations

Members are invited to approve the capital expenditure monitoring position for the period 1 April 2014 to 30 September 2014.

Designation:	Director of Community Services
Date:	23 October 2014
Author:	Mike Mitchell, Service Finance Manager
Background Papers:	Monitoring Statements 30/09/14 and the Highland Council Financial Ledger

THE HIGHLAND COUNCIL											
MONITORING OF CAPITAL EXPENDITURE - 1ST	APRIL 2014	FO 30TH SE	PTEMBER 20	14							
SERVICE: COMMUNITY SERVICES											
		BUDGET		YEA	R TO DATE AC	<b>FUAL</b>	E:				Variano
	Α	B	С	D	E	F	G	Н	<u> </u>		J
	Gross		Net	Gross		Net	Gross		Net		Columr minus
Project Description	Expenditure	Income	Expenditure	Expenditure	Income	Expenditure	Expenditu		Expenditure		Column
ROADS AND BRIDGES	£000	£000	£000	£000	£000	£000	£000	£000	£000	╢┥	£000
Structural Road Works											
Road Structural Capital Works	3,210	0	3,210	1,009	0	1,009	3,210	0	3,210		0
Road Surface Dressing Capital	1,500	0	1,500	980	(2)	978	1,500	0	1,500		0
Bridges, Retaining Walls & Culverts	350	0	350	69	0	69	350	0	350		0
Area Minor Capital Works											
Area Minor Works - Traffic Calming	75	0	75	3	0	3	63	0	63		(12)
Timber Extraction	140	0	140	16	0	16	140	0	140		0
ACTIVE TRAVEL				<b> </b>						╢┤	
Cycling, Walking & Safer Streets	611	(416)	195	201	(28)	173	611	(416)	195	╉─┤	0
20mph Zones	100	(416) 0	195	0	0	0	100	0	195	╢┤	0
	100	0	100		0	<u> </u>	100		100	╢┤	
Bus Shelters	132	0	132	8	0	8	57	0	57		(75)
Traffic Management Improvements	0	0	0	12	0	12	12	0	12		12
LIGHTING											
Structural Lighting Works	500	0	500	211	0	211	500	0	500		0
FERRIES AND HARBOURS											
Harbours General Structural Works	334	0	334	9	0	9	334	0	334		0
Pontoons	200	(100)	100	5	0	5	200	(100)	100		0
Kinlochbervie Sea Tanker Berth	1,000	(500)	500	0	0	0	0	0	0		(500)
ENVIRONMENTAL HEALTH											
Contaminated Land	107	0	107	49	0	49	107	0	107		0
COMMUNITY WORKS											
Burials and Cremations											
Burial Ground Extension - Portree	100	0	100	1	0	1	100	0	100		0
Burial Ground Extension - Tain	180	0	180	14	0	14	230	0	230		50
Burial Ground Extension - Nairn	920	0	920	23	0	23	830	0	830		(90)
Burial Ground Acharacle	140	0	140	63	0	63	140	0	140		0
Burial Ground Ullapool	0	0	0	9	0	9	10	0	10		10
Burial Ground Extension - Kilvean	0	0	0	4	0	4	5	0	5		5
Inverness Crematorium - Replacement Cremators	0	0	0	2	0	2	25	0	25		25
Public Toilets						00	10		10		
Public Conveniences - Invergordon Parks and Play Areas - Development	0	0	0	38	0	38	40	0	40		40
Play Areas	281	0	281	64	(48)	16	281	0	281		0
Depots	201	0	201	04	(40)	10	201	0	201		0
Depots - Health & Safety	150	0	150	6	0	6	150	0	150		0
VEHICLES & PLANT							┝╌╢─────			╢┤	
Vehicle & Plant Purchases	3,309	0	3,309	1,661	(236)	1,425	3,269	0	3,269		(40)
HOUSING (NON HRA)										╢	
Travelling People Sites	128	0	128	0	0	0	128	0	128	┨┤	0
										1 1	

-	
	COMMENTS
	G
	Works ongoing in all Areas.
	Works ongoing in all Areas.
	Works ongoing.
,	Works ongoing.
`	Various schemes currently under discussion.
┞	
	Works ongoing - at design, tender stage and currently underway.
	Designs in progress.
	Developing bus shelter programme to be discussed with Wards. Shelter sup
	ceased Scottish operations. Tender process underway for new supplier.
	Designs in progress for Munlochy and Fortrose.
	Works ongoing in all Areas. Funding allocated to replacement of old column defected cabling. LED replacements underway in C&S and R&S, remaining
	funds will be spent in I and N,B&L by the end of the year.
	Schemes approved at Harbour Management Board - to be progressed.
	Installations to be complete by March 2015.
ļ	Dependent on third party funding.
l	
١	Works on-going, allocation will be fully spent by the end of the year.
	Design work ongoing. Works to be undertaken in 2015. Contract works complete. £4k of retention due September 2015
I	Design work ongoing. SI (ground water monitoring) ongoing. Contract work
	expected December 2014. Land purchase and SHETL diversions Novembe 2014.
	Tenders returned. Awaiting land, planning consent and SSE
(	diversion(instructed). Site start November 2014.
	Preparatory work. Preparatory work.
	Preparatory work for replacement in 2015/16.
ŀ	Works complete.
ļ	Programmes under development by Areas.
╟	Depot infrastructure currently under review.
ľ	
ŀ	£2.3m already committed for 2014/15.
1	

# MONITORING STATEMENT OF CAPITAL PROGRAMMES TO 30 SEPTEMBER 2014

				Spend in			
Project		Number Of		current year to	estimated outturn		
Number	Project Title		Budget 2014/15		2014/15	Variance	Comments
Number		Tiouses	Budget 2014/10	uaic	2014/10	Valiance	ooninients
	Projects approved in 2012/13						
	Energy Efficient						
HCA0286	Electric warm air to gas	150	528,000	£370,115	528,000	-	works near completion
HCA0287	Milnafua gas heating	199	1,850,000			-	works near completion
HCC0422	Badenoch/Lochaber/Inverness heating	106	1,045,000			-	works to start on site imminently
HCC0423	Gas Inverness	65	566,000				works near completion
HCC0319	Inverness gas heating	163	44,000			-	works near completion
HCC0318	Ballifeary gas heating	114	47,000			-	works near completion
HCC0236	Inverness gas warm air replacements	202	480,000		,	-	works near completion
HCC0425	Heating upgrade to biomass	30	107,400			-	works complete on site
HCC0237	Badenoch & Strathspey heating replacements	140	300,000		,	-	works near completion
HCC0424	Heating upgrade from electric storage	179	1,873,000		,	-	works to start on site imminently
HCC0232		175	1,070,000	271,400	1,073,000		
&							
HCC0498	Inverness, Nairn & Beauly windows and doors	subject to survey	1,341,100	£8,258	1,341,100	_	tender documents being reviewed
11000430	Total	Subject to Survey	£8,181,500			£0	
	2013/15 Projects		20,101,300	23,007,700	20,101,500	20	
	Equipment and Adaptations						
	Equipment and adaptations North Area		424,000	£212,779	424,000	-	works ongoing
	Equipment and adaptations North Area		560,000	,	,		works ongoing
	Total		£984,000		£984,000	£0	
	Energy Efficient		2304,000	2244,171	2304,000	20	
HCA0370	Roof Covering Broadford and Kyle	44	482,000	£87,656	482,000	-	works to start on site imminently
HCA0371	Roof Covering Brora and Thurso	53	760,000		760,000	-	works to start on site imminently
110/100/1	Window and Door Replacement Allan Square	00	700,000	2200,004	700,000		
HCA0382	Cromarty	0	57,000	£0	57,000	-	works to start on site imminently
HCA0332	Electric/Solid fuel to gas Ross-shire	218	714,000			-	works recently started on site
TICAUSSE	Electric/solid fuel Heating Replacements Easter	210	714,000	201,220	714,000		works recently started on site
HCA0338	Ross	228	500,000	£42,826	500,000	-	review of heating options
110/10000	Electric/solid fuel heating replacements Wester	220	500,000	242,020	500,000		
HCA0333	<b>a</b> 1	417	2,800,000	£33,420	2,800,000	_	works to start on site imminently
10/0000	Solid fuel/electric heating replacements Skye &	417	2,000,000	200,420	2,000,000	-	works to start on site minimently
HCA0334	Lochalsh	106	850,000	£19,965	850,000	-	works recently started on site
10/0004	Heating Replacements Skye &	100	000,000	213,300	000,000	-	
HCA0340	Lochalsh/Caithness/Sutherland	234	500,000	£0	500,000	-	surveys in progress
10/10040	Electric/solid fuel Heating Replacements	2.04	500,000	LU	500,000	-	
HCA0337	Caithness	165	500,000	£28,419	500,000	-	review of heating options
HCA0336	Electric Heating Replacements Sutherland	189	1,750,000		1,750,000	-	works to start on site imminently
	Solid fuel Heating Replacements Sutherland	370	3,000,000		3,000,000	-	works to start on site imminently
1070333	Electric Heating Replacements – Badenoch &	570	5,000,000	202,271	3,000,000	-	
HCC0459	Strathspey/Nairn	168	1,200,000	£34,799	1,200,000	-	designs in progress
HCC0439 HCC0497	Inverness installation of gas heating	216				-	tender documents being reviewed
HCC0497 HCC0460	Inverness and Nairn installation of gas heating	114	1,200,000			-	works recently started on site
HCC0460 HCC0461	Electric Heating Replacements - Inverness-shire	114	650,000				works to start on site imminently
HCC0461 HCC0462		278	2,500,000		,	-	
HCC0462	Electric Heating Replacements – Lochaber	278 179	2,500,000		2,500,000	-	tender documents being reviewed
	Solid fuel Heating Replacements - South Highland	179	500,000	£13,141	500,000	-	designs in progress
new	External wall insulation parth area	subject to survey	0	0			designs in progress
project	External wall insulation - north area	subject to survey	0	£0	-	•	designs in progress

# MONITORING STATEMENT OF CAPITAL PROGRAMMES TO 30 SEPTEMBER 2014

				Spend in			
Project		Number Of		current year to	estimated outturn		
-	Project Title				2014/15	Varianaa	Commente
Number		nouses	Budget 2014/15	uale	2014/15	Variance	Comments
HCC0464	External wall insulation - south area	subject to survey	0	£0	-	-	designs in progress
	Glendoe Terrace renovation phase 3 – subject to		107.000	00/5 00/			
	further tenant consultation and feasibility studies	11	,		,	-	works recently started on site
	Housing Managed Spend - North		250,000			-	works ongoing
	Housing Managed Spend - South		250,000		,	-	works ongoing
	TOTAL		£19,190,800	£1,309,000	19,190,800	-	
	Free from Serious Disrepair	150 ( 11 4)					
	Roof replacement works - North Area (est. 100	150 (subject to					
HCA0376	addresses)	survey)	451,300			-	surveys in progress
	Housing Managed Spend - North		0	£35,716		-	
	Housing Managed Spend - South		0	£73,258		-	
	TOTAL		£451,300	£108,974	£451,300	£0	
	Modern Facilities and Services						
	Bathroom upgrade/replacement	302	,			-	works complete on site
	Bathroom upgrade/replacement - Milnafua		432,000		,	-	works near completion
	Bathroom upgrade/replacement	331	795,400			-	works near completion
	Kitchen upgrade/replacement	322	818,500			-	works near completion
	Wester ross & Skye Bathroom Refurb Prog	150	603,000	£304,513	603,000	-	-
	Housing Managed Spend - North		250,000		250,000	-	works ongoing
	Housing Managed Spend - South		250,000	£49,418	250,000	-	works ongoing
	TOTAL		£3,648,900	£1,913,833	£3,648,900	£0	
	Structural And Environmental Works						
	Housing Managed Spend - North		0	£13,608	-	-	
	Housing Managed Spend - South		0	£14,979	-	-	
	Stock condition survey						
	Stock condition survey		0	£0	-	-	
	Tenant Liason Officers		47,000			-	
	TOTAL for 2013/15 Projects		24,322,000			-	
			, ,	, ,	, ,		
	Retention/defects costs outstanding		£36,200	£308,920	36,200	-	-
	spend to carry forward						
	OVERALL TOTAL SHQS SPEND		£32,539,700	£6,993,710	£32,539,700	£0	
			,,	20,000,110		~~~	
NEW BUILI	DS						
HR515	CHB - Dingwall North Tulloch Castle	12	£878,000	£480,423	878,000	-	works recently started on site
	CHB - Gairloch, Achtercairn	8	£20,000				works complete on site
	CHB - Inverness Assynt	6	£0				works complete on site
	CHB - Inverness Burnside	12	£30,000		-		works complete on site
	CHB - Inverness St Valery Place	20	£50,000				works complete on site
	CHB - Lochyside	6	£13,000				works complete on site
	CHB - Round 4 Conon Bridge P	10	£0				works recently started on site
	R4 total:	74	£991,000		-	£93,207	
		17	2001,000	2040,000	~1,007,207	233,201	
HR564	CHB 5 - Alness, Kendal Crescent	12	£400,000	£81,920	400,000	_	tender documents being reviewed
	CHB 5 - Alness, Kendal Pods	8	£0				tender documents being reviewed
111304	Alless, Neliuai r Ous	0	LU	LU	100,000	100,000	Itenati accumenta penny revieweu

# MONITORING STATEMENT OF CAPITAL PROGRAMMES TO 30 SEPTEMBER 2014

Spend in Spend in										
Project		Number Of		current year to	estimated outturn					
-	Project Title		Budget 2014/15		2014/15	Variance	Comments			
HR553	CHB 5 - Alness, Riverside	8	£13,000	£0	13,000	-	works complete on site			
HR534	CHB 5 - Ardersier, Nairn Road	8	£38,000		38,000	-	works complete on site			
HR533	CHB 5 - Aviemore, former community centre	20	£1,240,000	,	1,240,000	-	works near completion			
HR573	CHB 5 - Aviemore, former community centre	21	£200,000		100,000	- 100.000	designs in progress			
HR547	CHB 5 - Balmacara, former dairy	8	£870,000			-	works to start on site imminently			
HR535	CHB 5 - Beauly, Simpsons	8	£506,000		842,364	,	works recently started on site			
HR549	CHB 5 - Boat of Garten	8	£300,000		150,000	;	tender documents being reviewed			
HR566	CHB 5 - Broadford, Broadford House	6	£59,000		20,032	;	designs in progress			
HR572	CHB 5 - Broadford, Former Fish Factory	13	£435,000		335,000		designs in progress			
HR545	CHB 5 - Conon Bridge, Braes of Conon	26	£504,000		700,000	,	works complete on site			
HR556	CHB 5 - Dingwall, Craigwood	8	£37,000		37,000	-	tender documents being reviewed			
HR548	CHB 5 - Dornoch, Deans Park	6	£11,000		11,000	-	works complete on site			
HR582	CHB 5 - Dornoch, Greener Homes	2	£0		189,000	189.000	works recently started on site			
HR540	CHB 5 - Fort William, former Angus Centre	11	£1,625,000	,	1,625,000	-	works recently started on site			
HR575	CHB 5 - Fort William, Whisky	12	£0		0	-				
	CHB 5 - Fort William, Belhaven	13	£0		0	-				
HR568	CHB 5 - Glenborodale	2	£120,000		120,000	-	designs in progress			
HR558	CHB 5 - Grantown on Spey, Garth	6	£0		0	-	designs in progress			
HR529	CHB 5 - Invergordon Clyde Street	8	£0		0	-				
HR568	CHB 5 - Invergordon, Flemingway P2	6	£1,319,000		1,319,000	-	works recently started on site			
HR528	CHB 5 - Inverlochy (distillery)	15	£1,434,000		1,434,000	-	works recently started on site			
HR583	CHB 5 - Inverness, Academy Street	14	£0			621.703	works to start on site imminently			
HR551	CHB 5 - Inverness, Balloan Road	16	£1,897,000			-	works recently started on site			
HR561	CHB 5 - Inverness, Balloch	8	£255,000		255,000	-	works complete on site			
HR560	CHB 5 - Inverness, Caulfield Road	6	£25,000		25,000	-	tender documents being reviewed			
HR567	CHB 5 - Inverness, Church Street	7	£27,000		27,000	-	tender documents being reviewed			
HR559	CHB 5 - Inverness, Craigton Avenue	16	£80,000		;	40.000	designs in progress			
HR523	CHB 5 - Inverness, Former Jolly Drover	10	£313,000		500,000		works complete on site			
HR562	CHB 5 - Inverness, Glendoe Terrace	15	£1,486,000		1,395,000		works near completion			
HR531	CHB 5 - Inverness, Huntly House	16	£450,000		300,000	•	tender documents issued			
HR536	CHB 5 - Inverness, Milton of Leys P1	22	£1,043,000	,	1,250,000	,	works complete on site			
HR537	CHB 5 - Inverness, Parks Farm	14	£581,000			,	works complete on site			
HR569	CHB R5 - Inverness, Slackbuie P2	6	£0				tender documents being reviewed			
HR538	CHB 5 - Inverness, Westercraigs P1	12	£385,000				works recently started on site			
HR570	CHB R5 - Inverness, Wester Inshes	8	£0		20,000	,	designs in progress			
HR554	CHB 5 - Inverness, Woodside	11	£24,000			-	works complete on site			
HR574	CHB 5 - Inverness, Woodside Mews	16	£0			60.000	tender documents being reviewed			
HR539	CHB 5 - Kirkhill, Mansefield	2	£0		5,000		works complete on site			
HR530	CHB 5 - Lochcarron, Kirkton Gardens	6	£192,000	,	500,000		works complete on site			
HR578	CHB 5 - Muir of Ord	6	£0		0	,-••				
HR542	CHB 5 - Nairn, former bus garage	16	£526,000		750,000	224.000	works near completion			
HR541	CHB 5 - Nairn, Lochloy	6	£472,000		472,000	,	works recently started on site			
HR565	CHB 5 - Portree, Home Farm	4	£128,000		195,000	67.000	works complete on site			
HR544	CHB 5 - Tain, Jackson Drive, P2	8	£30,000			-	works complete on site			
HR526	CHB 5 - Ullapool Hotel	11	£978,000		978,000	-	works near completion			
	R5 Total	491	£18,003,000			1,861,693				
				,,. <b></b>		, , - 3 -				
	additional new builds to achieve target									
	TOTAL NEW BUILD SPEND	£565	£18,994,000	£11,849,197	£20,948,900	£1,954,900				
		~~~~		·····			I			

# MONITORING STATEMENT OF CAPITAL PROGRAMMES TO 30 SEPTEMBER 2014

Project Number	Project Title	Number Of Houses		Spend in current year to date	estimated outturn 2014/15	Variance	Comments	
HR850	New Build 1 Bed Accommodation			£453,967				
	TOTAL SPEND		£51,533,700	£19,296,874	£53,488,600			

# MONITORING STATEMENT OF CAPITAL PROGRAMMES TO 30 SEPTEMBER 2014

# Capital Receipts 2014/2015

	Funding Budget £'000	Actual to 31/05/2014 £'000	Estimated Outturn £'000	Estimated Variance £'000
Mainstream Investment Programme				
Useable Capital Receipts	1,279	987	1,279	0
Contribution to Individual Properties	0	0	0	0
Borrowing	26,936	6,007	26,936	0
Capital from Current Revenue	4,325	0	4,325	0
Total For Mainstream Investment Programme	32,540	6,994	32,540	0
New Council House Build Programme				
Government Grant	8,594	5,794	9,030	436
HRA Balances	0	0	0	0
Contribution from other services	0	0	0	0
sale of LIFT properties	0	221	221	221
Landbank	1,980	75	1,980	0
Borrowing	8,420	5,759	9,718	1,298
Total For New Council House Build Programm	18,994	11,849	20,949	1,955
Borrowing	0	454	0	0
Total For New 1 Bed Accommodation	0	454	0	0
Balance to C/F to 2015/2016				
GROSS FUNDING	51,534	19,297	53,489	1,955