The Highland Council

City of Inverness Area Committee – 3 March 2016

Agenda Item	16(b)
Report No	CIA/18/16

Inverness Common Good Fund Grant and Capital Projects

Report by the Inverness City Area Manager

Summary

This report sets out the current applications for grant funding to be determined and the current status of capital projects.

1. Grants and Capital Projects

- 1.1 The current summary of funds available following the Grants Sub-Committee meeting on 15 February 2016 is set out in **Appendix 1**.
- 1.2 **Booklet A** includes details of current grant applications for more than £10,000. Members are invited to consider the following applications:
 - Highland Skate Parks Association: The Grants Sub-Committee recommend approval of a Grant of £30,000 towards the capital costs of an Inverness Bike Park;
 - 2) **Everything Baby**: The Grants Sub-Committee recommend declining this application towards the Play Highland project Grant of £14,040 requested;
 - 3) **Highland Print Studio**: The Grants Sub-Committee recommend approval of a Grant of £9,000 towards the development of a high grade digital imaging facility. A Grant of £15,272 was requested.
 - 4) **Inverness BID**: The Grants Sub-Committee recommended approval of the applications submitted by Inverness BID:
 - a. Operation Respect Easter/Summer 2016 £5,790
 - b. Inverness Community Safety Partnership £10,000
 - c. Inverness Gull Project £12,000
 - d. City of Inverness Floral Displays 2016 £54,800
 - e. Inverness Street Festival £7,000
 - f. Coach Ambassador £11.250

If the Committee approves the application funding would be from the "BID Partnership" cost centre.

- 1.3 If all recommendations of the Grants Sub Committee are approved a balance of £14,177 will remain.
- 1.4 **Appendix 2** details the current status of capital projects.

Recommendation

The Committee is invited to:

(i) consider the applications for funding;(ii) scrutinise the current status of capital projects;

Designation: Inverness City Area Manager

18 February 2016 Date:

David Haas, Inverness City Area Manager Jason Kelman, Project Manager Authors:

APPENDIX 1

Inverness Common Good Fund Available Resource for Allocation

£

- Grants			350,000 122,000 472,000
Category	Award	Total for meeting	
	122,000	122,000	350,000
Grants < £10K	99,250	99,250	250,750
Grants < £10K	57,366	57,366	193,384
Grants > £10K	4,000	4,000	189,384
Grants <£10K	8,119	8,119	181,265
Grants < £10K	50,550	50,550	130,715
Grants > £10K	41,308	41,308	89,407
Grants < £10K	36,230	36,230	53,177
	Category Grants < £10K Grants < £10K Grants > £10K Grants < £10K Grants < £10K	Category Award 122,000 Grants < £10K 99,250 Grants < £10K 57,366 Grants > £10K 4,000 Grants < £10K 8,119 Grants < £10K 50,550 Grants > £10K 41,308	Category Award Total for meeting 122,000 122,000 Grants < £10K

	Grants > £10K	39,000	39,000	14,177	
Budget Balance Available - Tourism Development and Subvention Committed from 2014/15					
Grants Committed from previous					
financial years	Subvention	13,750			
02/06/15 Inverness City			13,750	40,000	
Committee					
	Grants > £10K	20,000	20,000	20,000	
17/08/15 Grants Sub-Committee					
17,00,10 0.4110.040 00.1111111111	Grants < £10K	8,145	8,145	11,855	
10/9/15 City of Inverness Area					
Committee	Grants > £10K	8,000	8,000	3,855	
15/02/16 Grants Sub Committee	Grants < £10K	2,000	2,000	1,855	

Capital Projects Funded by Inverness Common Good Fund

1 General

1.1 This appendix provides project status information for current key capital projects funded by the Inverness Common Good Fund, including financial progress details, as of 15 February 2016.

2 Capital Programme Update

2.1 The current status of each individual project is summarised below.

2.2 Conservation of External Fabric Phase 1, Town House, Inverness

2.2.1 The project was approved at Full Council Committee on the 18th December 2014. The contractor was then accepted on the 6th January 2015.

The works commenced on Monday 23rd February 2015 and the completion date is 18st March 2016.

The project is progressing well with no issues to report.

Agreed Total Council Funding £1,500,174
Anticipated Final Account £1,500,174

2.3 Refurbishment 1-5 Church Street, Inverness

2.3.1 The contract was completed on the 15 January 2016 and the defects liability period will end on the 14 January 2017

The final account is currently being evaluated and we forecast being within tender figure.

Agreed Total Council Funding £1,867,189
Anticipated Final Account £1,867,189

2.4 Conservation of External Fabric Phase 2, Town House, Inverness

2.4.2 The project was approved at City of Inverness Committee on the 3rd December 2015. The contractor was then accepted on the 8th January 2016.

The works will commence on site Monday 21st March 2016 and the completion date is 31 March 2017.

The project is progressing well with no issues to report.

Agreed Total Council Funding £1,752,908 Anticipated Final Account £1,752,908

3. Governance

3.1 These projects are funded by the Inverness Common Good Fund and monthly Contract Monitoring reports will be issued to the Inverness City Manager, in line with governance arrangements.