Agenda Item	6
Report No	EDI/18/18

### HIGHLAND COUNCIL

Committee: Environment, Development and Infrastructure

Date: 17 May 2018

Report Title: Capital Expenditure Monitoring Report

Report By: Director of Development and Infrastructure

## Purpose/Executive Summary

- 1.1 This report invites Members to approve the capital expenditure near final monitoring position for the year ended 31 March 2018 for the Care and Learning, Community Services and Development and Infrastructure elements of the Council's approved capital programme, and the Housing Revenue Account (HRA) capital programme.
- 1.2 This report also invites Members to approve the allocation of the roads improvement match funding for 2018 to 2023 to the South Loch Ness Road Improvement Scheme.

### 2. Recommendations

2.1 Members are invited to approve:

1.

- (i) the capital expenditure near final monitoring position for the year ended 31 March 2018; and
- (ii) the allocation of the roads improvement match funding for 2018 to 2023 to the South Loch Ness Road Improvement Scheme.

# 3. Background

3.1 This report is produced in support of the Council's corporate governance process, which in turn is designed to support/augment the Council's overall/corporate delivery of all of its obligations in terms of the Single Outcome agreement.

## 4. Capital Programme 2017/18

4.1 The summary of capital expenditure against current programme and the near final estimated outturns for Care and Learning, Community Services, and Development and Infrastructure are included in **Appendices 1, 3 and 4** respectively. The 'Revised Net Budget' column for all 3 Services is that approved by the Highland Council on 17 December 2015, amended to include the 2016/17 outturn carried forward position.

## 5. Care and Learning

- 5.1 The Revised Net Budget for 2017/18 is £71.850m, after adjusting for the 2016/17 carried forward position including net slippage of £19.663m, overspends totalling £4.005m, and an additional budget of £2.092m for the Portree Gaelic School.
- The near final outturn for net expenditure is £25.897m, representing 36% of the 2017/18 programmed figure, leading to a net variance of £45.952m. The net variance is represented by slippage of £47.950m, accelerated expenditure of £1.997m, and a net overspend of £0.283m. The slippage will be reviewed in conjunction with the newly approved Council's capital plan, and will be reported to the next EDI Committee.
- 5.3 Progress on capital projects is as reported in the notes column on **Appendix 1**.
- Appendix 2 provides Members with whole of life project information for individual projects with a budget of greater then £1m. There are fourteen projects forecasting overspends. Reasons for the variances have been reported to previous Education, Children and Adult Services Committees and Environment, Development and Infrastructure Committees.

## 6. Community Services

- The Revised Net Budget for 2017/18 is £17.571m after adjusting for the 2016/17 carried forward position of net slippage of £0.961m, and an additional budget of £0.145m to cover expenditure incurred to date on the war memorials situated throughout the Highland area.
- The near final outturn for net expenditure is £18.564m, representing 105.6% of the 2017/18 programmed figure, leading to a net variance of £0.993m. The net variance is represented by slippage of £1.588m, accelerated spend on the capital investment for sodium lantern replacement with LED lanterns of £2.916m, and a net underspend of £0.335m. The slippage will be reviewed in conjunction with the newly approved Council's capital plan, and will be reported to the next EDI Committee.
- 6.3 Progress on capital projects is as reported in the notes column on **Appendix 3**.

## 7. Development and Infrastructure

7.1 The Revised Net Budget for 2017/18 is £37.891m after adjusting for the 2016/17

carried forward position including net acceleration of £4.221m, overspends totalling £4.222m and the transfer of £0.065m to the Care and Learning capital programme for biomass boiler installation at Portree Gaelic School.

- 7.2 The near final outturn for net expenditure is £37.723m, representing 100% of the 2017/18 programmed figure, leading to a net variance of £0.168m. The net variance is represented by slippage £6.759m, an overspend of £6.591m, of which £4.222m relates to 2016/17. The slippage will be reviewed in conjunction with the newly approved Council's capital plan, and will be reported to the next EDI Committee.
- 7.3 Progress on capital projects is as reported in the notes column on **Appendix 4**.
- 7.4 **Appendix 5** provides Members with whole of life project information for individual projects with a budget of greater then £1m. There are five projects forecasting overspends with two projects forecasting an underspend. Reasons for the variances have been reported to previous Environment, Development and Infrastructure Committees.
- 7.5 An update on major projects is included at **Appendix 6**.
- 7.6 Capital Programme 2018-23 Roads Improvements Match Funding Allocation
- 7.6.1 The South Loch Ness (SLN) Road Improvement Strategy maximises the benefits associated with road mitigation and developer contributions from renewable energy and other large scale projects. The work at South Loch Ness is ongoing and future schemes will continue to be delivered by developers where there is the opportunity and potential to maximise the contributions and deliver extensive road improvements to the Council's road network with the use of modest match funding through this line to enable delivery of these infrastructure upgrades.
- 7.6.2 The strategy was developed over the last 7 years and is effectively a fully committed project which has several schemes at different stages of development. In order to maximise the benefits of the developer's investment of road mitigation, work is undertaken on design and supervision works, accommodation works and land access/agreement which requires investment in advance of the developer contributions. The road improvement works, which require to be carried out by the developers as road mitigation works as part of their development, can only be carried out if the third party land has access agreed by the Council which eliminates the possibility of a ransom strip and allows the developer to deliver the full scale improvements without having to scale back and deliver a reduced level of works.
- 7.6.3 This ambitious and coordinated Strategy has seen in excess of approximately £20M of infrastructure investment being delivered over the last 7 years in a combination of Council delivered schemes, developer funded schemes and partnership delivery with developers and the Forestry Industry through the Scottish Government's Strategic Timber Transport Scheme. This has seen 16.5km of improved road network. Over the 7 years the Council's contributions have amounted to approximately £2m through various revenue and capital budgets and significant external funding through the Strategic Timber Transport Scheme of approximately £1.2m. However, given the pressures on revenue and capital budgets where less match funding and contributions will be available to enable the SLN Road improvement Strategy to continue and to maximise the benefits of developer road mitigation, the Road Improvements Match Funding budget will enable the design and supervision works, accommodation works and land access/agreements to be carried out either in advance of or in tandem with the developer's construction work and facilitate the

developers to carry out the road improvement mitigation works.

- 7.6.4 If the **Road Improvements Match Funding** budget is not spent on SLN the risks and implications to the project and Council are that there will be significantly reduced levels of mitigation, reduced investment and missing out on maximising potential developer spend, lesser opportunities for potential match funding partners and budget streams and increased pressure on Community Services Area Maintenance budget to address deficiencies and substandard nature of the road network in this area.
- 7.6.5 The value of the match funding from the Council facilitates the securing of the road corridor required to carry out effective road mitigation by land negotiation, utility diversions and community support to enable the developers to deliver the aims of the project. If the road corridor is not secured the developers will be unable to deliver the project given a ransom strip situation will arise and the potential to deliver full and effective road mitigation works will be removed.
- 7.6.6 Match funding of £0.206m per year to facilitate the delivery of road improvement schemes will help maximise the value of road mitigation works to deliver meaningful road mitigation and improvements works where £0.206m would itself only deliver minimal works of nominal value to the road infrastructure and road users.
- 7.6.7 The commitments of the future schemes at the developments at South Loch Ness are committed for the next five years and the benefits of these schemes require to be maximised and realise an estimated minimum return of £10 for every £1 allocated from the Road Improvements Match Funding budget. Approval is sought to allocate the Road Improvements Match Funding budget for the period 2018 to 2023 to the South Loch Ness Road Improvement Scheme.

## 8. HRA Capital Programme

- 8.1 The HRA capital programme reflects the Council's commitment to maintain and improve the housing stock, to ensure that properties are adapted to meet the changing needs of tenants, and the Council house building programme.
- 8.2 The mainstream HRA Capital Programme 2017/18 was approved by the Community Services Committee on 3 November 2016, amended to include £7.812m of the 2016/17 underspend to allow completion of the 2016/17 capital programme. The mainstream HRA capital budget for 2017/18 is £21.137m.
- Highland's Strategic Housing Investment Plan 2017 to 2022 was approved by the Planning, Development and Infrastructure Committee on 2 November 2016. To allow progression of the programme, the Council house building element of the HRA capital programme for 2017/18 is £25.793m.
- The capital programme summary is included in **Appendix 7**. It shows net expenditure to 31 March 2018 of £38.065m of which £13.839m relates to mainstream HRA Capital programme expenditure and £24.226m relates to Council house building.
- The near final outturn for net expenditure is £38.065m leading to a net variance of £8.865m. The net variance comprises slippage of £12.276m; accelerated expenditure of £3.009m on individual house purchases; and net overspend of £0.402m. The net overspend comprises an underspend of £0.148m on the mainstream and an overspend of £0.550m on the Council house elements of the HRA capital programme.

The principal reason for the slippage on the mainstream element is the prioritisation of completing the outstanding 2016/17 works. The slippage on the Council house building element is a combination of abortive projects, delays in statutory consents, and high tender returns resulting in retendering delays.

## 9. Implications

- 9.1 Resource Resource implications are discussed in the report.
- 9.2 Legal, Community (Equality, Poverty and Rural), Climate Change / Carbon Clever, Gaelic there are no known implications arising as a direct result of this report.
- 9.3 Risk Risk implications to the budget position, and budget assumptions, will be kept under regular review and any risks identified reported to future Committees.

Designation: Director of Development and Infrastructure

Date: 8 May 2018

Authors: Mike Mitchell, Services Finance Manager

Robert Campbell, Estate Strategy Manager

Colin Howell, Head of Infrastructure

Finlay Macdonald, Head of Property Services

David Goldie, Head of Housing and Building Maintenance

Background Papers: Near Final Monitoring statements 31/3/18 and the Highland

Council Financial Ledger

#### SERVICE: CARE AND LEARNING

Project Description	Actual Net Year to Date	Revised Net Budget	Year End Estimated Net Out-Turn	Year End Net Variance	(Slippage)/ Acceleration Net £000	Anticipated Year-End (Under/Over) £000	Comments
Community and Lainure Equilities							
Community and Leisure Facilities							
Dornoch Sports Centre	103	2,401	103	(2.298)	(2.298)	0	
Grantown Swimming Pool	1,120	1,222	1,120	(102)	(102)	0	Work complete
Inverness Leisure Phase 1	39	(63)	39	102	0	102	Work complete
Inverness Leisure - Phase 2	7	113	7	(106)	(106)	0	Floodlighting to running track at tender stage
Thurso Swimming Pool	244	287	244	(43)	(43)	0	Work complete
Minor - Community and Leisure Facilities	160	129	160	31	0	31	Various projects
				(5.115)	(		
Sub-Totals	1,673	4,089	1,673	(2,416)	(2,549)	133	
Consudery Cohool Drawrows							
Secondary School Programme							
Alness Academy	274	812	274	(538)	(538)	0	Design in progress
Inverness High School	2,778	7,006	2,778	(4,228)	(4.228)	0	Phase 1 of refurbishment underway; some delays on site
Inverness Royal Academy	2,340	2,367	2,340	(27)	(27)	0	External works being completed
Lochaber High School Phases 3 & 4	142	61	142	81	0	81	Work complete
Portree High - Elgin Residence	80	159	80	(79)	(79)	0	Work complete
Tain 3-18 Campus	330	16,286	330	(15,956)	(15,956)	0	Site selection under review - design on hold.
Wick Community Campus	818	1,008	818	(190)	(190)	0	External works being completed
Minor - Secondary School Programme	0	28	0	(28)	(28)	0	Various projects
Sub-Totals	6,762	27,727	6,762	(20,965)	(21,046)	81	
Primary School Programme							
			L	(110)	(110)		
Beauly Primary - New School	45	494	45	(449)	(449)	0	Design in progress
Cauldeen Primary - ASN Annexe/Nursery	30	3,703	30 318	(3,673)	(3,673)	0 115	On site Phase 2 on site
Cromarty Primary - Extension/Refurbishment Dunvegan Primary - New School	318 19	203 4,991	19	115 (4,972)	(4,972)	115	Phase 2 on site Design in progress
Fort William - Bun-sgoil Ghàidhlig Loch Abar	33	70	33	(37)	(37)	0	Work complete
Fort William - Caol Joint Campus	649	1,055	649	(406)	(406)	0	Work complete
Fort William - Lundavra Primary	43	261	43	(218)	(218)	0	Work complete
Portree - New Gaelic Primary	5,145	5,571	5,145	(426)	(426)	0	On site
Strontian Primary - New School	204	0	204	204	204	0	Work complete
Wick - New Noss Primary	308	551	308	(243)	(243)	0	Work complete
Merkinch Primary - New School	595	0	595	595	595	0	Design in progress
Minor - Primary School Programme	33	259	33	(226)	(226)	0	Various projects
Sub-Totals	7,422	17,158	7,422	(9,736)	(9,851)	115	

#### SERVICE: CARE AND LEARNING

Project Description	Actual Net Year to Date	Revised Net Budget £000	Year End Estimated Net Out-Turn £000	Year End Net Variance £000	(Slippage)/ Acceleration Net £000	Anticipated Year-End (Under/Over) £000	Comments
Special School Programme							
Black Isle Education Centre - Replacement	0	1,750	0	(1,750)	(1,750)	0	Alternative provision to be established at Killen
St Clements/St Duthus - Modular Accommodation	(2)	20	(2)	(22)	(22)	0	Work complete
Sub-Totals	(2)	1,770	(2)	(1,772)	(1,772)	0	
Health & Social Care Programme							
Adult Services (NHS)	389	2,101	389	(1,712)	(1,712)	0	Various projects
Children's Services	643	881	643	(238)	(238)	0	Various projects
Wade Centre - Refurbishment	51	87	51	(36)	(36)	0	Work complete
Sub-Totals	1,083	3,069	1,083	(1,986)	(1,986)	0	
School Estate Management							
Early Learning and Childcare	(675)	4,265	(675)	(4,940)	(4,940)	0	Various projects
Free School Meals	169	2,204	169	(2,035)	(2,035)	0	Various projects completed; Dalneigh at design stage
ICT Investment	32	1,338	32	(1,306)	(1,306)	0	Ongoing programme
Life Cycle Investment	2,962	4,565	2,962	(1,603)	(1,603)	0	Various projects
Roll Pressures	2,547	1,349	2,547	1,198	1,198	0	Various projects
Radon Remedial Works	(32)	0	(32)	(32)	0	(32)	N
SSER - Inverness Schools	3,944	4,062	3,944	(118)	(118)	0	Various options being considered and projects being initiated
SSER - Remaining Phases of Review Income from Vehicle Sales	26 (14)	254 0	(14)	(228)	(228) 0	0 (14)	Dingwall/Fortrose will be the next phase to be undertaken
income nom verticle Sales	(14)		(14)	(14)	0	(14)	
Sub-Totals	8,959	18,037	8,959	(9,078)	(9,032)	(46)	
Overall Totals	25,897	71,850	25,897	(45,953)	(46,236)	283	

#### MONITORING OF CAPITAL EXPENDITURE - PROJECTS OVER £1M AS AT 31ST MARCH 2018

#### **SERVICE: CARE AND LEARNING**

Project Description							
Community & Leisure Facilities							
Dornoch Sports Centre							
Grantown Swimming Pool							
Inverness Leisure Phase 1							
Inverness Leisure - Phase 2							
Thurso Library							
Thurso Swimming Pool							
Secondary Schools Programme							
Inverness High School							
Inverness Royal Academy							
Lochaber High School Phase 3 & 4							
Portree High - Elgin Residence							
Tain 3-18 Campus							
Wick Community Campus							
Primary Schools Programme							
Beauly Primary - New School							
Cauldeen Primary - ASN Annexe/Nursery							
Cromarty Primary - Extension/Refurbishment							
Dunvegan Primary - New School							
Fort William - Bun-sgoil Ghàidhlig Loch Abar							
Fort William - Caol Joint Campus							
Fort William - Lundavra Primary							
Portree - New Gaelic Primary							
Wick - New Noss Primary							
Special Schools Programme							
Black Isle Education Centre - Replacement							
St Clements/St Duthus - Modular Accommodation							
Health & Social Care Programme							
Residential Unit for Children with Autism							
Wade Centre - Refurbishment							
School Estate Management							
ICT Investment							
Overall Totals							

Approved Budget	Current Approved
March 2015	Budget
£000	£000
3,000	3,000
N/A	2,175
3,500	3,735
3,000	3,115
1,200	1,453
2,100	2,700
10,000	10,000
39,010	39,010
15,935	16,185
4,020	4,020
45,000	52,000
5,350	5,350
10,000	10,000
N/A	5,000
2,750	2,750
10,000	10,000
8,000	7,750
15,690	15,940
12,000	12,000
9,285	10,800
16,650	16,650
2,000	2,000
4,580	4,580
,	,
2,000	2,000
N/A	1,300
IVA	1,500
2.702	0.700
3,798	3,798
228,868	247,311

	_
Total Project	
Spend to Date	
£000	
2000	
	_
314	
2,339	
3,713	
271	
1,590	
3,146	
0,1.10	7
	-
4 604	$\dashv$
4,601	$\dashv$
39,231	4
16,064	4
4,543	
1,437	
5,351	
54	
532	
3,909	
39	
7,863	
16,935	
12,042	
11,102	
16,499	-
10,433	-
	$\dashv$
	$\dashv$
0	-
5,009	4
	4
	_
0	
1,396	_
	_]
3,124	
•	
161,104	T
101,107	

Forecast Total	Forecast End of
Project Spend	Project Variance
£000	£000
-	
3,500	500
2,425	250
3,735	0
3,115	0
1,590	137
3,200	500
10,000	0
39,300	290
16,185	0
4,620	600
52,000	0
5,600	250
10,000	0
5,000	0
3,950	1,200
10,000	0
7,900	150
16,940	1,000
12,250	250
11,200	400
16,650	0
2 000	
2,000	0
5,030	450
2,000	0
1,450	150
1,450	130
3,798	0
3,730	
253,438	6,127
255,450	0,127

Project Comp	pletion Dates
Planned at March 2015	Current Estimate
Mar-17	TBC
N/A	Aug-17
Jul-15	Jul-15
Mar-19	TBC
Sep-15	Sep-15
Jan-16	Jan-17
<u> </u>	
Aug-18	Mar-20
Jun-17	Mar-18
Sep-15	Oct-15
Dec-15	May-16
Aug-18	TBC
Apr-17	Feb-18
Aug-19	TBC
N/A	Mar-18
Dec-15	May-16
Aug-18	TBC
Jun-15	Jun-15
Dec-16	Mar-17
Oct-15	Oct-15
Jul-17	Jan-18
Oct-16	Apr-17
Mor 40	TDC
Mar-18 Aug-15	TBC
Aug-15	Aug-15
Mar-18	TBC
N/A	Feb-17
IN/A	ren-11
Mar-17	Mar-18
IVIQI-11	IVIAI-10

## SERVICE: COMMUNITY SERVICES

Project Description	Actual Net Year to Date	Revised Net Budget	Year End Estimated Net Outturn	Variance	(Slippage)/ Acceleration Net	Anticipated Year End (Under)/Over	COMMENTS
	£000	£000	£000	£000	£000	£000	
ROADS AND BRIDGES							
Structural Road Works							
Road Structural Capital Works	6,490	5,845	6,490	645	0	645	
Road Surface Dressing Capital	1,032	1,500	1,032	(468)	0	(468)	
Bridges, Retaining Walls & Culverts	442	911	442	(469)	(150)	(319)	
Area Minor Capital Works	308	668	200	(200)	(150)	(210)	
Timber Extraction	308	008	308	(360)	(150)	(210)	
ACTIVE TRAVEL							
Bus Shelters	226	56	226	170	0	170	
Traffic Management Improvements	10	250	10	(240)	(250)	10	Budget allocation is match funding for ERDF transp Scotland's 8th City - The Smart City.
LIGHTING							
Structural Lighting Works	4,428	1,512	4,428	2,916	0	2,916	Works ongoing in all Areas. Funding allocated to re defected cabling. LED replacements ongoing in all of £2m per annum linked to revenue saving on elections.
FERRIES AND HARBOURS							
Harbours General Structural Works	108	460	108	(352)	(302)	(50)	Programme of works identified.
Emergency Works - Nairn Harbour	17	0	17	17	0	17	Works to be completed this financial year.
Lochinver Ice Plant	174	200	174	(26)	0	(26)	Works complete.
Chilling of Fish Market - Kinlochbervie	177	237	177	(60)	0	(60)	Works complete.
COMMUNITY WORKS							
Burials and Cremations							
Burial Ground Extension - General	8	95	8	(87)	0	(87)	
Burial Ground Extension - Portree	404	331	404	73	0	73	Phase 1 works complete.
Burial Ground Extension - Nairn	13	0	13	13	0	13	Works complete.
Burial Ground Fodderty	463	368	463	95	0	95	Works complete.
Burial Ground Dores	10	2	10	8	0	8	Design work ongoing.
Burial Ground Canisbay Burial Ground Dornoch	0 14	11 0	0 14	(11) 14	0	(11) 14	Design work ongoing.
Inverness Crematorium - Replacement Cremators	113	0	113	113	0	113	Design work ongoing. Final costs for works at the Crematorium.
War Memorials	119	119	119	0	0	0	Programme of works underway in conjunction with
Parks and Play Areas - Development		110				-	funded by capital discretionary budget.
Play Areas	4	53	4	(49)	0	(49)	
Depots				(12)		\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	
Depots - Health & Safety	47	247	47	(200)	(200)	0	
VEHICLES & PLANT							
Vehicle & Plant Purchases	3,786	4,500	3,786	(714)	(536)	(178)	
HOUSING (NON HRA)							
Travelling People Sites	171	206	171	(35)	0	(35)	
OVERALL TOTAL	18,564	17,571	18,564	993	(1,588)	2,581	

COMMENTS
COMMENTS
Budget allocation is match funding for ERDF transport project as part of
Scotland's 8th City - The Smart City.
Works ongoing in all Areas. Funding allocated to replacement of old columns &
defected cabling. LED replacements ongoing in all areas. Additional investment
of £2m per annum linked to revenue saving on electiricty costs.
Programme of works identified.
Works to be completed this financial year.
Works complete.
Works complete.
Phase 1 works complete.
Works complete.
Works complete.
Design work ongoing.
Design work ongoing.
Design work ongoing.
Final costs for works at the Crematorium.
Programme of works underway in conjunction with Community groups - fully
funded by capital discretionary budget.

**APPENDIX 3** 

	Actual	Revised	Year End	Year End	(Slippage)/	Anticipated	COMMENTS
	Net	Net	<b>Estimated Net</b>	Net	Acceleration	Year End	
Project Description	Year to Date	Budget	Outturn	Variance	Net	(Under)/Over	
	£000	£000	£000	£000	£000	£000	
ROADS AND BRIDGES							
Major Road Improvements							
The Inverness West Link	3,609	6,670	3,609	(3,061)	0	(3,061)	
Inshes Roundabout	176	1,405	176	(1,229)	0	(1,229)	
Kinnairdie Link Road, Dingwall (Incl Junction at County Buildings)	154	951	154	(797)	0	(797)	
B851/B862 South Loch Ness Road Improvements	239	(2,191)	239	2,430	0	2,430	
Stromeferry Rockface	435	250	435	185	0	185	
A890 Stromeferry Bypass	5	0	5	5	0	5	
Tower Road / Barn Church Road	(1)	(371)	(1)	370	0	370	
A890 Balnacra to Lair	110	369	110	(259)	0	(259)	
A890 Strathcarron to Balnacra	81	140	81	(59)	0	(59)	
A832 Slattadale to Kerrysdale	87	507	87	(420)	0	(420)	
Knoydart Landslip - Inverie - Soldiers Rock	388	0	388	388	0	388	
Minor Roads							
A832 Slattadale Widening	28	(508)	28	536	0	536	
B9091 Clephanton Bends Improvement	6	(88)	6	94	0	94	
Achnasheen Road Restraint System	6	0	6	6	0	6	
B876 Killimster Moss Road Improvements	636	465	636	171	0	171	Works complete. Overspend due to rectification of length of road either side of the original scheme.
Portree Link to A855	62	587	62	(525)	0	(525)	
Lifeline Roads				` ′		` ′	
Laxford Bridge North Approach - ERDF	9	0	9	9	0	9	Scheme complete, however minor land issues still ongoing.
Major Bridge Works							
A862 Muir of Ord Railway Bridge	1,037	1,540	1,037	(503)	0	(503)	Scheme complete. Overall spend is under the approved budget.
A836 Naver Bridge, Bettyhill, Sutherland	0	100	0	(100)	0	(100)	Scheme not to be progressed in the near future.
B863 Invercoe Bridge, Lochaber	59	18	59	41	0	41	
U2823 Lower Foyers Bridge	71	(14)	71	85	0	85	
B970 Ruthven (Spey) Bridge	2	0	2	2	0	2	
B9090 White Bridge	600	(266)	600	866	0	866	
Newhall Bridge (January Storms 2015)	12	288	12	(276)	0	(276)	
Lifeline Bridges	0	(262)	0	262	0	262	
A986 Chada - Lifeline Bridges	18	540	18	(522)	0	(522)	
B8007 Glenmore Bridge - Lifeline Bridges	8	546	8	(538)	0	(538)	
A855 Leasgary Bridge - Lifeline Bridges	0	60	0	(60)	0	(60)	
U1074 Ruthven (Abersky) Bridge - Lifeline Bridges	0	46	0	(46)	0	(46)	Project complete.
Dulsie Bridge - Lifeline Bridges	1	529	1	(528)	0	(528)	The existing bridge is being monitored. Designs are progressing.
A837 Inveran Refurbishment - Lifeline Bridges	144	(151)	144	295	0	295	Works complete and in maintenance.
A838 Fiag Refurbishment - Lifeline Bridges	0	150	0	(150)	0	(150)	
A861 Lochailort Refurbishment - Lifeline Bridges	0	400	0	(400)	0	(400)	
Glenbrittle Bridge	5	0	5	5	0	5	
A831 Comar Refurbishment - Lifeline Bridges	42	369	42	(327)	0	(327)	
ACTIVE TRAVEL	214	(603)	214	017	0	817	
ERDF - Green & Active Travel - Millburn Road Cycling, Walking & Safer Streets	214 224	(603) 129	214 224	817 95	0	95	
	62	130	62			95	Decigns in progress and works progressing
20mph Zones	02	130	02	(68)	(68)	U	Designs in progress and works progressing.

Project Description	Actual Net Year to Date	Revised Net Budget	Year End Estimated Net Outturn	Year End Net Variance	(Slippage)/ Acceleration Net	Anticipated Year End (Under)/Over	COMMENTS
	£000	£000	£000	£000	£000	£000	
L FIGURE FACILITIES							
LEISURE FACILITIES Torvean Golf Course	1.753	(683)	1.753	2,436	0	2.436	
Canal Parks Enhancement	4,195	(732)	4,195	4,927	0	4,927	
FLOOD PREVENTION							
Flood Prevention Schemes							
River Ness Flood Prevention - Tidal Section (Incl Streetscaping)	108	1.833	108	(1,725)	0	(1,725)	
South West Inverness Storm Water Relief	126	0	126	126	0	126	
Smithton / Culloden Flood Alleviation	737	453	737	284	0	284	Detailed design and contract awaiting award.
Major Flood Schemes	131	455	131	204		204	Detailed design and contract awaiting award.
River Enrick FPW / NFMS	171	296	171	(125)	0	(125)	WSP undertaking scheme design. Ground investigation complete. Public consultation and publication of Flood Protection Scheme Autumn 2017.
Dell Burn	0	20	0	(20)	0	(20)	Seriodication and passinguist of Flood Floridation Continue Floridation
Caol FPW	139	(284)	139	423	0	423	
Mill Burn FPS	0	197	0	(197)	0	(197)	
Feabule Culvert Replacement	14	549	14	(535)	0	(535)	
Conon Bridge Flood Defence Improvements	23	200	23	(177)	0	(177)	
River Gynack FPS / NFMS	138	478	138	(340)	0	(340)	
Scalesburn, Wick - Flooding	11	(7)	11	18	0	18	
River Peffery - FPS / NFMS	278	(136)	278	414	0	414	
Auldearn Burn FPS / NFMS	13	56	13	(43)	0	(43)	
Golspie - FPS / NFMS	127	25	127	102	0	102	
Kirkhill Watercourse Diversion	4	(40)	4	44	0	44	
Blairninch - Strathpeffer FPS	0	178	0	(178)	0	(178)	
River Nairn FPS	0	45	0	(45)	0	(45)	
Tarbet Ness FPS	0	50	0	(50)	0	(50)	
Balmacaan - Drumnadrochit FPS	0	23	0	(23)	0	(23)	
River Thurso FPS	89	(13)	89	102	0	102	
Dingwall SWMP	0	159	0	(159)	0	(159)	
Inverness SWMP/ICS	1	326	1	(325)	0	(325)	
Smithton / Culloden SWMP	0	90	0	(90)	0	(90)	
Fort William SWMP	0	60	0	(60)	0	(60)	
Corpach SWMP	0	30	0	(30)	0	(30)	
Newtonmore SWMP	2	712	2	(710)	0	(710)	
Halkirk SWMP	1	(2)	1	3	0	3	

	Actual Net	Revised Net	Year End Estimated Net	Year End Net	(Slippage)/ Acceleration	Anticipated Year End	COMMENTS
Project Description	Year to Date	Budget	Outturn	Variance	Net	(Under)/Over	
1 Tojou Bescription	£000	£000	£000	£000	£000	£000	
	2000	2000	2000	2000	2000	2000	
WASTE MANAGEMENT			-				
Landfill Extensions							
Landfill Capacity Extensions - Ph B & C Seater - Cell 11 & 12	1,826	1,149	1.826	677	0	677	
Landfill Restorations	1,000	.,	1,020		-	_	
Seater Landfill Restoration Programme	234	331	234	(97)	(97)	0	Part of the restoration work is to provide welfare facilities. Contract awarded.
Granish Landfill Restoration Programme	111	0	111	111	0	111	·
Waste Management Strategy							
Plant, Infrastructure & Banks	114	8,624	114	(8,510)	(1,000)	(7,510)	Slippage to cover waste treatment facilities.
FERRIES AND HARBOURS							
Sconser Ferry Terminal	28	(98)	28	126	0	126	
Uig Link Span	1,355	(64)	1,355	1,419	0	1,419	
PARKS AND PLAY AREAS - DEVELOPMENT							
Inshes Park (Phases 1 to 3)	1	36	1	(35)	0	(35)	Phase 2 design works near completion. Developer contributions awaited to proceed with works.
STRATEGIC ASSET MANAGEMENT							
Health & Safety & Statutory Compliance	3,050	2,978	3,050	72	0	72	
Starter Business Units Inverness	5	(277)	5	282	0	282	
Office Rationalisation	400	044	400	074			
Wick Office	488	214	488	274	0	274	
Dingwall Office Rationalisation	67	24	67	43	0	43	
Inverness Office Rationalisation	535	(40)	535	575	0	575	Relocation of building maintenance from Harbour Road to Diriebught depot, completed by end of October. £0.5m estimated cost with funding to be agreed with Community Services.
Grantown Courthouse Project	148	145	148	3	0	3	Project progressing.
Kinmylies Relocation	20	0	20	20	0	20	
Ullapool Service Point	12	0	12	12	0	12	
Fort William Office Rationalisation	5,357	3,991	5,357	1,366	0	1,366	
Camagheal Phase 1	111	0	111	111	0	111	
Kingussie Office Rationalisation	57	(295)	57	352	0	352	
Energy Management	6,103	3,155	6,103	2,948	0	2,948	Energy management works required across the Council's property portfolio.  Acceleration of the biomass installation programme will lead to the overspend, however RHI income will help the D&I revenue position.
CEEF	0	(16)	0	16	0	16	
		\			-		
HOUSING (NON HRA)							
National Housing Trust Advances	0	2,506	0	(2,506)	(2,506)	0	The Council has received additional consent to borrow over and above the original budget.
Private Sector Housing Grants	1,543	3,371	1,543	(1,828)	(1,057)	(771)	Commitments indicate a shortfall in the spend in current year.
		_					

Year End

Net Variance

£000

130 (89) (130) (100) (300) (60) (1) (9) (139) (50) (6) 442 (417) (134) (427) (4) (81) (146) (50) 1,501 (788) 150 46 4,222

(168)

#### MONITORING OF CAPITAL EXPENDITURE - 1ST APRIL 2017 TO 31ST MARCH 2018

	Actual	Revised	Year End
	Net	Net	Estimated N
Project Description	Year to Date	Budget	Outturn
	£000	£000	£000
PLANNING & DEVELOPMENT			
Town & Countryside Regeneration	2	(128)	2
Storr Visitor Management	0	89	0
Nairn High Street	1	131	1
Fairy Pools (Glen Brittle)	0	100	0
Inverness Townscape Heritage	0	300	0
Dell of Spey	0	60	0
Approaching Inverness	18	19	18
Visitor Management	1	10	1
Wester Ross Visitor Hubs	16	155	16
Aviemore Orbital	0	50	0
Chanonry Point	16	22	16
Misc Assets, Bridges & Structures	10	(432)	10
Coghill Footbridge	1	418	1
Bighouse Bridge Upgrade	7	141	7
Glen Nevis Footbridge	(352)	75	(352)
Soldiers Bridge	(4)	0	(4)
Green Networks, Core Paths & Long Distance Routes	0	81	0
Green Infrastructure	29	175	29
Ardersier Path	2	52	2
Vacant & Derelict Land Fund	101	(1,400)	101
Carbon Clever	55	843	55
City Deal Projects	150	0	150
Smart City - Digital Projects	46	0	46
2016/17 Overspend	0	(4,222)	0
OVERALL TOTAL	37,723	37,891	37,723

(Slippage)/	Anticipated
Acceleration	Year End
Net	(Under)/Over
£000	£000
0	130
(89)	0
(130)	0
(100)	0
(300)	0
(60)	0
(1)	0
(9)	0
(139)	0
(50)	0
0	(6)
0	442
0	(417)
(134)	0
0	(427)
0	(4)
(81)	0
(146)	0
(50)	0
0	1,501
(788)	0
0	150
46	0
0	4,222
(6,759)	6,591

COMMENTS
Budget committed.
Under discussion with Ward Members.
Budget committed.
Part of the inner City works.
Budget committed.
Budget committed.
Budget committee.
Budget committed.
Budget committed, part of the Dell of Spey scheme.
Project work complete.
i Toject work complete.
Scheme complete, grants now received.
Scheme is fully funded by grants.
£80k committed as part of the long distance routes.
Budget committed. Scheme to be delivered in 2018/19.
Budget committed. Scrience to be delivered in 2016/19.  Budget committed. Tender to be received this financial year.
budget committed. Tender to be received this financial year.
Grant funded. Projects agreed with SG and will be delivered over the next 3 years.
Budget already committed.
Grant funded.
Grant funded.
Grant runded.

THE HIGHLAND COUNCIL APPENDIX 5

# MONITORING OF CAPITAL EXPENDITURE - Projects Over £1m

ROADS AND BRIDGES  Major Road Improvements The Inverness West Link Inshes Roundabout Kinnairdie Link Road, Dingwall (Incl Junction at County Buildings)  Major Bridge Works A862 Muir of Ord Railway Bridge B970 Ruthven (Spey) Bridge B9090 White Bridge, Cawdor
Major Road Improvements The Inverness West Link Inshes Roundabout Kinnairdie Link Road, Dingwall (Incl Junction at County Buildings) Major Bridge Works A862 Muir of Ord Railway Bridge B970 Ruthven (Spey) Bridge
The Inverness West Link Inshes Roundabout Kinnairdie Link Road, Dingwall (Incl Junction at County Buildings)  Major Bridge Works  A862 Muir of Ord Railway Bridge B970 Ruthven (Spey) Bridge
Inshes Roundabout Kinnairdie Link Road, Dingwall (Incl Junction at County Buildings)  Major Bridge Works  A862 Muir of Ord Railway Bridge  B970 Ruthven (Spey) Bridge
Kinnairdie Link Road, Dingwall (Incl Junction at County Buildings) Major Bridge Works A862 Muir of Ord Railway Bridge B970 Ruthven (Spey) Bridge
Buildings)  Major Bridge Works  A862 Muir of Ord Railway Bridge  B970 Ruthven (Spey) Bridge
Major Bridge Works A862 Muir of Ord Railway Bridge B970 Ruthven (Spey) Bridge
A862 Muir of Ord Railway Bridge B970 Ruthven (Spey) Bridge
B970 Ruthven (Spey) Bridge
B9090 White Bridge, Cawdor
LEISURE FACILITIES
Torvean Golf Course
Canal Parks Enhancement
FLOOD PREVENTION
Flood Prevention Schemes
River Ness Flood Prevention - Tidal Section (Incl
Streetscaping)
WASTE MANAGEMENT
Seater Landfill Site, Bower, Caithness
STRATEGIC ASSET MANAGEMENT
Wick Office
Fort William Office Rationalisation
Kingussie Office Rationalisation
OVERALL TOTAL

		ı
Aprroved	Current	Total
Budget	Approved	Project
March 2015	Budget	Spend to Da
£000	£000	£000
43,352	43,352	25,379
6,975	6,975	956
7,258	7,258	1,473
5,360	5,360	4,853
1,150	1,150	730
2,250	2,250	866
8,227	8,227	7,957
4,144	4,144	5,073
34,708	34,708	37,488
3,000	3,800	4,724
0.500	0.500	0.070
8,500	8,500	8,979
5,801	9,321	8,381
1,994	1,994	2,796
400.740	407.005	100.055
132,719	137,039	109,655

Forecast	Forecast	Project Com	pletion Dates
Total Project	End of Project	Planned at	Current
Spend	Variance	March 2015	Estimate
£000	£000		
43,052	(518)	Mar 2021	Mar 2021
6,975	0	Mar 2020	Mar 2020
7,258	0	Mar 2019	Mar 2019
5,060	(300)	Mar 2018	Jul 2017
800	(350)	Mar 2016	Mar 2016
2,250	0	Mar 2019	Mar 2019
0.007		M- :: 0040	M 0040
8,227	0	Mar 2019	Mar 2019
5,049	518	Mar 2018	Jan 2017
37,814	3,106	Mar 2017	Aug 2016
4,300	500	May 2019	Mar 2017
1,555		may 2010	
8,750	250	Mar 2016	Nov 2016
9,321	0	Mar 2017	Jun 2018
2,444	450	Mar 2016	Nov 2016
141,300	3,656		

## **Projects Update**

## **Inverness West Link and Associated Sports Facilities**

Stage 2 (additional swing bridge) design and contract preparation is ongoing for construction following the relocation of the golf course and is programmed to commence in Spring 2019.

A paper will be taken to the May City of Inverness and Area Committee to seek approval to some minor changes to the Stage 2 proposals to reflect design development and access arrangement to residual lands available following the relocation of the golf course – this will include a fifth leg off the second roundabout on the A82 to access the residual golf lands to the south of the A82. A planning submission will then be made in the light of approvals obtained.

Torvean Golf Course - works on the new course are being undertaken by Coffey Construction and EGS Joint Venture and are on programme. It is programmed for all seeding to be complete early July to allow the growth to bed in before the course is available to be played on.

Works are ongoing on the clubhouse and maintenance building. Completion is programmed in May 2019, a slight delay, but efforts are ongoing to complete earlier notwithstanding that the later delivery of the clubhouse can be accommodated by maintaining existing facilities during the Stage 2 construction works until the new facilities are available for occupation.

Canal Parks Enhancements are complete, and the final account has been established. The out-turn cost is c£0.5m over budget, note previously reported at £0.3m, this is predominantly down to issues over the building warrant and design compatibility with the regulations. This caused initial delay in sign off of the design and also delayed the completion certificate. This budget issue is included within the overall costs for the West Link and associated sports projects.

### **Inshes Roundabout**

The Minister for Transport and the Islands announced the preferred route for the East Link in October 2017, and public exhibitions were held at that time attended by officers of the Council.

Integration between the design and traffic models between Transport Scotland (TS) and Highland Council is ongoing – TS have funded additional traffic figures by automatic traffic counters and junction traffic surveys. This information will be used to further validate the base traffic model allowing greater refinement and certainty in traffic modelling and design development to maximise benefits.

Members at the City of Inverness Area Committee confirmed approval for the early installation of three lanes over Inshes overbridge and the tender has recently been awarded. Meetings are to be held with the successful contractor to establish the start date, duration and traffic management proposals. Note it is a contract requirement that one lane in both directions is maintained throughout the day. It is

recognised that this constraint will dictate some out of normal hours working but disruption will kept to a minimum at this challenging location.

## **Development Infrastructure Dingwall**

Funding for Kinnairdie Link Road was not included in the new capital programme but work has commenced on development infrastructure improvements to facilitate development – this initially will be undertaken by a new traffic impact assessment to determine opportunities within Dingwall.

## B9090 White Bridge, Cawdor.

Tenders have been issued for the White Bridge contract.

Advance felling of trees has been completed to avoid any potential delays to the construction caused by nesting birds.

An application to the Strategic Timber Transport Fund (STTF) of £1M has been submitted with grant award expected in May. Tender return has been programmed in June such that award will follow confirmation, if any of STTF grant funding is available.

### **River Ness Flood Scheme**

The works are complete, but there remains finalisation of compensation on a small number of the claims being negotiated by the Valuation Office, noting that interim payments have been made.

## **Seater Landfill Site**

Works are underway to upgrade the leachate treatment plant.

# A890 Stromferry Bypass/Rock Stabilisation

Funding for the Stromeferry Bypass was not included within the new capital programme.

The revised targeted STAG part 2 has been submitted to Transport Scotland and we await feedback.

A priority area of rock face has been identified during the annual inspections and it is anticipated that the planned works to this area are significant and will require diversions of heavy traffic, potential disruption to rail services and be more costly than the routine maintenance being carried out this summer. Planning is underway to progress these works and discussions with Network Rail over road onto rail use are well developed. Funding for ongoing rock stabilisation works was included in the new capital programme.

# **Uig Ferry Terminal Upgrade**

A steering group has been established which involves Highland Council, Comhairle nan Eilean Siar, CALMAC, Caledonian Marine assets Ltd (CMAL) and Transport

Scotland to coordinate both the vessel design and delivery and also consider what works are deemed desirable at the ferry terminals.

Transport Scotland has yet to determine the exact scope of works and also the funding and phasing programme.

Scope of works and phasing, together with more onerous consenting processes, have resulted in an anticipated start of construction works in Spring 2019.

Consultation with the local community and harbour users continues.

## Fort William Office Rationalisation

Works on phase 1 are complete with entry date in May 2018. Works on phase 2 are nearing completion with entry date of June 2018. Costs of both phases are within the overall budget allocated for this project.

SERVICE: HOUSING REVENUE ACCOUNT

Project Description
Capital Programme 2017/18
Capital Frogramme 2017/10
Equipment and Adaptations
Major Component Replacement
Heating/Energy Efficiency
External Fabric (Major Component Replacement)
External Fabric (Environmental Improvements)
Total 2017/19 Dragramma
Total 2017/18 Programme
Capital Programme 2016/17 Carried Forward
Major Component Replacement
Heating/Energy Efficiency
External Fabric (Major Component Replacement)
External Fabric (Environmental Improvements)
Healthy, Safe and Secure
Retentions
Total 2016/17 Programma
Total 2016/17 Programme
Total Mainstream Programme
Council House Building Capital Programme
New Council House Buildings
Individual House Purchases
One-Bed Accommodation
Total Council Building Programme
OVERALL TOTAL

Actual	Revised
Net	Net
Year to Date	Budget
£000	£000
1,024	1,172
3,268	5,218
3,388	5,282
338	892
468	761
8,486	13,325
	-
2,131	2,409
1,812	3,279
1,243	1,474
26	155
43	495
98	0
5,353	7,812
13,839	21,137
13,839	21,137
20,707	25,283
3,519	510
0	0
24,226	25,793
22.225	40.000
38,065	46,930

Year End	Year End
Estimated Net	Net
Outturn	Variance
£000	£000
1,024	(148)
3,268	(1,950)
3,388	(1,894)
338	(554)
468	(293)
8,486	(4,839)
2,131	(278)
1,812	(1,467)
1,243	(231)
26	(129)
43	(452)
98	98
E 252	(2.450)
5,353	(2,459)
13,839	(7,298)
13,039	(7,290)
20,707	(4,576)
3,519	3,009
0	0,003
	- ŭ
24,226	(1,567)
, -	( )== /
38,065	(8,865)

(Slippage)/	Anticipated
Acceleration	Year End
Net	(Under)/Over
£000	£000
(152)	4
(1,925)	(25)
(1,925)	31
(554)	0
(357)	64
(4,913)	74
(125)	(153)
(1,254)	(213)
(277)	46
(129)	0
(452)	0
0	98
(2,237)	(222)
(7,150)	(148)
(5,126)	550
3,009	0
0	0
(0.117)	
(2,117)	550
(9,267)	402

COMMENTS
Clinnage corried forward
Slippage carried forward. Slippage carried forward.
Slippage due to prioritising completion of the 2016/17 programme.
Slippage carried forward.
Slippage carried forward.
Silppage carried forward.
Slight underspend estimated on completion of the 2016/17 works.
Slippage carried forward.
- 11-0
Slippage carried forward.
Slippage carried forward.

Funding
Investment Programme
Useable Capital Receipts
RHI Income
Sale of LIFT Properties
Government Grant
Landbank
Borrowing
Capital from Current Revenue
GROSS FUNDING

Actual Net	Revise Net
ear to Date	Budge
£000	£000
4,746	0
316	0
52	0
7,992	10,31
2,577	930
17,279	32,250
5,103	3,439
38,065	46,930

Revised	Year End	Year En
Net	Estimated Net	Net
Budget	Outturn	Varianc
£000	£000	£000
0	4,746	4,746
0	316	316
0	52	52
10,311	7,992	(2,319
930	2,577	1,647
32,250	17,279	(14,971
3,439	5,103	1,664
46,930	38,065	(8,865)

Year End Estimated Net		
Outturn	Variance	
£000	£000	
4,746	4,746	
316	316	
52	52	
7,992	(2,319)	
2,577	1,647	
17,279	(14,971)	
5,103	1,664	
38,065	(8,865)	