Agenda Item	8.
Report No	CP/11/22

THE HIGHLAND COUNCIL

Committee:	Communities and Place Committee
Date:	17 August 2022
Report Title:	Capital Budget Monitoring Report: 2021/22 outturn and 2022/23 Quarter 1
Report By:	Executive Chief Officer - Communities and Place

1. Purpose/Executive Summary

- 1.1 This report provides Members with the final Capital budget outturn position for the Communities and Place Service for 21/22, and the 22/23 outturn forecast as at the end of Quarter 1.
- 1.2 In 21/22, net spend on capital projects was £10.657m against a budget of £16.121m thus £5.464m budget is carried forward into 22/23.
- 1.3 There are a range of capital projects being taken forward by the Service in respect of Waste Management; Bereavement Services; Community Spaces; Vehicles & Plant and Public Conveniences. The remainder of this report discusses the projects overall supported by information in the Appendices.
- 1.4 Members are reminded that the Council's latest Capital Plan was approved by The Highland Council on 9 December 21 (item 9). The report *Medium Term Financial Plan- Capital Strategy and Capital Programme to 2036/37 can be found <u>here</u>. It is intended that an update report on the Council's overall Capital Programme is presented to The Highland Council on 22 September 22.*

2. Recommendations

- 2.1 Members are asked to note:
 - i. the capital outturn position for the Communities and Place Service for 21/22
 - ii. the forecasted capital outturn for the Communities and Place Service for 22/23 as at Quarter 1
 - iii. the current forecasts for the major projects in the Communities and Place Service

3. Implications

- 3.1 Resource implications these are described throughout the report in discussing the latest budget position and forecasted outturns.
- 3.2 Legal implications The contents of this report supports the requirement of Sections 6 and 7 of the CIPFA Financial Management Code- '*Monitoring financial performance*' and '*External financial reporting*'.
- 3.3 Community (Equality, Poverty, Rural and Island) implications: there are no specific implications arising from this report.
- 3.4 Climate Change implications: the replacement of Fleet including large good vehicles will help to reduce carbon emissions as will the ongoing review of waste management and recycling rates.
- 3.5 Risk Risk implications to the capital budget position, and budget assumptions, will be kept under regular review and any risks identified reported to future Committees and The Highland Council. The costs for the major projects in particular are a major high risk of being higher than original estimates (and is discussed in more detail at section 6).
- 3.6 Gaelic implications: there are no Gaelic implications arising from this report.

4. 21/22 Capital Programme outturn

- 4.1 **Appendix 1** provides, per project, budget, actual expenditure, actual income and the resulting net position at year end for 21/22.
- 4.2 Against a budget of £16.121m, total expenditure was £12.704m (79%). With income of £2.047m (predominantly vehicles and fleet), this resulted in a net year end position of £5.464m underspend which is carried forward to the 22/23.
- 4.3 Further detail per project is reported at **Appendix 1** and includes individual comments.
- 4.4 Members also asked to note that today's agenda also includes more detailed reports on Playpark Funding (item 9) and Waste Management (item 11).

5. 22/23 Capital budget – forecast outturn as at Quarter 1

- 5.1 The capital programme budget for 22/23 is £15.813m. Further detail is reported at **Appendix 2**. It includes actual expenditure of £2.6m (16% of annual budget) for Quarter 1. An underspend of £0.877m is forecasted to year end although it should be noted that the main reason for this underspend is attributable to the Waste project at Fort William transfer station that is not required to be delivered until 23/24.
- 5.2 Costs relating to the construction of the Inverness Waste Transfer Station are currently forecasted to be as high as £0.950m over original budget primarily attributable to significant costs of materials of £0.647m and associated overheads.
- 5.3 In addition to the updates reported separately to today's agenda in relation to Playparks (Item 9) and Waste Management (Item 11), the intention is to bring updates

to Members on the Burial Ground extension projects through respective Ward Business Meetings / Area Committees during 2022/23 onwards. £3m has already been committed for the replacement of Fleet but as is discussed in more detail in section 6, later delivery timelines are becoming increasingly challenging. Within Public Conveniences, partnership working with Cairngorms National Park is supporting the project at Glenmore. Moreover, as part of the Visitor Management upgrade programme, the budget of £0.333m will support a number of projects to enhance the existing public toilets through a series of upgrades, refurbishments, installing CCTV, and making the service more sustainable through the provision of installing charging systems.

6. 22/23 Capital budget – major projects to 2036/37

- 6.1 Appendix 3 provides details to 2036/37 for the "major projects" which are those over £5m. As reported at 1.4, the Council's Capital Programme extends to 2036/37 and reflective of the size and/or delivery timelines into the future, the information reported in this Appendix is to the end of the project ie. over its *whole life*. For example, Vehicles and Plant purchases (including large good vehicles) including the replacement of Fleet to support the Council's approach to Net Zero.
- 6.2 Current estimates for both timing (performance against delivery timelines) and scope (the project's aims and objectives) for the 3 major projects in the Communities and Place Service are on track (green) with one exception. The exception is in respect of *timing* for Vehicle and Plant Purchases which is amber (at risk). This is attributable to the increased lead in time from ordering and delivery for large goods vehicles.
- 6.3 In relation to costs, all major projects in the Communities and Place Service are reported to be red (major risk). That is, the actual costs estimated through to 2037 (ie. for the whole life of the project) are now very likely to be higher than the original cost estimates for reasons including the major increase in material costs. The matters pertaining to the construction of the Inverness Waste Transfer Station are also discussed earlier at 5.2.
- 6.4 As part of mitigation, we will for example keep the fleet replacement programme under constant review and monitor the impact of vehicle availability and cost (market and running costs) and any changes to the way Roads and Waste Services operate in relation to their fleet requirements. Capital updates for projects across all Services will support the ongoing review of the Council's overall Capital Programme which, as reported at 1.4, will be presented to The Highland Council on 22 September 22.

Designation: Executive Chief Officer, Communities and Place

Date: 8 August 2022

Author: Executive Chief Officer, Communities and Place and Finance Business Partner (Capital)

Appendix 1

MONITORING OF CAPITAL EXPENDITURE - 1ST APRIL 2021 TO 31ST MARCH 2022

2021/22 Actual 2021/22 Bactual 2021/22 Actual 2021/22 Bctal 2021/22 Actual 2021/22 Bctal 2021/22 Color 2021/22 Color 2021/22 Bctal 2021/22 Color 2021/	OMMENTS
Project Description Budget Actual	JUMMENTO
CASTE PANAGEMENT Image: Control of the storations Image: Control of the storation store in storation store in stor	
Landlil Resolvation Programme 623 952 0 951 328 328 328 Granish (Avience) & Search (C Vaste Management Strategy 9.262 9.51 0 6.407 0 0 0 0.00 10.00	
Landfill Pestorations Image: Constraint of Pogramme Image: Constraint of Pogramme <thimage: cons<="" td=""><td></td></thimage:>	
Waste Management Strategy Strategy Strate Management Facility Strate Management	
Residual Wate Management Facility 9.262 6.407 0 6.407 0 6.407 Plant, Infrastructure & Banks (Includes Cranish & MV WTS) 2.091 1.338 0 1.338 (753) (753) The actual in year spend is CB Burial Ground Montee 1 1.338 0 1.338 (753) (753) The actual in year spend is CB Burial Ground Montee 153 0 0 0 1 The actual in year spend is CB Year in year spend is CB	Caithness) Landfill sites restoratio
Berelicular Vaste Management Facility 9.262 6.407 0 6.407 0 6.407 Plan: Infrastructure & Banks (includes Granith Burial Ground Chapekin 2.091 1.338 0 1.338 0 1.338 0 1.338 0 2.051 Image: Comparison of the prace operations of the prace operation operation operations of the prace operation operations of the	
Line in the characterized Control of Data Stress (Includes Charler) 2.091 1.338 0 1.338 (T53) (T53) response of C53 kagainst the stoppe of C53 kagain	.407m reflecting the reported slip oject is on track for completion in nd is 14.028m.
Burial Ground Pottree The set of the	nish - £1.117m, FW - £52K and total is £1.338m. This reflects an ich is mostly FW WTS.
Builal Ground Portree 153 10 0 10 Builal Ground Kilmorack 41 4 0 4 3 (143) (143) Work including data analytic a delevery planned from 2223. Work including data analytic a delevery planned fr	
Dural Ground Fortree 153 10 0 0 0 (H3) (H3) delivery planned from 2223. Burial Ground Chapelhill 0 9	and project planning being develo
Units Ground Kimitalsk 41 4 0 4 (17)	
During Ground Chapernini 0 3 0 <td></td>	
Burial Ground Glen Nevis 141 4 0 4 Burial Ground Glen Nevis 100 2 0 10 0	and project planning being develo
During Bround Obles 100 2 0 2 0 2 0 2 0 100 0	and project planning being develo
Burial Ground Kilvean 50 2 0 2 Burial Ground Alness 181 10 0 10 (171) (171) delivery Janual for 2223. Burial Ground Daviot 0 127 0 7 0 7 (120) (120) Work including data analysis and delivery Janual for 2223. Work including data analysis and delivery Janual for 2223. Work including data analysis and delivery Janual for 2223. Work including data analysis and delivery Janual for 2223. Work including data analysis and delivery Janual for 2223. Work including data analysis and delivery Janual for 2223. Work including data analysis and delivery Janual for 2223. Work including data analysis and delivery Janual for 2223. Work including data analysis and delivery Janual for 2223. Work including data analysis and delivery Janual for 2223. Work including data analysis and delivery Janual for 2223. Work including data analysis and delivery Janual for 2223. Work including data analysis and delivery Janual for 2223. Work including data analysis and delivery Janual for 2223. Work including data analysis and delivery Janual for 2223. Work including data analysis and delivery Janual for 2223. Work including data analysis and delivery Janual for 2223. Work including data analysis and delivery Janual for 2223. Work including data analysis and delivery Janual for 2224. Work including dat	and project planning being develo
Burial Ground Alness 181 10 0 10 (171) (171) Work including data analysis at delivery planned from 22/23. Burial Ground Dornoch 127 7 0 7 (120) (120) Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at deliver	and project planning being develo
Burial Ground Dornoch 127 7 0 7 (120) (120) Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Work including data analysis at delivery planned from 22/23. Uncluding data data data data data data data dat	and project planning being develo
Burial Ground Daviot 0 82 0 82 <	and project planning being develo
Burial Ground Kiltarlity 0 2 0 2 2 2 Work including data analysis and delivery planned from 22/23. Work including data analysis and delivery planned from 22/23. 0 <th< td=""><td>and project planning being develo</td></th<>	and project planning being develo
Burial Grounds Ext General 0 10 (10) 0 <th< td=""><td>and project planning being develo</td></th<>	and project planning being develo
O 1 (1) O	ntial works
COMMUNITY SPACES Parks and Play Areas - Development Image: Community of the second se	ntial works
Parks and Play Areas - Development Image: Constraint of the sector of the	s to be undertaken during 22/23.
Play Areas 234 118 (116) 2 (232) (232) The SG Funded Play Areas Calculation of the Vehicle & Plant Purchases Vehicle & Plant Purchases 3,106 3,743 (1,920) 1,823 (1,283) (1,283) Image: Calculation of the Vehicle & Plant Purchases PUBLIC CONVENIENCES	
Vehicle & Plant Purchases 3,106 3,743 (1,920) 1,823 (1,283) (1,283) Funding was reprofiled to supplication PUBLIC CONVENIENCES Image: Conversion of the supplication of the	apital the Budget for 21-22 was £ • net Budget to roll forward is £232 in 21/22 through GCG.
Vehicle & Plant Purchases 3,106 3,743 (1,920) 1,823 (1,283) (1,283) Funding was reprofiled to supplication PUBLIC CONVENIENCES Image: Convenience Convente Convenience Convenience Convenience Convente Conveni	
	port accelerated spend.
OVERALL TOTAL 16,121 12,704 (2,047) 10,657 (5,464) 0	

Appendix 2

MONITORING OF CAPITAL EXPENDITURE - 1ST APRIL 2022 TO 30 JUNE 2022 (Q1)

Project Description WASTE MANAGEMENT Landfill Restorations Landfill Restoration Programme Waste Management Strategy	2022/23 Approved Budget £000	2022/23 Actual Expenditure	2022/23 Actual Income	2022/23 Actual Net Year to Date		Enter as positive 2022/23 Estimated	Enter as negative 2022/23 Estimated	2022/23 Estimated	2022/23 Variance	2022/23	2022/23 Overspend /
WASTE MANAGEMENT Landfill Restorations Landfill Restoration Programme	Approved Budget	Actual Expenditure	Actual	Actual Net							
WASTE MANAGEMENT Landfill Restorations Landfill Restoration Programme	Budget	Expenditure				Estimated	Estimated	Estimated	Manianaa	A construction of	Overenend /
WASTE MANAGEMENT Landfill Restorations Landfill Restoration Programme			Income	Year to Date					variance	Acceleration /	Overspend/
WASTE MANAGEMENT Landfill Restorations Landfill Restoration Programme			Income	Year to Date					F-4 0		
Landfill Restorations Landfill Restoration Programme	£000	£000				Expenditure	Income	Outturn	Est. Outturn v Budget	(Slippage)	(Underspend)
Landfill Restorations Landfill Restoration Programme	£000	£000							v budget		
Landfill Restorations Landfill Restoration Programme			£000	£000	l	£000	£000	£000	£000	£000	£000
Landfill Restorations Landfill Restoration Programme			i		İ						
Landfill Restoration Programme											
_											
Waste Management Strategy	72	31	0	31		72	0	72	0	0	0
maste management strategy											
Green Energy Hub (Earmarked Fund)	0	15	0	15		405	0	405	405	405	0
Residual Waste Management Facility	5,430	1,936	0	1,936		6,380	0	6,380	950	950	0
Plant, Infrastructure & Banks (includes Granish & FW WTS)	2.092	125	0	125		730	0	730	(1,362)	(1,362)	0
Household Waste Recycling Centre office/welfare facilities	20	0	0	0		20	0	20	0	0	0
Household Wheeled Bin Replacements - Green Bins	30	0	ŏ	ŏ		30	0	30	0	ŏ	0
Skye Portree WTS access road improvement	50	0	0	0		50	0	50	0	0	0
Mechanical Street Sweepers	147	0	0	0		147	0	147	0	0	0
					ļ						
BEREAVEMENT SERVICES											
Burials and Cremations											
Burial Ground Portree	504	0	0	0		49	0	49	(455)	(455)	0
Burial Ground Kilmorack	150	0	0	0		75	0	75	(75)	(75)	0
Burial Ground Chapelhill	(9)	3	0	3		3	0	3	12	12	0
Burial Ground Glen Nevis	523	0	0	0		50	0	50	(473)	(473)	0
Burial Ground Dores	304	0	0	0		125	0	125	(179)	(179)	0
Burial Ground Canisbay	(0)	2	0	2		22	0	22	22	22	0
Burial Ground Kilvean	48	77	0	77		77	0	77	29	29	0
Burial Ground Alness	480	1	0	1		200	0	200	(280)	(280)	0
Burial Ground Dornoch	326	1	0	1		326	0	326	(0)	0	0
Burial Ground Daviot	(82)	0	0	0		0	0	0	82	82	0
Burial Ground Kiltarlity	(2)	1	0	1		103	0	103	105	105	0
Burial Grounds Ext General	0	14	0	14		200	0	200	200	200	0
Crematorium Works	20	0	0	0		88	0	88	68	68	0
War Memorials	21	0	0	0		21	0	21	(0)	0	0
COMMUNITY SPACES											
Parks and Play Areas - Development											
Play Areas	477	34	(171)	(136)		477	0	477	0	0	0
VEHICLES & PLANT											
Vehicle & Plant Purchases	4,883	348	(11)	337		4,883	0	4,883	0	0	0
									0		
PUBLIC CONVENIENCES											
Glenmore PC	(3)	12	0	12		120	(60)	60	63	63	0
Visitor Management Upgrades - Public Convenience	333	0	0	0		333	0	333	0	0	0
ļ											
OVERALL TOTAL	15,813	2,600	(182)	2,418	l	14,986	(60)	14,926	(887)	(887)	0

Appendix 3

CAPITAL MAJOR PROJECT WHOLE LIFE REPORTING													
SERVICE: COMMUNITIES & PLACE	WHOLE L	IFE BUDGET TO	2036/37	A	CTUALS TO DATE		FORECAST TO END OF PROJECT			PROJECT ASSESSMENT			COMMENTS
Project Description	LIFE BUDGET EXPENDITURE £000	LIFE BUDGET INCOME £000	LIFE BUDGET NET £000	ACTUAL EXPENDITURE TO DATE £000	ACTUAL INCOME TO DATE £000	ACTUAL NET TO DATE £000	FORECAST EXPENDITURE	FORECAST INCOME £000	FORECAST NET £000	соѕт	TIMING	SCOPE	COMMENTS
Landfill Restoration Programme	8,189		8,189	6,048	-0	6,048	8,548		8,548	R	G	G	The landfill restoration programmes profiled spend includes €400k in 22/23, €1.1m in 23/24 and €1m in 24/25, this is reflected in the overall forecast expenditure. Some restoration cost may be delayed if capacity in Seater is used for authorised landfilling beyond 2025.
Residual Waste Management Facility - Longman Project	13,110		13,110	8,343		8,343	14,028		14,028	R	G	G	The Inverness WTS project is on course to be completed in Jan 2023, the forecast outturn remains steady at £14.028m.
Vehicle & Plant Purchases (incl. Large Goods Vehs)	38,906		38,906	4,091	-1,931	2,160	38,906		38,906	R	A	G	We are experiencing increased costs across all areas of vehicles and plant. The availability of materials and components used in manufacturing processes, the impact of inflation, Brexit and Covid, all affect the price and availability of vehicles and plant. The lead in time between ordering and delivery or a large goods vehicle is in the region of 18 month. We will keep the fleet replacement programme under review and monitor the impact of vehicle availability and cost (market and running costs) and any changes to the way Roads and Waste services operate in relation to their fleet requirements.