Agenda Item	7
Report No	HP/ <mark>05</mark> /23

THE HIGHLAND COUNCIL

Committee: Housing and Property

Date: 26 January 2022

Report Title: Property Capital Monitoring Statement and Progress Update

Report By: Executive Chief Officer, Housing and Property

1. Purpose/Executive Summary

- 1.1 This report provides Members with the monitoring statement for the third quarter of the 2022/23 financial year to the end of December 2022.
- 1.2 The report also updates Members on progress with some of the key capital projects in the General Fund Capital Programme that are managed by Housing and Property.
- 1.3 Members are reminded that a review of the Council's Capital Programme is underway and that the current Capital Programme was approved at the Council meeting on 9 December 2021. The report (Medium Term Financial Plan Capital Strategy and Capital Programme to 2036/37) can be found at the link below.

https://www.highland.gov.uk/download/meetings/id/79295/9 medium term financial pl an - capital strategy and capital programme to 203637

2. Recommendations

2.1 Members are asked to:

- i. **NOTE** the position for the third quarter of the 2022/23 financial year, and the estimated year-end position.
- ii. **NOTE** the progress made with the projects referred to in this report.
- iii. **NOTE** the progress on the structural investigations at Thurso High School and **APPROVE** the allocation of £2M from the School Estate Improvement Programme capital budget heading for the installation of modular classroom accommodation, all as outlined in Paragraphs 4.5 and 4.6.
- iv. **NOTE** the progress on the new building for Ness Castle Primary School in Inverness and that a verbal update will be provided at the Committee meeting.
- v. **NOTE** that an announcement on the outcome of the bidding process for Phase 3 of the Scottish Government's Learning Estate Investment Programme is

expected early in 2023 and that a verbal update will be provided at the Committee meeting.

3. Implications

- 3.1 **Resource:** The expenditure on the individual projects and programmes of work is being managed within the overall funding allocations in the revised Capital Programme approved by the Council in December 2021.
- 3.2 **Legal:** The contents of this report and the annual accounts aim to satisfy the requirement of Sections 6 and 7 of the CIPFA Financial Management Code 'Monitoring Financial Performance' and 'External Financial Reporting'. Also, the capital investment outlined in the report supports the Council's efforts to meet its statutory obligations to maintain compliance of buildings, manage school roll pressures and deliver the Early Learning and Childcare expansion programme.
- 3.3 **Community (Equality, Poverty, Rural and Island):** The report details continuing investment across all geographic areas of the Council's estate. The capital investment programme will make a significant contribution to the economic recovery across Highland communities over the coming years.
- 3.4 **Climate Change/Carbon Clever:** The planned capital investment will help meet Council and Scottish Government objectives in relation to energy efficiency and climate change.
- 3.5 **Risk:** Risk implications to the budget position, and budget assumptions, will be kept under regular review and any risks identified reported to future meetings of this Committee. All risk matters are managed on both individual projects and across programmes of work.
- 3.6 **Gaelic:** The Capital Programme includes substantial investment to support the delivery and expansion of Gaelic Medium Education.

4. Capital Programme 2022/23

- 4.1 The Capital Programme budget for 2022/23 is £71.088M and a summary is included in **Appendix 1.** It includes actual net expenditure of £27.090m (38% of the annual budget) to the end of December. The estimated year end outturn position is currently forecast as being £48.695M which will result in slippage of £22.393M which can be attributed to challenging market conditions, in particular a limited availability of contractors and consultants due to a high volume of work across the construction industry. Further sector pressures are set out in Paragraph 5.2 below.
- 4.2 It should be noted that the statement includes additional income of £1.394M that has been received this financial year following the successful outcome of an application to the Scottish Government for Gaelic funding. This resulted in the award of £0.8M towards the Tain 3-18 Campus project and £0.594M for the Broadford Primary School project.
- 4.3 The statement also now includes two additional self-funded projects:
 - A new multi-use games area at Dornoch Academy that is nearing completion.
 - A new synthetic playing field at the UHI Campus that will be owned by the Council, operated by High Life Highland, and is programmed for completion later this year.

- 4.4 **Early Learning and Childcare (ELC)/School Estate Improvement Programme:** An investment programme was approved in 2019 that combined the Scottish Government allocation of £32.59M for the ELC expansion programme with Council capital funding to deliver other essential improvements to school buildings at the same time. The programme was delayed from 2020 onwards due to the impact of the pandemic but despite this and other challenges, 80 projects have now been completed. The 4 projects listed below have been delayed for a variety of reasons but continue to be taken forward due to the commitment to the Scottish Government that they will be delivered, and an update on the status of each project is included below.
 - Dingwall Primary: Replacement of nursery accommodation and other necessary improvements to the school campus; options are being considered within a limited area on the campus that can be developed due to flood risk restrictions. Further engagement is required with Ward Members.
 - Kiltearn Primary: Modular nursery unit and refurbishment of vacated areas to address condition and suitability issues; proposal being developed, a small area of additional land may be required for car parking.
 - Kinmylies Primary: New nursery annexe and conversion of vacated areas to address roll pressures; has been included in the Planning in Principle application for the Charleston Academy masterplan and the detailed design is now progressing.
 - **Strathconon Primary:** Replacement of dilapidated modular unit and conversion of former schoolhouse. Planning approval for the scheme was obtained in December and the project is moving to tender stage.
- 4.5 **Thurso High School Structural Defects:** A decision was taken in October 2022 to close one of the classroom blocks (Block A) until further notice and to carry out surveys of all the remaining blocks on the campus. Most of these blocks have now been surveyed, with the Games Hall to be surveyed this month and the remaining Kitchen and Technical blocks during a holiday period. Further intrusive investigations have been carried out on Block A and two options for temporary stabilisation works have been identified and are being appraised. The longer-term options are currently being assessed and will be reported to a future Committee meeting.
- 4.6 **Thurso High School Modular Accommodation:** Temporary modular classroom accommodation has been installed as an interim solution to replace the classrooms in Block A that cannot be accessed, and arrangements are being made to install permanent modular accommodation. The total cost of the modular accommodation is estimated at £2M and, if approved, could be completed by October at the latest. Approval is therefore sought from the Committee for the necessary capital funding to be provided from the School Estate Investment Programme budget heading.

5. **Major School Projects**

- This section of the report updates on progress with the major school projects that are currently being taken forward. **Appendix 2** sets out the whole life costs of these projects along with "RAG" ratings in relation to the main criteria of Cost, Time and Scope. There are 8 projects currently at the design and planning stages and that have been impacted by the various factors currently affecting the entire construction industry. The impact on these projects will be assessed as part of the review of the Council's Capital Programme that is currently underway.
- 5.2 Previous reports to meetings of the Council and this Committee have highlighted some of the pressures that have affected the delivery of projects over the last 2-3 years, and the potential impact on the capital programme of rising construction cost inflation. This

situation has worsened significantly since the beginning of 2022, and the following are the main factors that have been impacting on construction costs.

- General inflation/tender cost indices rising oil and gas prices; material and labour shortages; the impact of various socio-economic factors and worldwide events; manufacturing and distribution constraints; local, national, and worldwide demand.
- Extraordinary increases in costs of certain materials or products.
- Local supply chain limited number of sub-contractors in Highland for certain types of work or sizes of project.
- Central belt supply chain already busy so further inflated cost of working on Highland projects, effectively a higher cost location factor.
- Risk management contractors, sub-contractors and suppliers are all factoring
 in additional risk allowances to cover any further increases, particularly for
 projects with a longer construction period, thus exacerbating the overall position.
- More stringent design and energy performance standards; this includes the
 adoption of the Passivhaus design principles for new build schools, such as the
 Tain 3-18 Campus, that are part of the Scottish Government's Learning Estate
 Investment Programme (LEIP). There is also a requirement to work towards
 ambitious targets in relation to achieving Net Zero Emissions and a reduction in
 Construction Embedded Carbon.
- Ness Castle Primary School: Progress on the construction of the new school building at Ness Castle in Inverness was delayed due to the factors that affected the construction industry after work commenced on site in May 2021, including the ongoing effect of the Covid-19 pandemic. As a result, an interim plan was implemented to establish the new Ness Castle Primary School at the Holm Primary School campus from the start of the school session in August 2022. It is anticipated that the Council will take possession of the new building during week commencing 23 January to allow the school to commence operating from there on Monday 27 February. A verbal update on the handover of the building will be provided at the Committee meeting.
- Learning Estate Investment Programme Phases 1 and 2: The contract for the new Tain 3-18 Campus building (included in Phase 1 of LEIP) was awarded in August in line with the approval given by Members at the Council meeting in June. Construction work commenced in late September and is due to be completed in December 2024. Design work is progressing on the new school buildings at Broadford Primary School and Nairn Academy, which are included in Phase 2 of LEIP and must be occupied by the end of 2025 as one of the conditions of the funding award.
- Other Major Projects: As well as the projects outlined in Paragraphs 5.3 and 5.4, the Council agreed at its meeting in June 2022 that design and planning work should continue to progress on the major school projects at pre-construction stage that are listed below. This approach will allow the projects to potentially be taken up to tender stage while awaiting the outcome of the review of the Council's Capital Programme.
 - Beauly Primary School New Build
 - Charleston Academy Extension/Refurbishment
 - Culloden Academy Extension/Refurbishment
 - Dunvegan Primary School New Build
 - Park Primary School New Build
 - St Clement's School New Build

- 5.6 **Stakeholder Groups:** Groups have been established for the 10 major new build and extension projects referred to in Paragraphs 5.3 to 5.5. Information on all the projects, including minutes of Stakeholder Group meetings, can be found at the link below.

 https://www.highland.gov.uk/info/878/schools/845/school estate management
- 5.7 Learning Estate Investment Programme Phase 3: A bid was submitted to the Scottish Government in October 2022 for the following projects: replacement buildings at Beauly, Dunvegan and Park Primary Schools; a replacement building on a new site in Dingwall for St Clement's School; and a building for the new Primary School at the Tornagrain development to the east of Inverness. An announcement was expected from the Scottish Government before the end of December on the outcome of the bidding process. However, all Local Authorities were notified on 22 December "that unfortunately due to other work pressures the Phase 3 announcement of the Learning Estate Investment Programme will be delayed until early in the New Year". A verbal update will be provided at the Committee meeting.
- New Primary School at Tornagrain: The approved capital programme currently has a delivery date of 2030/31 for the new school building. However, as reported to the Council meeting in September 2022, it is likely to be required well before then due to the impact of the forecast roll pressures at Croy Primary School. It was agreed at the Council meeting that the project should be included in the bid for Phase 3 of the LEIP. A statutory consultation process would be required to establish the new school and catchment area, which usually takes up to a year to complete. Officers have therefore commenced on the initial engagement process and consideration of options required prior to formally launching the statutory consultation, as well as the commencement of the initial strategic briefing stage for the design of the new building. The actual timing of the construction phase of the project will be subject to the outcome of both the review of capital programme that is underway and the LEIP Phase 3 bidding process.

6. Strategic Asset Management Programme

- 6.1 **Generally:** Works are progressing with continued investment through the various budget headings to maintain statutory compliance and carry out improvements to the condition of the building fabric and engineering installations in the various properties in the General Fund estate.
- 6.2 **Property Surveys:** The Building Condition Survey programme is progressing with Phase 1 (Council Depots) complete. Phase 2 includes all Secondary Schools within the Lochaber, Badenoch and Strathspey areas and is nearing completion. Phase 3 will concentrate on the Black Isle and Cromarty Firth areas and is currently at contract award stage.

7. Housing (Non HRA) Gypsy/Traveller Sites

7.1 Housing Services have been successful in securing Scottish Government funding to transform Longman Park into a 'great place to live and bring up children'. This significant funding will enable, over the next two years, land works and the development of new rented accommodation and enhanced site facilities. This will improve and future proof the services on offer to the tenants at the site (rented from Inverness' Common Good Fund). Our aim is to bring Longman Park up to the standards which we aim to provide to all our tenants. The residents have been actively involved in helping to draw up the design plans - making sure that their needs and preferences inform the improvements. This close working and active engagement will continue.

7.2 The capital budget for Highland Gypsy Traveller sites has been carried forward from previous years to provide the required match funding. This project will help deliver the Council's 'Fairer Highland' commitments and is one of a small number of Scottish demonstrator projects.

Designation: Executive Chief Officer, Housing and Property

Authors: Finlay MacDonald, Head of Property and Facilities Management

Robert Campbell, Service Lead - Capital Planning and Estate

Strategy

Brian Cameron, Service Lead – Housing Policy and Performance

BUDGET

SERVICE: PROPERTY & HOUSING

	-
Project Description	2022/23 Budget (incl. carry forward from prior year
	£000
COMMUNITY AND LEISURE FACILITIES	
Community and Leisure Facilities	929
Inverness Leisure Centre & Aquadome	125
Other Properties (Comm & Leisure)	66
Dornoch Academy - Multi Use Games Area	0
UHI Campus - Synthetic Sports Pitch	0
Eden Court Theatre Redevelopment	827
SCHOOLS	
Alness Academy	776
Beauly Primary	919
Broadford Primary - LEIP Phase 2	91
Charleston Academy	4,063
Culloden Academy	2,901
Dunvegan Primary	1,082
Inverness High School	245
Lochaber High Flood Damage	(765)
Merkinch Primary	242
Nairn Academy - LEIP Phase 2	1,784
Ness Castle Primary	5,877
Park Primary - Fire Reinstatement	(1,575)
Park Primary	1,988
St Clement's	304
Tain 3 to 18 Campus - LEIP Phase 1	4,493
Early Learning and Childcare/School Estate	22,570
Improvement Programme Remote Schools - Housing Accommodation	250
E&L Residential Properties	83
The Bridge School	1,143
The Bridge School	1,145
HEALTH & SOCIAL CARE PROGRAMME	
Adult Services (NHS)	4,769
Children's Services/Out of Authority	650
Children's Services/Out of Authority	030
STRATEGIC ASSET MANAGEMENT	
Engineering Compliance	1,293
Catering & FM Compliance	922
Property Structures and Fabric	3,112
Property Security	80
Property Surveys	687
Council Property Estate Annual Improvements	1,875
Water Management	398
Fire Safety	(147)
Asbestos Removal	114
Energy Management	2,707
Depots - Health & Safety	1,132
Office Rationalisation	1,459
HOUSING (NON HRA)	
Private Sector Housing Grants	3,079
Travelling People Sites	541
OVERALL TOTAL	71,088

	ACTUALS	
2022/23	2022/23	2022/23
Actual	Actual	Actual
Expenditure	Income	Net Year to Date
£000	£000	£000
258	0	258
0	0	0
47	0	47
31	0	31
42	0	42
0	0	0
436	0	436
490	0	490
515	(599)	(84)
80	0	80
2,423	0	2,423
482	0	482
88	0	88
27	0	27
17	0	17
1,096	(20)	1,076
5,721	0	5,721
280	0	280
142	0	142
19	0	19
2,272	(800)	1,472
6,547	(1)	6,546
312	0	312
0	0	0
0	0	0
		_
234	(4)	230
65	0	65
03	0	03
1,157	(222)	935
1,157	(222) 0	140
2,690	0	
2,690 347	0	2,690 347
279	0	279
0	0	0
15	0	15
244	0	244
27	0	27
825	0	825
29	0	29
109	0	109
109	U	109
1 494	(72)	4 444
1,484	(73)	1,411
26	(187)	(161)
28,996	(1,906)	27,090

2022/23 Estimated Income £000 0 0 (100) 0 (210)	2022/23 Estimated Outturn £000 429 50 66 0 50 0
0 0 0 0 (100) 0	\$000 \$2000 \$429 \$50 \$66 \$0 \$50
£000 0 0 0 (100) 0	£000 429 50 66 0 50
0 0 0 (100) 0	429 50 66 0 50
0 0 (100) 0	50 66 0 50
0 0 (100) 0	50 66 0 50
0 (100) 0 0	66 0 50
(100) 0 0	0 50
0 0	50
0	
-	0
(210)	
	776
0	919
(599)	341
0	563
0	2,901
0	832
0	245
0	50
0	242
(20)	1,344
0	5,877
0	425
0	988
0	54 6.475
(800)	6,175 10,570
(102)	
0	350
0	83 1,143
U	1,143
(4)	769
	250
U	250
0	1,729
	500
0	4,037
0	435
0	400
0	150
0	100
0	422
	50
	960
	500
U	300
(FO)	2.070
	3,079
	541 48,695
	0 0 0 0

ESTIMATES

2022/23	2022/23	2022/23
Variance	2022/23	2022/23
Est. Outturn v	Acceleration/	Overspend/
	(Slippage)	(Underspend)
Budget £000	£000	£000
2,000	2,000	2000
(F00)	(F00)	0
(500) (75)	(500) (75)	0
0	0	0
0	0	0
50	50	0
(827)	(827)	0
()	()	Ţ.
0	0	0
(0)	0	0
250	250	0
(3,500)	(3,500)	0
0	0	0
(250)	(250)	0
0	0	0
815	815	0
0	0	0
(440)	(440)	0
0	0	0
2,000	2,000	0
(1,000) (250)	(1,000) (250)	0
1,682	1,682	0
		0
(12,000)	(12,000)	0
100	100	0
0	0	0
0	0	0
(4,000)	(4,000)	0
(400)	(400)	0
400	400	
436	436	0
(422) 925	(422)	0
925 356	925 356	0
(287)	(287)	0
(1,725)	(1,725)	0
(298)	(298)	0
569	569	0
(64)	(64)	0
(1,747)	(1,747)	0
(632)	(632)	0
(1,159)	(1,159)	0
0	0	0
(0)	0	0
(22,393)	(22,393)	0

VARIANCE

CHECK 71,088 28,996 -1,906 27,090 53,588 -583 53,005 -18,083 -18,083 0

> 1394 -1918 1884

605

THE HIGHLAND COUNCIL

CAPITAL MAJOR PROJECT WHOLE LIFE REPORTING - Q3

SERVICE: PROPERTY & HOUSING

WHOLE LIFE BUDGET TO 2036/37

ACTUALS TO DATE - 2022/23 Q3

FORECAST TO END OF PROJECT

PROJECT ASSESSMENT

COMMENTS

Pr	oject Description
	en Court Highlands Theatre development
Aln	ess Academy
Inv	erness High
Ме	rkinch Primary
Ne	ss Castle Primary
Tai	n 3-18 Campus - LEIP Phase 1
Bro	padford Primary - LEIP Phase 2
Na	irn Academy - LEIP Phase 2
Be	auly Primary
Ch	arleston Academy
Cu	lloden Academy
Du	nvegan Primary
Pa	rk Primary
St	Clement's School

Life Budget Expenditure	Life Budget Income	Life Budget Net
£000	£000	£000
13,385	-11,154	2,231
37,883	-3,101	34,782
16,789		16,789
20,269	-1,000	19,269
14,868	-2,084	12,784
69,400	-800	68,600
14,193	-599	13,594
42,165	-25	42,140
12,000		12,000
16,011	-164	15,847
19,218	-1,001	18,217
12,250	-250	12,000
13,000		13,000
13,000		13,000

Actual	Actual	Actual
Expenditure	Income	Net
To Date	To Date	To Date
£000	£000	£000
37,432	-1,000	36,432
16,929		16,929
20,017		20,017
13,822		13,822
4,897	-800	4,097
632	-604	28
1,378	-20	1,358
646		646
351		351
5,814		5,814
711	-250	461
154		154
81		81

Forecast Expenditure	Forecast Income £000	Forecast Net £000
13,385	-11,154	2,231
37,883	-3,101	34,782
16,789		16,789
20,269	-1,000	19,269
14,868	-2,084	12,784
69,400	-800	68,600
TBC	TBC	TBC

Cost	Timing	Scope
R	TBC	TBC
G	G	G
G	G	G
G	G	G
G	R	G
G	G	G
R	TBC	TBC

	COMMENTS
fc N	roject still in its infancy. Rising costs noted as a potential risk or now given ongoing uncertainty in economy. ew building operational from October 2020; phase 2 works ompleted in 2022.
	Vorks complete.
N	ew building operational from October 2020.
N	ew building to be operational in February 2023.
ш	construction work underway; to be complete in December 024
D	esign in progress.