Agenda Item	5
Report No	ECI/2/2023

THE HIGHLAND COUNCIL

Committee: Economy and Infrastructure

Date: 2 February 2023

Report Title: Capital Monitoring Quarter 3 2022/23

Report By: Executive Chief Officer Infrastructure, Environment & Economy

1. Purpose/Executive Summary

- 1.1 This report provides Members with reported position for the Q3 ended 31 December 2022 of the 2022/23 financial year.
- 1.2 Net spend on capital projects in the period to 31 December 2022 totalled £50.291m.
- 1.3 Since publication of the Q2 report a review of the capital programme is ongoing and an update on this will be presented to February Council.

2. Recommendations

2.1 Members are asked to **consider** the financial position as at 31 December 2022 and note the estimated year end forecast.

3. Implications

- 3.1 **Resource** Resource implications are discussed in the report. There are ongoing issues with inflation and supply issues that continue to put pressure on individual projects, or ongoing programmes of work. This is being regularly monitored and adjustments made where appropriate.
- 3.2 **Risk** Risk implications to the budget position, and budget assumptions, will be kept under regular review and any risks identified reported to future Committees.
- 3.3 **Legal** The contents of this report and the annual accounts aim to satisfy the requirement of Sections 6 and 7 of the CIPFA Financial Management Code 'Monitoring financial performance' and 'External financial reporting'.

3.4 There is no specific equality, climate change/Carbon Clever, rural or Gaelic implications arising as a direct result of this report.

4. Capital Programme 2022/23

- 4.1 **Appendix 1** provides an overview of the capital programme to 31 December 2022. For the period there has been £65.500m of gross expenditure. Overall, there has been a net expenditure of £50.291m for the 9 months to 31 December 2022 representing 74.2% of the 2022/23 programmed annual budget figure. Members should note that the Q3 report contains 4 additional lines, 50 Safer Routes to School, 100 Economic development and 134 School bus fleet which are funded from external income and line 38 Infirmary Bridge.
- 4.2 The estimated outturn position shows a net expenditure of £53.342m. In the third quarter of the financial year there is an anticipated underspend of £14.455m for the year end forecast. Members should note that £3.45m of this reported underspend is match funding which is reserved and cannot be spent until the outcome of UK government LUF applications and Scottish Government second round of flood risk allocation funding is known.
- 4.3 The work on bridge replacement and refurbishment is proceeding and existing internal resources have been strengthened (through recruitment and the use of external consultants). Members should also note that construction consents, design and procurement has been slower than anticipated for these complex projects and this has contributed to the anticipated underspend in the order of £11.0m. Work is ongoing in Q4 to accelerate the bridges spend and there is confidence that the design effort will deliver the work through slippage to 2023/24.
- 4.4 **Appendix 2** provides an overview of the whole life costing for Major Projects.

Designation: Executive Chief Officer Infrastructure, Environment & Economy

Date: 2 February 2023

Author: Malcolm Macleod

THE HIGHLAND COUNCIL

Appendix 1

MONITORING OF CAPITAL EXPENDITURE - TO 31ST DECEMBER 2022 (Q3)

SERVICE: INFRASTRUCTURE, ENVIRONMENT & ECONOMY

	BUDGET		ACTUALS			ESTIMATES			VARIANCE		
	2022/23 Budget	2022/23 Actual	2022/23 Actual	2022/23 Actual Net	2022/23 Estimated	2022/23 Estimated	2022/23 Estimated	2022/23 Variance		2022/23 Overspend /	
Project Description	(incl. carry forward from	Expenditure		Year to Date	Expenditure		Outturn	Est. Outtur Budget	n v (Slinnage)	(Underspend)	Comments
	prior year)										
	£000	£000	£000	£000	£000	£000	£000	£000	£000	£000	
ROADS AND BRIDGES Structural Road Works											
Road Structural Capital Works (incl. VRS, Weather Stations & Road Signs/Markings)	13,668	7,481	(60)	7,421	13,615	(60)	13,555	(113)	(113)	0	The budget includes works for various road assets including surfacing, road markings, signs, cattle grids, weather stations, etc. Works programmes vary throughout the year and are dependent on weather constraints. The surface dressing programme is now complete.
	4,194	4,157	0	4,157	4,194	0	4,194	0	0	0	The surface dressing programme is now complete. The availability of materials at the start of the season caused a slight delay in commencing the programme. Where an Area is not undertaking surface dressing operations in a particular year, the
Road Surface Dressing Capital Bridges, Retaining Walls & Culverts	3,120	461	0	461	850	0	850	(2,270)	(2,270)	0	hudget is used for surfacing instead
	0,120	401		401			000	(2,210)	(2,210)		The £36k budget is to be used for the remedial
Coast Protection	36	0	0	0	36	0	36	0	0	0	works at Braehead (Fortrose). The works at Braehead are estimated to be approximately £500k in total and the Service is trying to find funding for them.
Sconser Quarry Gas Conversion	122	124	0	124	125	(122)	3	(119)	(119)	0	
Area Minor Capital Works											
Timber Extraction	532	1,575	(864)	711	2,786	(2,398)	388	(144)	(144)	0	
Major Road Improvements											
The Inverness West Link Inshes Roundabout	(791) (202)	590 70	0 (4)	590 66	750 70	(271) (202)	479 (132)	1,270 70	1,270 70	0	
Development Infrastructure, Dingwall	797	36	0	36	57	0	57	(740)	(740)	0	
B851/B862 South Loch Ness Road Improvements	283	223	0	223	283	0	283	0	0	0	
Stromeferry Rockface	235	91	0	91	235	0	235	0	0	0	
Minor Road Improvements	0.070	4.440	0	0	0.070		0.070				
Other Minor Schemes (PDU) Major Bridge Works	2,273	1,442	0	1,442 0	2,273	0	2,273	0	0	0	
B863 Invercoe Bridge, Lochaber	7,953	3,474	0	3,474	4,107	0	4,107	(3,846)	(3,846)	0	
A862 Muir of Ord Railway Bridge B9090 White Bridge	(1) 251	7	0	7	2 8	0	2 8	3 (243)	0 (243)	3 0	
Dulsie Bridge Ruthven (Spey) Bridge	33 (29)	0 19	0	0 19	5 35	0	5 35	(28) 64	(28) 64	0	
Naver Bridge	(176)	189	0	189	210	0	210	386	386	0	
Infirmary Bridge Lifeline Bridges B8007 Glenmore Bridge - Lifeline Bridges	777	0	0	0	15 0	0	0	(535)	(535)	0	
A884 Acharn & Achnagavin Bridges - Lifeline Bridges	71	0	0	0	0	0	0	(71)	(71)	0	
A831 Comar Refurbishment - Lifeline Bridges	821	0	0	0	0	0	0	(821)	(821)	0	
ACTIVE TRAVEL Car Parking - Portree	192	12	(7)	5	199	(7)	192	(0)	0	0	
Car Parking - Fort Augustus Car Parking - Inverness Lorry Park	5 102	2	0	2	0 102	0	102	(5) 0	0	(5) 0	Complete.
Car Parks Structural - Rose Street Multistorey Cycling, Walking & Safer Streets / BPF	(3)	0 283	0 (56)	0 227	238 283	(286)	238	0	0	0 0	
Safer Routes to School 20mph Zones	66 19	1,390	(1,055) 0	335 0	1,656 19	(1,590)	66 19	0	0	0	
Traffic Management Improvements	(235)	5	0	5	5	0	5	240	240	0	
Community Links PLUS	10	230	(280)	(50)	450	(450)	0	(10)	(10)	0	
Low Carbon Travel & Transport (LCTT)	(21)	52	(9)	43	75	(9)	66	87	87	0	
Bus Priority Rapid Development Fund (incl rural Giga Prog RGCP)	(47)	0	0	0	0	0	0	47	47	0	
Bus Shelters	20	25	0	25	25	0	25	5	5	0	
Accessing Inverness	(7)	76	0	76	400	(400)	0	7	7	0	
Aviemore Active Travel Path	(4)	2	(96)	(94)	0	(96)	(96)	(93)	(93)	0	
Active Travel Transformation (Highland)	660	1	0	1	350	0	350	(310)	(310)	0	
Spaces for People	(15)	0	(15)	(15)	0	(15)	(15)	0	0	0	Complete.
NC500 Levelling Up Funding - Match Funding	1,000	0	0	0	0	0	0	(1,000)	(1,000)	0	
LIGHTING, CCTV & RADIO MASTS											
											There may be further SALIX income of up to £500k
Structural Lighting Works	2,127	1,017	0	1,017	1,500	(500)	1,000	(1,127)	(1,127)	0	for LED installations but this is not guaranteed and works are progressing against existing budget. Any slippage to be carried into future years to complete LED programme. £100k transferred to Radio Mast Structural Capital budget as previously earmarked for replacement mast installed in 2018 in partnership with site sharers but not yet invoiced.
Public Space CCTV Modernisation	135	55	0	55	155	(20)	135	0	0	0	Works ongoing in Inverness and Fort William, full year budget expected to be spent with possible acceleration in to next years budget. £20k income from Police Scotland to upgrade and take ownership of Kessock Bridge CCTV.
Radio Mast Structural Capital	140	0	0	0	110	0	110	(30)	(30)	0	Awaiting invoicing from site sharer for previous mast replacement, legal issues holding up process so likely to be slippage. £100k transferred from Structural Lighting Works budget as previously held there for payment of replacement mast installed with sharers in 2018 not yet invoiced. Expected invoice
FLOOD RISK MANAGEMENT Flood Protection Schemes											
River Ness Flood Prevention - Tidal Section (Incl	(77)	0	0	0	0	0	0	77	0	77	Suggest the overspend is taken from
Streetscaping)	(11)									''	Smithton/Culloden Flood Alleviation. (Alan Fraser)
Smithton / Culloden Flood Alleviation	325	65	0	65	145	0	145	(180)	(103)	(77)	Project 80% funded by Scot Gov but funded through General Capital Grant so income not reflected.
River Enrick FPW / NFMS	490	219	0	219	470	0	470	(20)	(20)	0	Project 80% funded by Scot Gov but received through General Capital Grant so income not
											reflected.

			<u> </u>		T		1				1	
Caol FPW	5,703	4,532	(108)	4,424	5,716	(108)	5,608		(95)	(95)	0	Project 80% funded by Scot Gov but through General Capital Grant and so income not reflected. Income in year reflects private sector conts.
Flood Studies				0								
Mill Burn FPS	319	0	0	0	0	0	0		(319)	(319)	0	Unlikely to spend this financial year due to delay in Scottish Government decision on grant funding. Funding should be pushed back to next financial year.
Conon Bridge Flood Defence Improvements	(39)	11	0	11	25	0	25		64	64	0	
River Gynack FPS / NFMS River Peffery - FPS / NFMS	157 (6)	5	0	5 0	40 5	0	40 5		(117) 11	(<mark>117)</mark> 11	0	
Golspie FPS / NFMS River Nairn & Auldearn Burn FPS	112 336	0 57	0	0 57	0 120	0	0 120		(112) (216)	(112)	0	
Risk Management Plans	(33)	233	0	233	320		320	1	353	(216) 353	0	
Flood Improvement Works Knockbain Burn, Dingwall	202	19	0	19	202	0	202		0	0	0	
Scalesburn, Wick	(2)	0	0	0	0	0	0		2	2	0	
Surface Water Management Plans	135	18	0	18 0	55	0	55		(80)	(80)	0	
FERRIES AND HARBOURS Uig Ferry Terminal and Link Span	16,202	19,617	(40)	0 19,577	38,87	3 (23,327)	15,551		(651)	(651)	0	
Harbours General Structural Works - H&S	1,112	0	(40)	0	1,112		1,112	-	(0)	0	0	
Travel Hoist Finger Jetty Construction		6	0	6	6		6	_	17	17	0	
Portree Structural Inspection	1,777	0	0	0	0	0	0	-	(1,777)	(1,777)	0	
Lochinver Structural Inspection	(64)	0	0	0	0	0	0		64	64	0	
			(1.2)									
Corran Ferry	100	278	(43)	235	278	(178)	100		0	0	0	
LEISURE FACILITIES Parks and Play Areas - Development				0 0				-				
Inshes Park (Phases 1 to 3)	(91)	58	(114)	(56)	210	(114)	96		187	187	0	
PLANNING & DEVELOPMENT Town & Countryside Regeneration	535	0	0	0	50	0	50	1	(485)	(485)	0	Projects identified. Early stage.
Economic Development	0	3,174	0	3,174	3,174	(3,174)	0		0	0	0	To be funded from reserves.
Storr Car Park	(279)	3	(9)	(6)	3	(9)	(6)		273	0	273	
Dell of Spey	106	3	0	3	50	0	50		(56)	(56)	0	Lighting project underway.
Nairn High Street	56	0	0	0	56	0	56		0	0	0	
Inverness Townscape Heritage Nature Restoration Fund	(31) 443	0 81	0 (2)	0 79	0 445	0 (2)	0 443		31	0	31	
Island Infrastructure Fund Visitor Management	0	81	(510)	(429) 0	510		0		0	0	0	
Wester Ross Visitor Hubs	89	0	0	0	15	0	15		(74)	(74)	0	
Glencoe Village Car Park Improvements	0	4	(9)	(5)	9	(9)	0		0	0	0	
Achmelvich Beach Car Park & Toilets	0	6	(6)	0	6	(6)	0		0	0	0	
Storr Visitor Management	87	157	(66)	91	157	(97)	60		(27)	(27)	0	Sum committed as part of woodland restoration grant scheme.
Misc Assets, Bridges & Structures Assets, Bridges & Structures	168	0	0	0	90	0	90	1	(78)	(78)	0	Ongoing inspections and works. Replacement structures required
Green Networks, Core Paths & Long Distance Routes				0				1				
Green Infrastructure	89	40	0	40	89	0	89		(0)	0	0	
Ardersier Path	26	0	0	0	0	0	0	1	(26)	(26)	0	
Long Distance Routes	11	2	0	2	5	0	5		(6)	(6)	0	
ZCCR - Zero Carbon Cultural Regeneration ZCCR - Bught Park Stadium	(12)	134	(99)	0 35	325	(337)	(12)	_	0	0	0	
ZCCR - Energy Centre ZCCR - Northern Meeting Park	(33)	263 102	(202) (80)	61 22	332 258	(365)	(33)		0 (0)	0	0	
Other Grant Funded Schemes Vacant & Derelict Land Fund and Regeneration Fund	0	1,097	21	0 1,118	1,097	(1,097)	0	-	0	0	0	
Town Centre Fund	0	388	(983)	(595)	983	(983)	0	1	0	0	0	
Place Based Investment Programme 21/22 Funding Place Based Investment Programme 22/23 Funding	0	463 0	(1,734)	(1,271) (1,704)	1,734 1,704		0 0	1	0 0	0	0	
Carbon Clever Inverness Rail Station	3 310	0	0	0	0	0	3	1	(310)	(310)	0	
City Deal Projects	0	3,865	(2,078)	1,787	4,500	(4,500)	0		0	0	0	
Electric Vehicle Infrastructure Smart City - Digital Projects	0 82	187 46	(187)	0 46	187 82	(4,500) (187) 0	0 82		0 (0)	0 0	0 0	
CAPITAL CONTRIBUTIONS Inverness Castle	800	4,806	(2,373)	0 0 2,433	7,841	(7,841)	0		(800)	(800)	0	
SELF FUNDING PROJECTS]				
School Bus Fleet Longman Campus Site	395 82	386	0	386	395 82	0 0	395 82	-	0 0	0	0	
Local Full Fibre Network	(678)	0	(437)	(437)	0	(678)	(678)		(0)	0	0	
- u		L		_1	J		II	_	<u> </u>		П	u

CAPITAL MAJOR PROJECT WHOLE LIFE REPORTING - Q3

SERVICE: INFRASTRUCTURE, ENVIRONMENT & ECONOMY	WHOLE LIFE BUDGET TO 2036/37			ACTUALS TO DATE 22/23 Q3			FORECAST	FORECAST TO END OF PROJECT				SMENT	COMMENTS
	LIFE BUDGET	LIFE	LIFE BUDGET	ACTUAL EXPENDITURE	ACTUAL	ACTUAL NET	FORECAST		FORECAST	COST	TIMING	SCOPE	
Project Description	£000	£000	NET £000	TO DATE	TO DATE	TO DATE	£000	£000	NET £000				COMMENTS
Road Structural Capital Works	119,366		119,366	19,732	-1,271	18,461	119,366		119,366	R	R	R	This budget includes various capital works related to the road asset which will be impacted by the rising cost of materials and labour, linked to inflation. Programmes will be adjusted to take account of the cost increases which may result in a reduction of renewal of assets in certain cases.
Road Surface Dressing Capital	36,140		36,140	7,043		7,043	36,140		36,140	R	R	R	The surface dressing programme budget will be impacted by the rising cost of materials and labour, linked to inflation. Programmes will be adjusted to take account of the cost increases which may result in a reduction or adjustment of programmed works.
Bridges, Retaining Walls & Culverts	8,141		8,141	870	-8	862	8,141		8,141	R	R	R	Because this is a rolling programme of projects, inflation can be managed by reducing the rate/number of projects progressed to maintain spend within budget. £200k outstanding commitments at Dec 2022. (But please note part of our commitment is £17k per year in ongoing rental charges for emergency propping at two bridges. Repair schemes are not yet developed. The full commitment to repair these bridges two would be circa £800k.)
Timber Extraction (STTS - Strategic Timber Transport Scheme)	19,921	-13,346	6,575	13,088	-8,644	4,444	19,921	-13,346	6,575	R	R	R	This is a series of annual programmes which is largely dependent on annual funding awards. Programmes will be defined once level of funding is confirmed and will take account of pricing at that point in time.
The Inverness West Link	41,735	-3,362	38,373	42,791	-1,698	41,093	43,100	-3,362	39,738	А	А	А	Developer contributions to fund future expenditure. Cost is Amber as majority of work completed.
Inshes Roundabout	8,638	-1,801	6,837	2,231	-399	1,832	9,500	-2,000	7,500	R	А	А	Planning application will be lodged in 2022/23.
A890 Stromeferry Rockface Stabilisation	6,351		6,351	4,326		4,326	6,351		6,351	R	А	А	Works to repair debris flow.
B863 Invercoe Bridge, Lochaber	10,604		10,604	6,073		6,073	6,806		6,806	A	G	G	Construction contract (value = £5.5M) in place and work underway, Due for completion March 2023. Cost is amber as this is a lump sum contract with an inflation clause. There is also scope for compensation events that will increase costs. Note that budget increased due to award of Local Bridge Maintenance Funding - any excess unspent on Invercoe will be used to fund other bridges projects.
Naver Bridge	7,113		7,113	876		876	8,101		8,101	R	A	А	Design contract (value = £400k) in place - about to commence detailed design stage. Tender for construction contract Dec 2022, est. start on site May 2023, est. completion Dec 2024. Red status on price is due to a number of project and design risks, including inflation.
Active Travel Transformation (Highland)	11,550		11,550	1		1	11,550		11,550	R	R	R	Programme of works being drawn up for approval.
Structural Lighting Works	8,690		8,690	3,124	-527	2,597	10,017		10,017	R	R		This budget includes the rolling programme of replacement of end of life assets within the control of the lighting section to include lighting columns, underground cabling, traffic signals, pedestrian crossings. The reduction in budget is a significant pressure and risks having to turn off/cut down failed lighting columns or sections of lights, traffic signals and pedestrian crossings. There are also significant material cost increases which create another major budget pressure.
Caol FPW	12,854	-14	12,840	12,084	-524	11,560	13,404	-524	12,880	A	G	G	Works underway completion Summer 23. This is a lump sum contract and remains on target for completion cost. £500k extra income received to cover Scottish Water instructed changes.
Uig Ferry Terminal and Link Span	63,994	-38,399	25,595	27,949	-4,704	23,245	63,994	-38,399	25,595	R	A	А	Contract awarded July 2021. Construction works ongoing. Completion programmed for November 2023. Capital spend to be repaid from future income stream.
Inverness Castle	41,660	-20,350	21,310	9,685	-7,378	2,307	41,660	-20,350	21,310	А	G	G	Contract let, on programme, estimated completion Spring 2025. Fixed price contract currently on track.