

The Highland Council: Scheduled Watercourse Maintenance Works - Complete February/March 2016

| Works Number | Watercourse Name | Location | Date Works Carried Out | Description of Works |
|--------------|----------------------|--|------------------------|---|
| 373 | Tower Burn | Cranmore Drive | 14/03/2016 | Suspected debris from tree clearance work left in burn causing blockage risk. Remove from Burn. Passed to SSE. |
| 395 | Essich Burn | Torbreck/Ness Castle | 31/03/2016 | Stones and rubble blocking one inlet to a double culvert. Landowner contacted and requested to remove blockage. |
| 415 | Eil Burn | Conon Bridge, Car Park near the Church. | 11/03/2016 | Removal of vegetation from overhanging the culvert 4_RC_EB_70, work to include removal of vegetation from a 10m section of the burn, any debris caught on the screen is to be removed from the burn. Clumps of dead vegetation and debris to be removed from open watercourse for 100m upstream of culvert inlet. |
| 418 | Eil Burn | Forest House, station Road. | 23/03/2016 | Clear screen and clear a section of the burn for 10m upstream from the screen, cut back all vegetation lying in or over the 10 m section. |
| 420 | Contullich Burn | Structure 60 and 100m upstream of structure 60 | 26/02/2016 | Remove wind blown trees, woody debris, brown wheelie bin, and all litter, all items to be completely removed from the watercourse. A large tree trunk at structure 60 also requires removal. |
| 437 | River Peffery Trib 1 | Behind Munro Sawmill | 16/02/2016 | Culvert inlet partially blocked. Cleared to allow flow during inspection but requires a further tidy up to remove remaining blockage material from apron area. |
| 449 | Allt na Laitch | A862 near the Mineral Bridge | 05/02/2016 | Clear screen and clear a section of the burn for 5m upstream from the screen, cut back all vegetation lying in or over the 5m section. |
| 456 | Allt na Laitch | Footpath on north side of Eastend Wood | 18/03/2016 | Cut off ditch alongside footpath to be cleared of debris and ditching work carried out to remove silt build up. Crossing drain to be blocked to ensure water diverted along ditch. Note: crossing drain is at a lower level than the cut-off ditch and therefore unlikely it was ever connected. |
| 459 | River Peffery Trib 1 | Eastend Wood | 18/03/2016 | Connection between 300mm plastic pipe and stone cundy has been unblocked by Scottish Water. THC area team to repair stone culvert lids and transition between pipe and stone culvert. |