

The Highland Council: Scheduled Watercourse Maintenance Works - Complete February/March 2017

Works Number	Watercourse Name	Location	Date Works Carried Out	Description of Works
470	Abbots Place Burn	End of East Street, Beauly	24/02/2017	Remove every 2nd bar from the top screen to reduce risk of blinding.
496	River Ness	Foreshore of the River Ness. Upstream side of the dual carriageway near to the steps which lead down to the footpath.	06/03/2017	Release jammed hinges on the flap valve
497	River Ness	Foreshore of the River Ness. Opposite John Clark House	06/03/2017	Release seized hinges on the flap valve
499	Brown Terrace Burn	Kinlochleven	23/02/2017	Rocky debris and sediment building up at the culvert outfall. Clear a 10m section to hard (constructed) bed level from the culvert outlet.
503	Allt Beag	A862 nearer to the property Coul na Mara than the Mineral Bridge	02/02/2017	Silt deposits have raised the invert level of the burn to the extent that some of the burn now flows out of bank and through the wall and on to the A862. Remove silt down to natural bed level.
514	Abhainn Bail a Mhobhainn	Burnside Terrace Gairloch	28/02/2017	Remove tree growing out of the sidewall of the culvert, remove tree growing in the burn bed.