

**The Highland Council: Scheduled Watercourse Maintenance Works - Pending**

Works Number	Watercourse Name	Location	Date for Re-Inspection*	Description of Works
296	Kinellan Burn	Adjacent to A834, upstream of St Anne's Episcopal Church	03/07/2017	New screen arrangement to be designed and installed at culvert inlet to replace existing damaged screen.
354	Lochalsh Burn 5	Kyle of Lochalsh	24/04/2018	Footbridge Culvert has partially collapsed restricting flow in the burn and causing overtopping upstream. Land ownership uncertain.
454	Clachan Burn	Bettyhill	15/08/2017	Build up of gravel and sediment to be removed, vegetation within watercourse to be removed
462	Ault na Skiah	Castle Heather Park by B8082	21/06/2017	Silt trap is full and requires material to be removed.
480	High Burnside Burn	Behind 3 Carn Elrig and between 19 & 20 Patterson Lane	09/07/2017	Remove all silt, stones and vegetation from the culvert outlets
484	Knockbain Burn	Burn Place to Gladstone Avenue	15/08/2017	Jetting required to clear silt build up in culvert.
511	Druid Temple Burn Trib 1	Druid Temple Crescent, Inverness	19/10/2017	Section of twin culverts to be cleared of gravel.
512	Rainbow Burn	Bruce Gardens, Fortrose	10/11/2017	Sections of culvert to be cleared of roots.
513	Kings Burn	Junction of Lower Wards and E Watergate, Fortrose	24/10/2017	Section of culvert to be cleared of roots.
515	Bridge End Burn	Old Mill Strathpeffer Road Dingwall	18/08/2017	Remove trees from the inlet area and clear the root ingress. Remove all trees and vegetation from the outlet of the culvert flap valve to a point 10m downstream, the remaining length of the burn to be cleared of any loose debris or vegetation lying in the burn.
516	Dingwall Flood Defences	Behind the old mill strathpeffer road	18/08/2017	Remove wind blown tree from the crown of the embankment, remove root system and repair the damaged crest and crown of the embankment.
518	Dingwall Flood Defences	Jubilee Park Dingwall	18/08/2017	Replace worn flap valve. The inlet area requires clearing, debris in the inlet area partially blocking the inlet.

\* The stated date for re-inspection denotes when the re-inspection is due and not when the works are due to be carried out