

The Highland Council: Scheduled Watercourse Maintenance Works - Pending

Works Number	Watercourse Name	Location	Date for Re-Inspection*	Description of Works
296	Kinellan Burn	Adjacent to A834, upstream of St Anne's Episcopal Church	23/12/2017	New screen arrangement to be designed and installed at culvert inlet to replace existing damaged screen.
354	Lochalsh Burn 5	Kyle of Lochalsh	24/04/2018	Footbridge Culvert has partially collapsed restricting flow in the burn and causing overtopping upstream. Land ownership uncertain.
454	Clachan Burn	Bettyhill	15/08/2018	Build up of gravel and sediment to be removed, vegetation within watercourse to be removed
462	Ault na Skiah	Castle Heather Park by B8082	05/02/2018	Silt trap is full and requires material to be removed.
480	High Burnside Burn	Behind 3 Carn Elrig and between 19 & 20 Patterson Lane	12/12/2017	Remove all silt, stones and vegetation from the culvert outlets
484	Knockbain Burn	Burn Place to Gladstone Avenue	18/03/2018	Jetting required to clear silt build up in culvert.
512	Rainbow Burn	Bruce Gardens, Fortrose	24/05/2018	Sections of culvert to be cleared of roots.
513	Kings Burn	Junction of Lower Wards and E Watergate, Fortrose	24/05/2018	Section of culvert to be cleared of roots.
529	Knightswood Burn	A870 at the junction with Auchingale Place Watten.	16/02/2018	The Invert levels of the ditch have risen due to vegetation and silt deposition. Return ditch to original invert level to help mitigate flooding on to the roads.
532	Lochalsh Burn 4	Church Street, Kyle of Lochalsh	18/03/2018	Replace section of collapsed stone culvert with 400mm diameter pipe.
533	Alma Burn	Behind Fort William Leisure Centre	29/12/2017	Replace chamber lids which have been dumped into the chamber. If lids are damaged then install replacements.
537	Allt na Laitch	A862 prior to the Mineral Bridge	12/12/2017	Remove all vegetation and silt and stones which have accumulated in front of the screen, clear the culvert outlet to a point 10m downstream this will allow any silt which has accumulated within the culvert to wash out

\* The stated date for re-inspection denotes when the re-inspection is due and not when the works are due to be carried out