

The Highland Council: Scheduled Watercourse Maintenance Works - Complete December 2017/January 2018

Works Number	Watercourse Name	Location	Date Works Carried Out	Description of Works
511	Druid Temple Burn Trib 1	Druid Temple Crescent, Inverness	04/12/2017	Section of twin culverts to be cleared from gravel.
536	River Peffery Trib3	Behind Ross Place and MacLeod Place.	07/12/2017	Clear silt, stones and vegetation from the screen, remove silt build up in the swale, clear the inlet area of the concrete culvert to expose the inlet.
538	Abbots Place Burn	End of East Street, beauly	11/12/2017	Remove all vegetation which has accumulated on the screen, email sent to the contractor after contacting Lovat Estates