

The Highland Council: Scheduled Watercourse Maintenance Works - Complete December 2016/January 2017

Works Number	Watercourse Name	Location	Date Works Carried Out	Description of Works
461a	Dell Burn	Screen near to the A9 and the screen at Tesco Inches.	02/12/2016	Remove debris from screen locations on the Dell Burn
461b	Ault na Skiah	Screen at 144 Culduthel Road inverness	02/12/2016	Remove debris from screen.
469	Parks Farm Burn	Screen between Miller Road and the Southern Distributer Road	06/12/2016	Upstream of the screen the bankside is scouring away, place rock armour or gabion baskets in the area of scouring, reform bank to the top of the screen. Looking downstream from the screen, on the left hand sidewall; voids are forming these should be repaired by infilling with concrete and regrouting any other cracks.
494	River Ness	Foreshore of the River Ness between the junction of Dunabban Road and huntly Place.	20/12/2016	Remove silt and stones which have accumulated at the outlet of the flap valve
495	River Ness	Foreshore of the River Ness.	20/12/2016	Repair broken flap vave.
498	Slackbuie Channel	Between West Heather Road and Culduthel Road	13/12/2016	Ditching of watercourse channel required where sediment and vegetation has built up to such an extent that flow is at risk of overtopping the left hand bank.
500	Pond Burn	Carrbridge Primary School Car Park	01/12/2016	Clear excessive amounts of vegetation from the Pond Burn watercourse, starting from the outlet of the main road culvert to 10metres downstream from the outlet of the culvert at the fire station.
501	Ussie Burn	Burn behind Hood Street Maryburgh	15/12/2016	Remove large tree which is lying in the watercourse.
502	Not Allocated	Insh House, Loch Insh	20/12/2016	Trial holes have located route of stone culvert. Blockage located along section between culvert inlet and point approximately 20m downstream of inlet. Section of stone culvert to be replaced with new pipe.